

Prepared for
FCC ENVIRONMENT (UK) LIMITED



**CONSTRUCTION QUALITY ASSURANCE
2023 GEOCOMPOSITE DRAINAGE LAYER AND SOILS CAP
VALIDATION REPORT**

AT PWLLFAWATKIN LANDFILL SITE

CQA Validation Report Reference: WR7957/05/02
January 2024



**Project Quality Assurance
Information Sheet**

**CQA Validation Report 2023 Geocomposite Drainage Layer and Soils Cap
PWLLFAWATKIN LANDFILL SITE**


Report Reference : WR7857/5/02

Report Status : For Approval

Report Date : January 2024

Prepared for : FCC Environment (UK) Limited
3 Sidings Court
White Rose Way
DONCASTER
DN4 5NU

Issued by : Sirius Environmental Limited
4245 Park Approach
Thorpe Park
LEEDS
LS15 8GB

Prepared by : 

**Leon Tinkley
CQA Manager**

**Reviewed and
Approved by** :



**Andrew Coxon
Engineering Director**

TABLE OF CONTENTS

1.	INTRODUCTION	1
2.	THE SITE	1
3.	PREPARATION OF THE EXISTING GEOMEMBRANE LAYER	2
4.	GEOCOMPOSITE LAYER	2
4.1	General	2
4.2	Geo-composite/Geotextile Delivery, Handling and Storage	2
4.3	Geo-composite/Geotextile Manufacturer's Quality Assurance	2
4.4	Geo-composite/Geotextile Inspection	2
4.5	Geo-composite/Geotextile Subgrade Preparation	2
4.6	Geo-composite/Geotextile Conformance Testing	3
5.	RESTORATION SOILS	3
6.	PHOTOGRAPHIC AND DAILY RECORDS	4
7.	CONCLUSIONS	4

APPENDICES

APPENDIX 1	-	As-Built Drawings
APPENDIX 2	-	Materials Received and Manufacturer's Quality Assurance Certificates
APPENDIX 3	-	Material Conformance Sampling
APPENDIX 4	-	Geo-composite Panel Deployment Records
APPENDIX 5	-	Interface Testing Results
APPENDIX 6	-	Restoration Soils Assessment Records
APPENDIX 7	-	Photographic Record
APPENDIX 8	-	Daily Records

**PWLLFAWTKIN LANDFILL SITE
2023 GEOCOMPOSITE DRAINAGE LAYER AND SOILS CAP
CQA VALIDATION REPORT**

1. INTRODUCTION

- 1.1 FCC Environment (UK) Limited (FCC) have constructed the geo-composite drainage layer and restoration soils over a previously capped area at Pwllfawtkin Landfill Site.
- 1.2 The Capping Works were carried out in accordance with the CQA Plan and Specification dated February 2014 and May 2016 prepared by FCC, (Reference: CQA Plan and Specification FCC 479 SW 2013-24 & FCC 479 SW 2016-07).
- 1.3 The Principal Contractor was Jones Bros Ltd, who undertook the construction work between the 4th and 21st July 2023. The geo-synthetic installation works were subcontracted to UKLT Ltd.
- 1.4 The construction works incorporated the following elements:
- (i) Visual inspection of existing geomembrane cap before deployment.
 - (ii) Installation of a Protection Geo-composite over the existing cap geomembrane; and
 - (iii) Installation of 1000mm of Restoration Soils above the Protection Geo-composite.
- 1.5 The Construction Quality Assurance (CQA) Engineer, Stanley Ugohuckwu, provided the CQA supervision and quality assurance for the works throughout the duration of the construction period.
- 1.6 This CQA Validation Report represents a record of the site works undertaken during the installation of the protection geo-composite and soils works at Pwllfawtkin Landfill Site and includes all in-situ and laboratory testing undertaken.

2. THE SITE

- 2.1 Pwllfawtkin Landfill Site is situated approximately 10km north of Swansea, West Glamorgan, at National Grid Reference **SN 698 089**.

3. PREPARATION OF THE EXISTING GEOMEMBRANE LAYER

- 3.1 Before the CQA Engineer issued a Subgrade Acceptance Certificate the upper surface of the existing geomembrane layer was inspected, and any non-compliant materials were removed ensuring no potentially deleterious materials would be in contact with the geomembrane layer. The Subgrade Acceptance Certificates are presented in **Appendix IV**.

4 GEO-COMPOSITE LAYER

4.1 General

4.1.1 The geo-composite layer material was comprised of Pozidrain 6S250D/NW8 manufactured by ABG Ltd.

4.2 Geo-composite Delivery, Handling and Storage

4.2.1 The geosynthetics were delivered to site prior to the works. The material delivery log is presented in **Appendix II**.

4.2.2 A dedicated storage area was employed on the Site. The rolls were stored in a manner that precluded sliding or rolling of the stacks, and the rolls were not stacked more than three rolls high and nothing was stacked above them.

4.3 Geo-composite Manufacturer's Quality Assurance

4.3.1 The CQA Engineer obtained the manufacturer's quality assurance data sheets for the rolls delivered to site. The data sheets are presented in **Appendix II**.

4.4 Geo-composite Inspection

4.4.1 The CQA Engineer inspected the rolls of geo-composite and geotextile to check that no damage had occurred during transportation to site. No traces of visible damage were found in the geotextile.

4.5 GEO-COMPOSITE TESTING

4.5.1 2 Samples were required under Table 6 of the Specification and 3 samples were removed from the rolls for testing at an independent laboratory, to check conformance with the Specification. The samples were split into two and one half retained for record purposes. The other half was forwarded to the laboratory, and tested for the following parameters:

- (i) Static puncture strength (CBR) BS EN ISO 12236;
- (ii) Tensile strength (md/cmd) BS EN ISO 10319;
- (iii) Permeability BS EN ISO 11058;
- (iv) Thickness @2Kpa BS EN ISO 9863;
- (v) In Plane Water Flow BS EN ISO 12958.

4.5.2 The conformance testing results indicate that the 2 samples taken conform to the requirements stated within the CQA Plan. The geo-composite results are presented in **Appendix III**

4.5.3 All the laboratory testing was undertaken at a UKAS accredited laboratory with UKAS accreditation for the tests undertaken. The laboratory details are included with each result sheet in the appendices.

4.6 Geo-composite Installation

- 4.6.1 The seams were aligned normal to contours and the panel layout sought to minimise the total number of seams.
- 4.6.2 The rolls were transported to the required position using two straps slung from a 360° excavator; each panel was rolled out manually. Panels were installed with as few seams as possible and with no significant wrinkles in accordance with the CQA Plan.
- 4.6.3 The CQA Engineer witnessed all panel deployment ensuring that the geomembrane was not compromised. The panel layout is presented on the as-built drawings in **Appendix I**. The Geo-composite panel deployment records are presented in **Appendix IV**.
- 4.6.4 During the geo-composite installation, the CQA Engineer:
- (i) inspected each sheet unrolled onto the geomembrane for defects or damage;
 - (ii) ensured that the correct sheet margin overlap was being adhered to;
 - (iii) ensured a consistent and strong seam had been formed;
 - (iv) ensured that any uncovered sheet margins were properly weighted down in order to minimise wind damage; and
 - (v) kept a record of the geotextile panel layout along with respective roll numbers.

5. RESTORATION SOILS

- 5.1 1000mm of restoration soils were placed in a progressive operation following completion of each section of protective geo-composite. The soil materials used were inspected by the CQA Engineer to ensure that they were suitable and free of deleterious and oversized material. These records are presented in **Appendix VI**.
- 5.2 The restoration soils were placed in one layer, the CQA Engineer continuously monitored restoration soils placement ensuring that the characteristics of the materials did not change and ensuring that the geosynthetics were not compromised.
- 5.3 The Interface Shear Box test results as required by the approved Specification Document are presented within **Appendix V**. The Sirius Designer checked the results against the design parameters and the results are deemed to be acceptable.
- 5.4 The CQA Engineer ensured that a minimum of 1000mm thickness of soil forming materials were maintained between the geo-composite layer and construction plant, with the exception of a tracked low ground pressure dozer and tracked excavators that operated on a minimum thickness of 300mm.



6. PHOTOGRAPHIC AND DAILY RECORDS

- 6.1 As a visual record of the works, the CQA Engineer supervising the works kept an on-going photographic record. **Appendix VII** constitutes a selection of photographs showing preparatory operations and capping system installation.
- 6.2 The CQA Engineer maintained daily records throughout the duration of the works. These daily records highlighted any problems encountered; solutions adopted and detailed the day-to-day site operations. The daily records are presented in **Appendix VIII**.

7. CONCLUSIONS

- 7.1 GEOMEMBRANE LINING - The Geomembrane liner was previously installed. The surface of the geomembrane was visually checked for damage and foreign objects were removed; this was then passed off for the Geo-composite installation.
- 7.2 GEOCOMPOSITE LAYER – The Geo-composite material installed within the construction works conformed to CQA Plan.
- 7.3 RESTORATION SOILS – The 1000mm restoration soils installed within the construction works conformed to the CQA Plan.
- 7.4 The Capping Works were carried out in accordance with the CQA Plan and Specification Documents dated January 2019 prepared by Sirius, (Reference: CQA Plan and Specification FCC 479 SW 2013-24 & 479 SW 2016-07). Approved 19th August 2016 (EPR/BU8819IV).

**APPENDIX I
AS-BUILT DRAWINGS**



NOTES KEY

ALL LEVELS—COORDINATES RELATE TO FCC PERMANENT SITE CONTROL STATIONS

LEGEND


- Top of Batter
- Bottom of Batter
- + 188.00 Spot Levels

FCC Environment
Ground Floor West, 900 Pavilion Drive, Northampton Business Park, Northampton, NN4 7RG

JONES BROS
CIVIL ENGINEERING UK

Jones Bros Civil Engineering UK
Ty Glyn
Canol y Dre
Ruthin
Denbighshire LL15 10A Email: mail@jones-bros.com Tel (01824) 703 861

Rev Description	Date	Initial
Client FCC Environment		
Site Pwllfawtkin Landfill Site		
Drawing Prestart Survey 2023 Construction Works		
Drawn By GW	Date 15/02/2024	Checked By SR
Scale 1:1000 @ A2	Revision	Rev Checked By
Cad Plot Date 15/02/24	Cad File Name C1295-GW-15/02/24-01pre start	




NOTES


ALL LEVELS—COORDINATES RELATE TO FCC PERMANENT SITE CONTROL STATIONS

LEGEND

 GDL Panel Layout



Rev	Description	Date	Initial




Jones Bros Civil Engineering UK
Ty Glyn
Canol y Dre
Ruthin
Denbighshire LL15 1QA Email: mail@jones-bros.com Tel (01824) 703 661

Client
FCC Environment

Site
Pwllfawtkin Landfill Site

Drawing
GDL Panel Layout 2023 Sidewall Buttress

Drawn By CH	Date 22/06/2023	Checked By LD
Scale 1:500 @ A2	Revision	Rev Checked By
Cad Plot Date 22/06/2023	Cad File Name C2263-CH-220623-03 GDL	



NOTES


ALL LEVELS—COORDINATES RELATE TO FCC PERMANENT SITE CONTROL STATIONS

LEGEND

- Top of Batter
- Bottom of Batter
- + 66.45 Spot Level



Rev	Description	Date	Initial





Jones Bros Civil Engineering UK
 Ty Glyn
 Canol y Dre
 Ruthin
 Denbighshire LL15 1QA Email: mail@jones-bros.com Tel (01824) 703 661

Client
FCC Environment

Site
Pwllfawatkin Landfill Site

Drawing
Restoration Survey 2023 Sidewall Buttress

Drawn By CH	Date 22/06/2023	Checked By LD
Scale 1:500 @ A2	Revision	Rev Checked By
Cad Plot Date 22/06/2023	Cad File Name C2263-CH-220623-04 REST	



THIS INFORMATION IS CONFIDENTIAL AND THE PROPERTY OF SIRIUS. IT IS RELEASED ON CONDITION THAT NONE OF THE INFORMATION SHALL BE DISCLOSED TO ANY THIRD PARTY OR REPRODUCED IN WHOLE OR PART WITHOUT THE PRIOR CONSENT IN WRITING OF SIRIUS.

NOTES

1. ALL DIMENSIONS IN MILLIMETRES AND ALL LEVELS IN METRES ABOVE ORDNANCE DATUM.
2. DO NOT SCALE FROM THIS DRAWING.
3. ANY ANOMALIES IDENTIFIED WITH THE DETAILS SHOWN ON THIS DRAWING ARE TO BE BROUGHT TO THE ATTENTION OF SIRIUS ENVIRONMENTAL PRIOR TO CONSTRUCTION WORKS COMMENCING.
4. THE CAPPING SYSTEM SHALL NOT BE PLACED ON ANY SLOPE STEPPER THAN 1(V):3(H).

KEY

- 18.5— SITE SURVEY
- PROPOSED PERM CAPPING AREA (GDL, AND SOILS)
- PROPOSED PERM CAPPING AREA PHASE 1 (LOWER GEOTEXTILE AND GEOMEMBRANE)
- PROPOSED PERM CAPPING AREA PHASE 2 (LOWER GEOTEXTILE AND GEOMEMBRANE)
- REMAINING SOILS BUTTRESS

REV	DESCRIPTION	DATE	BY
1	PERM CAPPING AREA AMENDED	31.03.23	BY

CLIENT



JOB TITLE
**PWLLFAWATKIN LFS
2022 Capping Works**

DRAWING TITLE
25m Testing Grid

DRAWN	DATE	APPROVED	DATE
M.C	15/07/2022	A.K	15/07/2022

SCALE	SHEET	DRAWING NUMBER	REVISION
1:500	A1L	WR7957/01/04	1

APPENDIX II
MATERIALS RECEIVED INVENTORY & MANUFACTURER'S
QUALITY ASSURANCE CERTIFICATES

Scheme: Pwllfawtkin LFS, SA8
 Product: Pozidrain 6S250D/NW20XUV/NW8 – 4.4m x 75m
 Manufacturer: ABG Ltd, Unit E7, Meltham Mills Road
 Meltham, HD9 4DS, Yorkshire, UK
 Date of manufacture: June 2023
 Date of dispatch: 27 June 2023
 Consignment number: 1
 Delivery note number: 106945
 Number of rolls: 11

Batch Information:

Job Number:	Roll Number(s):	Job Number:	Roll Number(s):	Job Number:	Roll Number(s):
W16863	1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11				

Product conforms to datasheet reference: **ABG Pozidrain 6S250D.NW20XUV.NW8 [CE] Rev 1.00 DATASHEET**
 Additional test details: **None**

I certify that the above information is a true and correct statement relating to the goods supplied.

Signed for and on behalf of the manufacturer by:

Name and title: **Howard Stevenson – Supply Chain Manager**

Date: **27TH June 2023**

Certificate issued by: **ABG Ltd**

Certificate of conformity



Scheme: Pwllfawatkin LFS, SA8
 Product: Pozidrain 6S250D/NW20XUV/NW8 – 4.4m x 75m
 Manufacturer: ABG Ltd, Unit E7, Meltham Mills Road
 Meltham, HD9 4DS, Yorkshire, UK
 Date of manufacture: July 2022
 Date of dispatch: 25 July 2022
 Consignment number: 1
 Delivery note number: 105143
 Number of rolls: 17
 Batch Information:

Job Number:	Roll Number(s):	Job Number:	Roll Number(s):	Job Number:	Roll Number(s):
W16419	1,2,3,4,5,6, 7,8,9,10,11, 12,13,14,15, 16,17				

Product conforms to
datasheet reference: **ABG Pozidrain 6S250D.NW20XUV.NW8 [CE] Rev 1.01 DATASHEET**
 Additional test details: **None**

I certify that the above information is a true and correct statement relating to the goods supplied.

Signed for and on behalf of the manufacturer by:




Name and title: **Mark Hutchinson – Quality Manager**

Date: **25.07.2022**

Certificate issued by: **ABG Ltd**



APPENDIX III
MATERIAL CONFORMANCE SAMPLING



BICS Laboratories Ltd

Reliable testing, Superior service

T +44 (0) 1484 717776 E info@bics-labs.co.uk W www.bics-labs.co.uk

REPORT

GEOSYNTHETICS TEST REPORT

REPORT REFERENCE: BS-V294/a

Report Date 24/10/2023
Client Jones Bros (Ruthin) Ltd
Address Ruthin, Denbighshire, LL15 2YH
Contact Chris Hunt
Contract Reference Pwllfawatkin Landfill Site
Client PO/Ref No M-C3230/00033
Material Tested Geocomposite
Date Received 01/08/2023
Sample IDs CF-1, CF-4 & CF-5
Tests Requested Constant Head - BS EN ISO 11058:2019
In Plane Water Flow - BS EN ISO 12958-1:2020
Static Puncture CBR - BS EN ISO 12236:2006
Thickness - BS EN ISO 9863-1:2016+A1:2019
Wide Width Tensile - BS EN ISO 10319:2015

Prepared by:

David Smith
Technical Co-ordinator

Approved by:

Shazeena Iqbal
Technical Director



Samples tested as received. Tests Marked with an asterisk (*) in this report are not included in the UKAS Accreditation Schedule for our laboratory. Tests marked # have been subcontracted, tests marked * are not accredited. Tests marked F are accredited under the company's UKAS Flexible Scope. This test report is in a condensed format, complete test details available upon request. This test report may not be reproduced other than in full, except with prior written approval.

10 Owlter Ings Road, Brighouse, West Yorkshire, HD6 1EJ
Directors: Clifford Butt, Shazeena N. Iqbal Company Registration Number: 4213030



BICS Laboratories Ltd

10 Owlter Ings Road, Brighouse, West Yorkshire, HD6 1EJ
T +44 (0) 1484 717776 E info@bics-labs.co.uk W www.bics-labs.co.uk



GEOSYNTHETICS TEST RESULTS JONES BROS (RUTHIN) LTD

Contract Ref: Pwllfawtkin Landfill Site
Material: Geocomposite

Report Ref No: BS-V294/a
Dates Tested: 17-23/10/2023

TEST METHOD	TEST SPECIMEN NUMBER										MEAN	Std Dev
	1	2	3	4	5	6	7	8	9	10		
Sample ID: CF-1, Roll No: 11, Batch No: W16863, P2											BICS Sample Ref: 1	
Constant Head (BS EN ISO 11058:2019) {Geotextile from Cusped side}												
Water Temperature °C:	21.4											
L/m ² /s	53	56	51	52	52						53	2
In Plane Water Flow (BS EN ISO 12958-1:2020), H.G 1.0, Soft/Soft Platens {Whole Geocomposite}												
20 kPa L/s/m (MD)	1.37	1.35	1.36								1.36	0.01
20 kPa L/s/m (CD)	1.38	1.37	1.33								1.36	0.03
Static Puncture CBR (BS EN ISO 12236:2006)												
Puncture Force kN	5.93	5.73	5.79	6.08	5.83						5.87	0.14
Puncture Displacement mm	47	46	45	47	48						47	1
Thickness under 2kPa (BS EN ISO 9863-1:2016+A1:2019) {Whole Geocomposite}												
mm	7.43	7.27	7.10	7.35	7.66	7.21	7.69	7.25	7.35	7.27	7.36	0.19
Wide Width Tensile Properties (BS EN ISO 10319:2015)												
Tensile Strength kN/m (MD)	36.7	35.5	36.1	36.0	34.6						35.8	0.8
Tensile Strength kN/m (CD)	34.3	31.7	30.6	33.1	32.6						32.5	1.4
Tensile Strain % (MD)	39.2	38.0	37.1	45.5	36.4						39.2	3.6
Tensile Strain % (CD)	34.1	35.0	31.1	37.7	36.8						35.0	2.6

Atmospheric Conditions at Test: 21 ± 2 °C, Relative Humidity : 65 ± 5 % RH

BICS Laboratories Ltd. neither accepts responsibility for nor makes claim as to the final use and purpose of the material.
Unless otherwise detailed sample sizes and related test items comply with the listed test method. Test results relate only to the sample(s) tested.
The company also observes and maintains client confidentiality.

CONFIDENTIAL TEST REPORT



BICS Laboratories Ltd

10 Owlter Ings Road, Brighouse, West Yorkshire, HD6 1EJ
T +44 (0) 1484 717776 E info@bics-labs.co.uk W www.bics-labs.co.uk



GEOSYNTHETICS TEST RESULTS JONES BROS (RUTHIN) LTD

Contract Ref: Pwllfawatkin Landfill Site
Material: Geocomposite

Report Ref No: BS-V294/a
Dates Tested: 17-23/10/2023

TEST METHOD	TEST SPECIMEN NUMBER										MEAN	Std Dev
	1	2	3	4	5	6	7	8	9	10		
Sample ID: CF-4, Roll No: 3, Batch No: W16863, P34											BICS Sample Ref: 2	
Constant Head (BS EN ISO 11058:2019) {Geotextile from Cuspated side}												
Water Temperature °C:	20.9											
L/m ² /s	35	40	40	35	43						39	3
In Plane Water Flow (BS EN ISO 12958-1:2020), H.G 1.0, Soft/Soft Platens (Whole Geocomposite)												
20 kPa L/s/m (MD)	1.41	1.42	1.41								1.41	0.01
20 kPa L/s/m (CD)	1.45	1.45	1.44								1.45	0.01
Static Puncture CBR (BS EN ISO 12236:2006)												
Puncture Force kN	5.57	6.12	6.03	5.62	5.71						5.81	0.25
Puncture Displacement mm	45	47	47	46	48						46	1
Thickness under 2kPa (BS EN ISO 9863-1:2016+A1:2019) {Whole Geocomposite}												
mm	7.34	7.37	7.34	7.71	7.29	7.37	7.21	7.26	7.32	7.46	7.37	0.14
Wide Width Tensile Properties (BS EN ISO 10319:2015)												
Tensile Strength kN/m (MD)	36.4	32.8	35.8	34.0	32.1						34.2	1.9
Tensile Strength kN/m (CD)	36.3	39.4	32.6	38.4	35.8						36.5	2.6
Tensile Strain % (MD)	42.8	43.4	37.8	41.1	41.3						41.3	2.2
Tensile Strain % (CD)	42.4	40.0	45.4	40.2	38.7						41.3	2.6

Atmospheric Conditions at Test: 21 ± 2 °C, Relative Humidity : 65 ± 5 % RH

BICS Laboratories Ltd. neither accepts responsibility for nor makes claim as to the final use and purpose of the material.
Unless otherwise detailed sample sizes and related test items comply with the listed test method. Test results relate only to the sample(s) tested.
The company also observes and maintains client confidentiality.

CONFIDENTIAL TEST REPORT



BICS Laboratories Ltd

10 Owlter Ings Road, Brighouse, West Yorkshire, HD6 1EJ
T +44 (0) 1484 717776 E info@bics-labs.co.uk W www.bics-labs.co.uk



GEOSYNTHETICS TEST RESULTS JONES BROS (RUTHIN) LTD

Contract Ref: Pwllfawatkin Landfill Site
Material: Geocomposite

Report Ref No: BS-V294/a
Dates Tested: 17-23/10/2023

TEST METHOD	TEST SPECIMEN NUMBER										MEAN	Std Dev	
	1	2	3	4	5	6	7	8	9	10			
Sample ID: CF5, Roll No: 11, Batch No: W16419, P47						BICS Sample Ref: 3							
Constant Head (BS EN ISO 11058:2019) {Geotextile from Cusped side}													
Water Temperature °C:	20.1												
L/m ² /s	50	52	55	53	50							52	2
In Plane Water Flow (BS EN ISO 12958-1:2020), H.G 1.0, Soft/Soft Platens {Whole Geocomposite}													
20 kPa L/s/m (MD)	1.44	1.48	1.50									1.47	0.03
20 kPa L/s/m (CD)	1.46	1.44	1.46									1.46	0.01
Static Puncture CBR (BS EN ISO 12236:2006)													
Puncture Force kN	6.00	5.67	5.91	5.86	5.87							5.86	0.12
Puncture Displacement mm	52	51	51	50	51							51	1
Thickness under 2kPa (BS EN ISO 9863-1:2016+A1:2019) {Whole Geocomposite}													
mm	7.38	7.57	7.55	7.74	7.67	7.36	7.74	7.82	7.55	7.47		7.59	0.16
Wide Width Tensile Properties (BS EN ISO 10319:2015)													
Tensile Strength kN/m (MD)	30.7	33.1	38.8	35.0	35.6							34.6	3.0
Tensile Strength kN/m (CD)	39.2	37.7	39.5	38.0	36.0							38.1	1.4
Tensile Strain % (MD)	35.1	39.9	42.6	38.3	39.6							39.1	2.7
Tensile Strain % (CD)	51.3	47.9	49.3	44.2	49.7							48.5	2.7

Atmospheric Conditions at Test: 21 ± 2 °C, Relative Humidity : 65 ± 5 % RH

BICS Laboratories Ltd. neither accepts responsibility for nor makes claim as to the final use and purpose of the material.
Unless otherwise detailed sample sizes and related test items comply with the listed test method. Test results relate only to the sample(s) tested.
The company also observes and maintains client confidentiality.

CONFIDENTIAL TEST REPORT

APPENDIX IV
GDL DEPLOYMENT RECORDS




Surface Acceptance Certificate

Site:	Pwllfawatkin	Sheet No:	1
CQA Engineer:	Stanley Ugohuckwu	CQA Plan Ref:	FCC 479 SW 2016 - 07

Area of Subgrade under consideration:	Existing Geomembrane
---------------------------------------	----------------------

I the undersigned, a duly appointed representative of Sirius Environmental Limited, have visually observed the subgrade described above and confirm the subgrade is an acceptable surface upon which to install GDL Panels P1 to P10.

This certification is based on observation of the surface of the subgrade only. No subterranean inspections or tests have been performed by Sirius Environmental Limited, and Sirius Environmental Limited makes no representations or warranties regarding the conditions which may exist below the surface of the subgrade.

Sirius Environmental Representative:	
Name: Stanley Ugohuckwu	Signature: 
Date: 07/07/2023	Position: CQA Engineer




Surface Acceptance Certificate

Site:	Pwllfawatkin	Sheet No:	2
CQA Engineer:	Stanley Ugohuckwu	CQA Plan Ref:	FCC 479 SW 2016 - 07

Area of Subgrade under consideration:	Existing Geomembrane
---------------------------------------	----------------------

I the undersigned, a duly appointed representative of Sirius Environmental Limited, have visually observed the subgrade described above and confirm the subgrade is an acceptable surface upon which to install GDL Panels P11 to P32.

This certification is based on observation of the surface of the subgrade only. No subterranean inspections or tests have been performed by Sirius Environmental Limited, and Sirius Environmental Limited makes no representations or warranties regarding the conditions which may exist below the surface of the subgrade.

Sirius Environmental Representative:	
Name: Stanley Ugohuckwu	Signature: 
Date: 12/07/2023	Position: CQA Engineer




Surface Acceptance Certificate

Site:	Pwllfawatkin	Sheet No:	3
CQA Engineer:	Stanley Ugohuckwu	CQA Plan Ref:	FCC 479 SW 2016 - 07

Area of Subgrade under consideration:	Existing Geomembrane
---------------------------------------	----------------------

I the undersigned, a duly appointed representative of Sirius Environmental Limited, have visually observed the subgrade described above and confirm the subgrade is an acceptable surface upon which to install GDL Panels P33 to P42.

This certification is based on observation of the surface of the subgrade only. No subterranean inspections or tests have been performed by Sirius Environmental Limited, and Sirius Environmental Limited makes no representations or warranties regarding the conditions which may exist below the surface of the subgrade.

Sirius Environmental Representative:	
Name: Stanley Ugohuckwu	Signature: 
Date: 18/07/2023	Position: CQA Engineer




Surface Acceptance Certificate

Site:	Pwllfawatkin	Sheet No:	4
CQA Engineer:	Stanley Ugohuckwu	CQA Plan Ref:	FCC 479 SW 2016 - 07

Area of Subgrade under consideration:	Existing Geomembrane
---------------------------------------	----------------------

I the undersigned, a duly appointed representative of Sirius Environmental Limited, have visually observed the subgrade described above and confirm the subgrade is an acceptable surface upon which to install GDL Panels P43 to P58.

This certification is based on observation of the surface of the subgrade only. No subterranean inspections or tests have been performed by Sirius Environmental Limited, and Sirius Environmental Limited makes no representations or warranties regarding the conditions which may exist below the surface of the subgrade.

Sirius Environmental Representative:	
Name: Stanley Ugohuckwu	Signature: 
Date: 19/07/2023	Position: CQA Engineer



Geocomposite Drainage Layer Deployment Records

Site:	Pwllfawatkin	Project:	GDL & Restoration Soils
CQA Engineer:	Stanley Ugohuckwu	CQA Plan Ref:	FCC 479 SW 2016 - 07

Date	Batch No.	Roll No.	Panel No.	Heat Bonded *	Actual Overlap (mm)	Length (m)	Width (m)	Accumulated Area (m ²)	Visual Inspection
07/07/2023	W16863	11	P1	Yes	300	12.0	4.4	52.8	Good
07/07/2023	W16863	11	P2	Yes	300	16.0	4.4	123.2	Good
07/07/2023	W16863	11	P3	Yes	300	20.0	4.4	211.2	Good
07/07/2023	W16863	11	P4	Yes	300	24.0	4.4	316.8	Good
07/07/2023	W16863	5	P5	Yes	300	24.0	4.4	422.4	Good
07/07/2023	W16863	5	P6	Yes	300	24.0	4.4	528.0	Good
07/07/2023	W16863	5	P7	Yes	300	24.0	4.4	633.6	Good
07/07/2023	W16863	2	P8	Yes	300	24.0	4.4	739.2	Good
07/08/2023	W16863	2	P9	Yes	300	24.0	4.4	844.8	Good
07/09/2023	W16863	2	P10	Yes	300	24.0	4.4	950.4	Good
12/07/2023	W16863	2	P11	Yes	300	2.5	4.4	961.4	Good
12/07/2023	W16863	8	P12	Yes	300	21.5	4.4	1056.0	Good
12/07/2023	W16863	8	P13	Yes	300	23.0	4.4	1157.2	Good
12/07/2023	W16863	8	P14	Yes	300	22.0	4.4	1254.0	Good
12/07/2023	W16863	8	P15	Yes	300	8.0	4.4	1289.2	Good
12/07/2023	W16863	7	P16	Yes	300	13.0	4.4	1346.4	Good
12/07/2023	W16863	7	P17	Yes	300	21.0	4.4	1438.8	Good
12/07/2023	W16863	7	P18	Yes	300	21.0	4.4	1531.2	Good
12/07/2023	W16863	7	P19	Yes	300	17.0	4.4	1606.0	Good
12/07/2023	W16863	1	P20	Yes	300	4.0	4.4	1623.6	Good
12/07/2023	W16863	1	P21	Yes	300	21.0	4.4	1716.0	Good
12/07/2023	W16863	1	P22	Yes	300	21.0	4.4	1808.4	Good
12/07/2023	W16863	1	P23	Yes	300	21.0	4.4	1900.8	Good
12/07/2023	W16863	9	P24	Yes	300	21.0	4.4	1993.2	Good
12/07/2023	W16863	1	P25	Yes	300	5.0	4.4	2015.2	Good
12/07/2023	W16863	9	P26	Yes	300	16.0	4.4	2085.6	Good
12/07/2023	W16863	9	P27	Yes	300	21.0	4.4	2178.0	Good
12/07/2023	W16863	9	P28	Yes	300	16.0	4.4	2248.4	Good
12/07/2023	W16863	6	P29	Yes	300	5.0	4.4	2270.4	Good
12/07/2023	W16863	6	P30	Yes	300	21.0	4.4	2362.8	Good
12/07/2023	W16863	6	P31	Yes	300	22.0	4.4	2459.6	Good
12/07/2023	W16863	6	P32	Yes	300	22.0	4.4	2556.4	Good
18/07/2023	W16863	6	P33	Yes	300	22.0	4.4	2653.2	Good



Geocomposite Drainage Layer Deployment Records


Site:	Pwllfawatkin	Project:	GDL & Restoration Soils
CQA Engineer:	Stanley Ugohuckwu	CQA Plan Ref:	FCC 479 SW 2016 - 07

Date	Batch No.	Roll No.	Panel No.	Heat Bonded *	Actual Overlap (mm)	Length (m)	Width (m)	Accumulated Area (m ²)	Visual Inspection
18/07/2023	W16863	6	P34	Yes	300	22.0	4.4	2750.0	Good
18/07/2023	W16863	6	P35	Yes	300	22.0	4.4	2846.8	Good
18/07/2023	W16863	6	P36	Yes	300	5.0	4.4	2868.8	Good
18/07/2023	W16863	10	P37	Yes	300	17.0	4.4	2943.6	Good
18/07/2023	W16863	10	P38	Yes	300	23.0	4.4	3044.8	Good
18/07/2023	W16863	10	P39	Yes	300	23.0	4.4	3146.0	Good
18/07/2023	W16863	10	P40	Yes	300	10.0	4.4	3190.0	Good
18/07/2023	W16863	3	P41	Yes	300	13.0	4.4	3247.2	Good
18/07/2023	W16863	3	P42	Yes	300	23.0	4.4	3348.4	Good
18/07/2023	W16863	3	P43	Yes	300	22.0	4.4	3445.2	Good
19/07/2023	W16863	3	P44	Yes	300	10.0	4.4	3489.2	Good
19/07/2023	W16419	11	P45	Yes	300	15.0	4.4	3555.2	Good
19/07/2023	W16419	11	P46	Yes	300	25.0	4.4	3665.2	Good
19/07/2023	W16419	11	P47	Yes	300	24.0	4.4	3770.8	Good
19/07/2023	W16419	11	P48	Yes	300	9.0	4.4	3810.4	Good
19/07/2023	W16419	9	P49	Yes	300	15.0	4.4	3876.4	Good
19/07/2023	W16419	9	P50	Yes	300	24.0	4.4	3982.0	Good
19/07/2023	W16419	9	P51	Yes	300	24.0	4.4	4087.6	Good
19/07/2023	W16419	9	P52	Yes	300	9.0	4.4	4127.2	Good
19/07/2023	W16419	8	P53	Yes	300	17.0	4.4	4202.0	Good
19/07/2023	W16419	8	P54	Yes	300	21.0	4.4	4294.4	Good
19/07/2023	W16419	8	P55	Yes	300	22.0	4.4	4391.2	Good
19/07/2023	W16419	8	P56	Yes	300	12.0	4.4	4444.0	Good
19/07/2023	W16419	13	P57	Yes	300	12.0	4.4	4496.8	Good
19/07/2023	W16419	13	P58	Yes	300	12.0	4.4	4549.6	Good

APPENDIX V
INTERFACE TESTING

Capping system stability PSR 0.5

Geometry:



(b) Finite slope

Input Parameters

Cover soils unit weight (dry), γ_{dry}	18	kN/m ²
Cover soils unit weight (saturated), γ_{sat}	20	kN/m ²
Cover soils internal shear strength, ϕ	23	Deg.
Cover soils cohesion, c	1	kPa
Thickness of cover soils, h	1	m
Height of slope, H	9	m
Slope angle, β	18.43	Deg.
Geosynthetic interface shear strengths:		
Cover soil/Geocomposite friction angle, d1	33	Deg.
Cover soil/Geocomposite cohesion intercept, a1	4	kPa
Geocomposite/Geomembrane friction angle, d2	22	Deg.
Geocomposite/Geomembrane cohesion intercept, a2	2	kPa
Geomembrane/Blinding layer, δ_3	24	Deg.
Geomembrane/Blinding layer, α_3	2	kPa
Parallel submergence ratio, PSR	0.5	
Geosynthetic tensile strengths:		
Geocomposite	15	kN/m
Geomembrane	11	kN/m



PROJECT Pwllfawtkin Landfill Site

Job No. WR7842

Made By: S Saad

Date: 26/05/2022

Checked: A Kirk

Reviewed: A Kirk

1. Stability of Cover Soils

Calculated Parameters

Length of slope, L	28.468	m
Thickness of water, h_w	0.500	m
Weight of active wedge, W_A	510.049	kN
Weight of passive wedge, W_p	30.840	kN
Pore pressure perp. to slope, U_h	131.085	kN
Pore pressure in interwedge surface, U_h	1.250	kN
Force normal to active wedge, N_A	353.199	kN
Vert pp on passive wedge, U_v	3.751	kN
a	153.104	
b	-361.779	
c	46.062	

Factor of Safety against cover soils sliding 2.23

2. Integrity of Geosynthetics

(i) Geotextile

Mobilised shear stress at upper interface	200.687	kN
Shear strength at lower interface	264.261	kN
Tension developed in the GT	0.000	kN
Tensile strength of the GT	15	kN

Factor of Safety against rupture No Tension


(ii) Geomembrane

Shear strength at upper surface	264.261	kN
Mobilised shear stress at upper interface	200.687	kN
Shear strength at lower interface	285.404	kN
Tension developed in the GM	0.000	kN
Tensile strength of the GM	11	kN

Factor of Safety against rupture No Tension

Capping system stability PSR 1.0

Geometry:



Input Parameters

Cover soils unit weight (dry), γ_{dry}	18	kN/m ³
Cover soils unit weight (saturated), γ_{sat}	20	kN/m ³
Cover soils internal shear strength, ϕ	23	Deg.
Cover soils cohesion, c	1	kPa
Thickness of cover soils, h	1	m
Height of slope, H	19	m
Slope angle, β	14.74	Deg.
Geosynthetic interface shear strengths:		
Cover soil/Geocomposite friction angle, $d1$	33	Deg.
Cover soil/Geocomposite cohesion intercept, $a1$	4	kPa
Geocomposite/Geomembrane friction angle, $d2$	22	Deg.
Geocomposite/Geomembrane cohesion intercept, $a2$	2	kPa
Geomembrane/Blinding layer, δ_3	22	Deg.
Geomembrane/Blinding layer, α_3	2	kPa
Parallel submergence ratio, PSR	1.0	
Geosynthetic tensile strengths:		
Geocomposite	15	kN/m
Geomembrane	11	kN/m



PROJECT Pwllfawtkin Landfill Site

Job No. WR7842

Made By: S Saad

Date: 26/05/2022

Checked: A Kirk

Reviewed: A Kirk

1. Stability of Cover Soils

Calculated Parameters

Length of slope, L	74.676	m
Thickness of water, h_w	1.000	m
Weight of active wedge, W_A	1452.875	kN
Weight of passive wedge, W_P	40.641	kN
Pore pressure perp. to slope, U_n	702.531	kN
Pore pressure in interwedge surface, U_h	5.000	kN
Force normal to active wedge, N_A	703.803	kN
Vert pp on passive wedge, U_v	19.005	kN
a	357.818	
b	-783.402	
c	81.622	

Factor of Safety against cover soils sliding 2.08

2. Integrity of Geosynthetics

(i) Geotextile


Mobilised shear stress at upper interface	594.645	kN
Shear strength at lower interface	732.913	kN
Tension developed in the GT	0.000	kN
Tensile strength of the GT	15	kN

Factor of Safety against rupture No Tension

(ii) Geomembrane

Shear strength at upper surface	732.913	kN
Mobilised shear stress at upper interface	594.645	kN
Shear strength at lower interface	732.913	kN
Tension developed in the GM	0.000	kN
Tensile strength of the GM	11	kN

Factor of Safety against rupture No Tension



BICS Laboratories Ltd

Reliable testing, Superior service

T +44 (0) 1484 717776 F +44 (0) 1484 717757
E info@bics-labs.co.uk W www.bics-labs.co.uk

REPORT

GEOSYNTHETICS TEST REPORT

REPORT REFERENCE: BS-U145/a

Report Date 22/03/2022
Client Jones Bros (Ruthin) Ltd
Address Ruthin, Denbighshire, LL15 2YH
Contact Sam Roberts
Project Ref Pwllfawatkin Landfill Site
Client PO TBA

Interface Tested Drainage Geocomposite Vs Site Soils
Sample ID(s) Drainge Geocomposite
Site Soils
Date Received 02/03/2022

Tests Requested BS EN ISO 12957-1:2018 {Modified in accordance with LGG 115}
Type of Shear Box Large Shear Box (300mm by 300mm), direct shear.

Data Pending → Particle Size Distribution (BS 1377-2:1990 Clause 9.2)#
Mositure Content (BS 1377-2:1990 Clause 3.2)#
Plasticity Index (BS 1377-2:1990 Clause 4.3, 5.3 & 5.4)#

If you have any questions or require additional information, please do not hesitate to contact us.

Prepared by:

David Smith
Technical Co-ordinator

Approved by:

Shazeena Iqbal
Technical Director




4438

Tests Marked with an asterisk (*) in this report are not UKAS accredited, and therefore are not included in the UKAS Accreditation Schedule for our laboratory.

Tests marked # have been subcontracted and are UKAS accredited. Tests marked F are accredited under the company's UKAS Flexible Scope.

This test report is in a condensed format, complete test details available upon request.
This test report may not be reproduced other than in full, except with prior written approval.

10 Owlter Ings Road, Brighouse, West Yorkshire, HD6 1EJ
Directors: Clifford Butt, Shazeena N. Iqbal Company Registration Number: 4213030



BICS Laboratories Ltd

10 Oowler Ings Road, Brighouse, West Yorkshire, HD6 1EJ
T +44 (0) 1484 717776 F +44 (0) 1484 717757
E info@bics-labs.co.uk W www.bics-labs.co.uk



4438

GEOSYNTHETICS INTERFACE TEST RESULTS JONES BROS (RUTHIN) LTD P.O NO: TBA

Test Method: ISO Shear Strength - BS EN ISO 12957-1:2018
Project/Site: Pwllfawatkin Landfill Site
Interface: Drainage Geocomposite Vs Site Soils

Report Ref: BS-U145/a
BICS Sample Ref: 1
Dates Tested: 17-21/03/2022


Material Details:

Upper Interface: Site Soils
Lower Interface: Drainage Geocomposite {cusplate side in contact with soil}
Soil Thickness: 100 mm
Interface Spacing: 1 mm

Test Setup:

Stage		1	2	3
Normal Stress	(kPa)	10	20	50
Test Condition		Submerged	Submerged	Submerged
Consolidation	(hrs)	1	1	1
Rate of Displacement	(mm/min)	1.00	1.00	1.00

Shear Stress vs Horizontal Displacement:




Test Observations:

Details of Apparatus: DGSI Shear Box - Lower moving box 405mm x 305mm, stationary upper box 305mm x 305mm.
Load application - 100 & 600kPa load attachment, Recording devices - 50kN shear load cell, 100mm & 25mm LDT
Clamping Method: Rigid plates with nail plate gripping surface
Mode of Failure: N/A
Other Observations: N/A
Room Temperature: 21 ± 2°C, **Area Correction:** Not required

BICS Laboratories Ltd. neither accepts responsibility for nor makes claim as to the final use and purpose of the material.
Unless otherwise detailed sample sizes and related test items comply with the listed test method. Test results relate only to the sample(s) supplied.
The company also observes and maintains client confidentiality.

CONFIDENTIAL TEST REPORT



BICS Laboratories Ltd

10 Owler Ings Road, Brighouse, West Yorkshire, HD6 1EJ
T +44 (0) 1484 717776 F +44 (0) 1484 717757
E info@bics-labs.co.uk W www.bics-labs.co.uk



4438


GEOSYNTHETICS INTERFACE TEST RESULTS JONES BROS (RUTHIN) LTD P.O NO: TBA

Test Method: ISO Shear Strength - BS EN ISO 12957-1:2018
Project/Site: Pwllfawtkin Landfill Site
Interface: Drainage Geocomposite Vs Site Soils

Report Ref: BS-U145/a
BICS Sample Ref: 1
Dates Tested: 17-21/03/2022

Test Results:

	Stage	1	2	3
Normal Stress	kPa	10	20	50
Peak Shear Stress	kPa	10	16	36
Displacement at Max Shear Stress	mm	2.2	6.2	86.7




	Adhesion kPa	Friction Angle degrees
Peak Shear Strength ¹	4	33
Factor of Safety	-	27.8

¹The friction angle and adhesion values reported are only valid over the normal stress ranges tested.

BICS Laboratories Ltd. neither accepts responsibility for nor makes claim as to the final use and purpose of the material.
Unless otherwise detailed sample sizes and related test items comply with the listed test method. Test results relate only to the sample(s) supplied.
The company also observes and maintains client confidentiality.

CONFIDENTIAL TEST REPORT



BICS Laboratories Ltd

10 Owler Ings Road, Brighouse, West Yorkshire, HD6 1EJ
T +44 (0) 1484 717776 F +44 (0) 1484 717757



4438

GEOSYNTHETICS INTERFACE TEST RESULTS

JONES BROS (RUTHIN) LTD

P.O NO: TBA

Test Method: ISO Shear Strength - BS EN ISO 12957-1:2018

Project/Site: Pwllfawtakin Landfill Site

Interface: Drainage Geocomposite Vs Site Soils

Report Ref: BS-U145/a

BICS Sample Ref: 1

Dates Tested: 17-21/03/2022

Sequence of Interfaces in Situ:


Lowest 2 Site Soils
1 Drainage Geocomposite

Moisture Content as Received: 20 %

Compaction Test Results BS: 1377-4*:

Particle Size <20 mm
Mould Volume 995787 mm³
Mass of Mould 4.0543 g

Moisture Content (%)	Mass of Mould and Soil (g)	Mass of Compacted Soil (g)	Bulk Density (Mg/m ³)	Dry Density (Mg/m ³)
14	6031	1977	1.99	1.74
16	6088.3	2034	2.04	1.76
18	6096.3	2042	2.05	1.74
20	6079.9	2026	2.03	1.70
22	6069	2015	2.02	1.66



Optimum Moisture Content (%)	Maximum Dry Density (Mg/m ³)
16	1.76

Category of Soil:

N/A

Category of Geosynthetic:

N/A

BICS Laboratories Ltd. neither accepts responsibility for nor makes claim as to the final use and purpose of the material.
Unless otherwise detailed sample sizes and related test items comply with the listed test method. Test results relate only to the sample(s) supplied.
The company also observes and maintains client confidentiality.

CONFIDENTIAL TEST REPORT



BICS Laboratories Ltd

10 Owlter Ings Road, Brighouse, West Yorkshire, HD6 1EJ
T +44 (0) 1484 717776 F +44 (0) 1484 717757
E info@bics-labs.co.uk W www.bics-labs.co.uk



GEOSYNTHETICS INTERFACE TEST RESULTS JONES BROS (RUTHIN) LTD P.O NO: TBA

Test Method: ISO Shear Strength - BS EN ISO 12957-1:2018 {LGG 115}
Project/Site: Pwllfawatkin Landfill Site
Interface: Drainage Geocomposite Vs Site Soils

Report Ref: BS-U145/a
BICS Sample Ref: 1
Dates Tested: 17-21/03/2022

Shear Box: 10kPa Before



Changes in the protection layer, overburden depth, density of waste or applied factor of safety may vary the results obtained. BICS Laboratories Ltd., neither accepts responsibility for and nor makes claim as to the final use and purpose of the material. Unless otherwise detailed sample size(s) and related test item(s) comply with the listed test method. Test results relate only to the sample(s) supplied. The company also observes and maintains client confidentiality.

CONFIDENTIAL TEST REPORT



BICS Laboratories Ltd

10 Owlter Ings Road, Brighouse, West Yorkshire, HD6 1EJ
T +44 (0) 1484 717776 F +44 (0) 1484 717757
E info@bics-labs.co.uk W www.bics-labs.co.uk



GEOSYNTHETICS INTERFACE TEST RESULTS JONES BROS (RUTHIN) LTD P.O NO: TBA

Test Method: ISO Shear Strength - BS EN ISO 12957-1:2018 {LGG 115}
Project/Site: Pwllfawatkin Landfill Site
Interface: Drainage Geocomposite Vs Site Soils

Report Ref: BS-U145/a
BICS Sample Ref: 1
Dates Tested: 17-21/03/2022

Shear Box: 10kPa After



Changes in the protection layer, overburden depth, density of waste or applied factor of safety may vary the results obtained.
BICS Laboratories Ltd., neither accepts responsibility for and nor makes claim as to the final use and purpose of the material.
Unless otherwise detailed sample size(s) and related test item(s) comply with the listed test method.
Test results relate only to the sample(s) supplied. The company also observes and maintains client confidentiality.

CONFIDENTIAL TEST REPORT



BICS Laboratories Ltd

10 Owlter Ings Road, Brighouse, West Yorkshire, HD6 1EJ
T +44 (0) 1484 717776 F +44 (0) 1484 717757
E info@bics-labs.co.uk W www.bics-labs.co.uk



GEOSYNTHETICS INTERFACE TEST RESULTS JONES BROS (RUTHIN) LTD P.O NO: TBA

Test Method: ISO Shear Strength - BS EN ISO 12957-1:2018 {LGG 115}
Project/Site: Pwllfawatkin Landfill Site
Interface: Drainage Geocomposite Vs Site Soils

Report Ref: BS-U145/a
BICS Sample Ref: 1
Dates Tested: 17-21/03/2022

Shear Box: 20kPa Before



Changes in the protection layer, overburden depth, density of waste or applied factor of safety may vary the results obtained.
BICS Laboratories Ltd., neither accepts responsibility for and nor makes claim as to the final use and purpose of the material.
Unless otherwise detailed sample size(s) and related test item(s) comply with the listed test method.
Test results relate only to the sample(s) supplied. The company also observes and maintains client confidentiality.

CONFIDENTIAL TEST REPORT



BICS Laboratories Ltd

10 Owlter Ings Road, Brighouse, West Yorkshire, HD6 1EJ
T +44 (0) 1484 717776 F +44 (0) 1484 717757
E info@bics-labs.co.uk W www.bics-labs.co.uk




GEOSYNTHETICS INTERFACE TEST RESULTS JONES BROS (RUTHIN) LTD P.O NO: TBA

Test Method: ISO Shear Strength - BS EN ISO 12957-1:2018 {LGG 115}
Project/Site: Pwllfawatkin Landfill Site
Interface: Drainage Geocomposite Vs Site Soils

Report Ref: BS-U145/a
BICS Sample Ref: 1
Dates Tested: 17-21/03/2022

Shear Box: 20kPa After



Changes in the protection layer, overburden depth, density of waste or applied factor of safety may vary the results obtained.
BICS Laboratories Ltd., neither accepts responsibility for and nor makes claim as to the final use and purpose of the material.
Unless otherwise detailed sample size(s) and related test item(s) comply with the listed test method.
Test results relate only to the sample(s) supplied. The company also observes and maintains client confidentiality.

CONFIDENTIAL TEST REPORT



BICS Laboratories Ltd

10 Owlter Ings Road, Brighouse, West Yorkshire, HD6 1EJ
T +44 (0) 1484 717776 F +44 (0) 1484 717757
E info@bics-labs.co.uk W www.bics-labs.co.uk



4438

GEOSYNTHETICS INTERFACE TEST RESULTS JONES BROS (RUTHIN) LTD P.O NO: TBA

Test Method: ISO Shear Strength - BS EN ISO 12957-1:2018 {LGG 115}
Project/Site: Pwllfawatkyn Landfill Site
Interface: Drainage Geocomposite Vs Site Soils

Report Ref: BS-U145/a
BICS Sample Ref: 1
Dates Tested: 17-21/03/2022

Shear Box: 50kPa Before



Changes in the protection layer, overburden depth, density of waste or applied factor of safety may vary the results obtained.
BICS Laboratories Ltd., neither accepts responsibility for and nor makes claim as to the final use and purpose of the material.
Unless otherwise detailed sample size(s) and related test item(s) comply with the listed test method.
Test results relate only to the sample(s) supplied. The company also observes and maintains client confidentiality.

CONFIDENTIAL TEST REPORT



BICS Laboratories Ltd

10 Owler Ings Road, Brighouse, West Yorkshire, HD6 1EJ
T +44 (0) 1484 717776 F +44 (0) 1484 717757
E info@bics-labs.co.uk W www.bics-labs.co.uk



4438

GEOSYNTHETICS INTERFACE TEST RESULTS JONES BROS (RUTHIN) LTD P.O NO: TBA

Test Method: ISO Shear Strength - BS EN ISO 12957-1:2018 {LGG 115}
Project/Site: Pwllfawtkin Landfill Site
Interface: Drainage Geocomposite Vs Site Soils


Report Ref: BS-U145/a
BICS Sample Ref: 1
Dates Tested: 17-21/03/2022

Shear Box: 50kPa After



Changes in the protection layer, overburden depth, density of waste or applied factor of safety may vary the results obtained.
BICS Laboratories Ltd., neither accepts responsibility for and nor makes claim as to the final use and purpose of the material.
Unless otherwise detailed sample size(s) and related test item(s) comply with the listed test method.
Test results relate only to the sample(s) supplied. The company also observes and maintains client confidentiality.

CONFIDENTIAL TEST REPORT



BICS Laboratories Ltd

Reliable testing, Superior service

T +44 (0) 1484 717776 E info@bics-labs.co.uk W www.bics-labs.co.uk

REPORT

GEOSYNTHETICS TEST REPORT

REPORT REFERENCE: BS-U145/a {Supplementary¹}

Report Date 20/04/2022

Client Jones Bros (Ruthin) Ltd

Address Ruthin, Denbighshire, LL15 2YH

Contact Sam Roberts

Contract Reference Pwllfawatkin Landfill Site

Client PO/Ref No M-C1295/00001

Material Tested Site Soils

Date Received 02/03/2022

Sample IDs Site Soils

Tests Requested Particle Size Distribution (BS 1377-2:1990 Clause 9.2)#
Moisture Content (BS 1377-2:1990 Clause 3.2)#
Plasticity Index (BS 1377-2:1990 Clause 4.3, 5.3 & 5.4)#

This supplementary report includes the 'data pending' results as referenced in BS-U145/a

Prepared by:

David Smith
Technical Co-ordinator

Approved by:

Shazeena Iqbal
Technical Director



4438

Samples tested as received. Tests Marked with an asterisk (*) in this report are not included in the UKAS Accreditation Schedule for our laboratory. Tests marked # have been subcontracted, tests marked * are not accredited. Tests marked F are accredited under the company's UKAS Flexible Scope. This test report is in a condensed format, complete test details available upon request. This test report may not be reproduced other than in full, except with prior written approval.

10 Owler Ings Road, Brighouse, West Yorkshire, HD6 1EJ
Directors: Clifford Butt, Shazeena N. Iqbal Company Registration Number: 4213030



BICS Laboratories Ltd

10 Oowler Ings Road, Brighouse, West Yorkshire, HD6 1EJ
 T +44 (0) 1484 717776 E info@bics-labs.co.uk W www.bics-labs.co.uk

GEOSYNTHETICS TEST RESULTS JONES BROS (RUTHIN) LTD

Contract Ref: Pwllfawatkyn Landfill Site
 Material: Site Soils


Report Ref No: BS-U145/a {Supplementary¹}
 Dates Tested: 20/04/2022

TEST METHOD	TEST SPECIMEN NUMBER										MEAN	Std Dev
	1	2	3	4	5	6	7	8	9	10		

Sample ID: Site Soils

BICS Sample Ref: 1

Particle Size Distribution (BS 1377-2:1990 Clause 9.2)#



CLAY	SILT			SAND			GRAVEL			COBBLES	
	Fine	Medium	Coarse	Fine	Medium	Coarse	Fine	Medium	Coarse		
	0.002	0.006	0.02	0.063	0.2	0.63	2.0	6.3	20	63	200

Atmospheric Conditions at Test: 21 ± 2 °C, Relative Humidity : 65 ± 5 % RH

BICS Laboratories Ltd. neither accepts responsibility for nor makes claim as to the final use and purpose of the material.
 Unless otherwise detailed sample sizes and related test items comply with the listed test method. Test results relate only to the sample(s) tested.
 The company also observes and maintains client confidentiality.

CONFIDENTIAL TEST REPORT



BICS Laboratories Ltd

10 Owler Ings Road, Brighouse, West Yorkshire, HD6 1EJ
 T +44 (0) 1484 717776 E info@bics-labs.co.uk W www.bics-labs.co.uk

GEOSYNTHETICS TEST RESULTS JONES BROS (RUTHIN) LTD

Contract Ref: Pwllfawatkyn Landfill Site
 Material: Site Soils

Report Ref No: BS-U145/a {Supplementary}
 Dates Tested: 20/04/2022

TEST METHOD	TEST SPECIMEN NUMBER										MEAN	Std Dev
	1	2	3	4	5	6	7	8	9	10		

Sample ID: Site Soils

BICS Sample Ref: 1

Particle Size Distribution (BS 1377-2:1990 Clause 9.2)#

MATERIAL DESCRIPTION

Brwon silty clayey SAND & GRAVEL

Sieve Size mm	% Passing	Sieve Size mm	% Passing	Cobbles	0.0
				Gravel	34.1
				Sand	43.1
				Silt/Clay	22.8
200	100	3.35	70		
125	100	2.36	67		
100	100	2.0	66		
90	100	1.18	62		
75	100	0.600	56		
63	100	0.425	51		
50	100	0.300	46		
37.5	100	0.212	41		
28	92	0.150	35		
20	87	0.075	24		
14	83	0.063	22.8		
10	79				
6.3	75				
5.0	73				

Mositure Content (BS 1377-2:1990 Clause 3.2)#

%	17	17	-
---	----	----	---

Plasticity Index (BS 1377-2:1990 Clause 4.3, 5.3 & 5.4)#

% Materials passing 425µm	52	52	-
Plastic Limit	19	19	-
Liquid Limit	35	35	-
Plasticity Index	16	16	-

Atmospheric Conditions at Test: 21 ± 2 °C, Relative Humidity : 65 ± 5 % RH

BICS Laboratories Ltd. neither accepts responsibility for nor makes claim as to the final use and purpose of the material.
 Unless otherwise detailed sample sizes and related test items comply with the listed test method. Test results relate only to the sample(s) tested.
 The company also observes and maintains client confidentiality.

CONFIDENTIAL TEST REPORT

**APPENDIX VI
RESTORATION SOILS**




Surface Acceptance Certificate

Site:	Pwllfawatkin	Sheet No:	1
CQA Engineer:	Stanley Ugohuckwu	CQA Plan Ref:	FCC 479 SW 2016 - 07

Area of Subgrade under consideration:	GDL Panels P1 to P10.
---------------------------------------	-----------------------

I the undersigned, a duly appointed representative of Sirius Environmental Limited, have visually observed the subgrade described above and confirm the subgrade is an acceptable surface upon which to install Restoration Soils.

This certification is based on observation of the surface of the subgrade only. No subterranean inspections or tests have been performed by Sirius Environmental Limited, and Sirius Environmental Limited makes no representations or warranties regarding the conditions which may exist below the surface of the subgrade.

Sirius Environmental Representative:	
Name: Stanley Ugohuckwu	Signature: 
Date: 07/07/2023	Position: CQA Engineer




Surface Acceptance Certificate

Site:	Pwllfawatkin	Sheet No:	2
CQA Engineer:	Stanley Ugohuckwu	CQA Plan Ref:	FCC 479 SW 2016 - 07

Area of Subgrade under consideration:	GDL Panels P11 to P32.
---------------------------------------	------------------------

I the undersigned, a duly appointed representative of Sirius Environmental Limited, have visually observed the subgrade described above and confirm the subgrade is an acceptable surface upon which to install Restoration Soils.

This certification is based on observation of the surface of the subgrade only. No subterranean inspections or tests have been performed by Sirius Environmental Limited, and Sirius Environmental Limited makes no representations or warranties regarding the conditions which may exist below the surface of the subgrade.

Sirius Environmental Representative:	
Name: Stanley Ugohuckwu	Signature: 
Date: 12/07/2023	Position: CQA Engineer




Surface Acceptance Certificate

Site:	Pwllfawatkin	Sheet No:	3
CQA Engineer:	Stanley Ugohuckwu	CQA Plan Ref:	FCC 479 SW 2016 - 07

Area of Subgrade under consideration:	GDL Panels P33 to P42.
---------------------------------------	------------------------

I the undersigned, a duly appointed representative of Sirius Environmental Limited, have visually observed the subgrade described above and confirm the subgrade is an acceptable surface upon which to install Restoration Soils.

This certification is based on observation of the surface of the subgrade only. No subterranean inspections or tests have been performed by Sirius Environmental Limited, and Sirius Environmental Limited makes no representations or warranties regarding the conditions which may exist below the surface of the subgrade.

Sirius Environmental Representative:	
Name: Stanley Ugohuckwu	Signature: 
Date: 18/07/2023	Position: CQA Engineer




Surface Acceptance Certificate

Site:	Pwllfawtkin	Sheet No:	4
CQA Engineer:	Stanley Ugohuckwu	CQA Plan Ref:	FCC 479 SW 2016 - 07

Area of Subgrade under consideration:	GDL Panels P43 to P58.
---------------------------------------	------------------------

I the undersigned, a duly appointed representative of Sirius Environmental Limited, have visually observed the subgrade described above and confirm the subgrade is an acceptable surface upon which to install Restoration Soils.

This certification is based on observation of the surface of the subgrade only. No subterranean inspections or tests have been performed by Sirius Environmental Limited, and Sirius Environmental Limited makes no representations or warranties regarding the conditions which may exist below the surface of the subgrade.

Sirius Environmental Representative:	
Name: Stanley Ugohuckwu	Signature: 
Date: 19/07/2023	Position: CQA Engineer

**APPENDIX VII
PHOTOGRAPHIC RECORD**

PHOTOGRAPHS

Plate:
1



Materials Received

Plate:
2



Preparing Working Area



Job Title

Pwllfawtkin Capping 2023

Approved
ASC

Signature

Client

FCC

PHOTOGRAPHS

Plate:
3



Preparing to Deploy GDL

Plate:
4



GDL Deployment in Progress



Job Title

Pwllfawatkin Capping 2023

Approved
ASC

Signature

A handwritten signature in black ink.

Client

FCC

PHOTOGRAPHS

Plate:
5



Overview of Works

Plate:
6



Heat Bonding Material



Job Title

Pwllfawtakin Capping 2023

Approved
ASC

Signature

Client

FCC

PHOTOGRAPHS

Plate:
7



Overview of Works

Plate:
8



Place Restoration Material



Job Title

Pwllfawtakin Capping 2023

Approved
ASC

Signature

A handwritten signature in black ink, appearing to be "A. Jones".

Client

FCC

PHOTOGRAPHS

Plate:
9



Overview of Works

Plate:
10



Overview of Works



Job Title

Pwllfawtakin Capping 2023

Approved
ASC

Signature

Client

FCC

PHOTOGRAPHS

Plate:
11



Overview of Works

Plate:
12



Restoration in Progress



Job Title

Pwllfawatkyn Capping 2023

Approved
ASC

Signature

A handwritten signature in black ink, appearing to be "ASC".

Client

FCC

PHOTOGRAPHS

Plate:
13



Continued GDL Installation

Plate:
14



Overview of Work



Job Title

Pwllfawtkin Capping 2023

Approved
ASC

Signature

Client

FCC

PHOTOGRAPHS

Plate:
15



Overview of Work

Plate:
16



Overview of Work



Job Title

Pwllfawatkin Capping 2023

Approved
ASC

Signature

Client

FCC

PHOTOGRAPHS

Plate:
17



Restoration Placement in Progress

Plate:
18



Completed



Job Title

Pwllfawatkin Capping 2023

Approved
ASC

Signature

A handwritten signature in black ink.

Client

FCC

**APPENDIX VIII
DAILY RECORDS**



Daily Site Record Sheet

Date:	Tuesday 04/06/2023	Site:	Pwllfawatkin
Weather:	AM/PM: Intermittent rain showers.	CQA Plan Ref:	FCC 479 SW 2016 - 07

Visitors to Site:	None
-------------------	------

Location: Buttress area along the southern toe section of existing landfill cap.

- The V380 excavator loaded the A30 dump trucks with clay material for the buttress.
- The A30 dump trucks then transported the clay material to the front of the D6 bulldozer.
- The D6 bulldozer spread the clay material in 300 mm layers.
- The sheepsfoot roller compacted the clay layers to spec.
- HSV (hand shear vane) test conducted on compacted CLAY liner.
- The PC210 excavator worked with the liners to remove and properly dispose of the cut-out existing geomembrane rain flaps.
- JB engineer worked with the D6 operator to give design levels.
- CQA engineer ensured all non-compliant areas were adequately remediated and non-conformance materials /debris (wood pieces, metal rods, cobble /boulder gravels) removed prior to progressing with works.
- Photographs taken to capture works undertaken.
- All works conducted in accordance to specification.

Location: Southern lower slope of landfill cap.

Assess and approve the method statements for the GDL installation works.

- Cut out rain flaps from existing geomembrane.
- Properly removed and disposed of cut-out rain flaps.
- Stripped off existing geomembrane liner at south and southwestern slope of landfill cap.
- The stripped off geomembrane liner was properly removed and disposed of in accordance to spec.

The cut-out rain flaps were properly removed and disposed of accordingly.

The removal of the rain flaps and the stripping off of the existing geomembrane liner are in the preparation for the installation of the GDL.

List of Plant	Hours of Operation	Comments
1 x 360 Volvo Digger 1 x CAT D6 Dozer 1 x Volvo A30 Dumper 1 x Bell 30 Dumper 1 x Hitachi 210 Excavator 1 x Smooth Roller 1 x Pad / Sheep foot Roller	07:00 – 18:00	

Prepared by:	Stanley Ugohuckwu	Signed:	
--------------	-------------------	---------	--



Daily Site Record Sheet

Date:	Wednesday 05/06/2023	Site:	Pwllfawatkin
Weather:	AM: Cloudy & Dry PM: Sunny	CQA Plan Ref:	FCC 479 SW 2016-07

Visitors to Site:	None
-------------------	------

Location: Buttress area along the southern toe section of existing landfill cap.

- The V380 excavator loaded the A30 dump trucks with clay material for the buttress.
- The A30 dump trucks then transported the clay material to the front of the D6 bulldozer.
- The D6 bulldozer spread the clay material in 300 mm layers.
- The sheepsfoot roller compacted the clay layers to spec.
- HSV (hand shear vane) test conducted on compacted CLAY liner.
- The PC210 excavator worked with the liners to remove and properly dispose of the cut-out existing geomembrane rain flats..
- JB engineer worked with the D6 operator to give design levels.
- CQA engineer ensured all non-compliant areas were adequately remediated and non-conformance materials /debris (wood pieces, metal rods, cobble /boulder gravels) removed prior to progressing with works.
- Photographs taken to capture works undertaken.
- All works conducted in accordance to specification.

Location: Southern slope of landfill cap.

- Cut out rain flap from existing geomembrane.
- Properly removed and disposed of cut-out rain flaps.
- Replace rain flap on southern slope to facilitate the diversion works.
- The stripped off geomembrane liner was properly removed and disposed of in accordance to spec.
- Liner technicians stone picked southeastern flank of cap in preparation of GDL Geomembrane installation works.

The cut-out rain flats were properly removed and disposed of accordingly.

The removal of the rain flaps and the stripping off of the existing geomembrane liner are in the preparation for the installation of the GDL.

List of Plant	Hours of Operation	Comments
1 x 360 Volvo Digger 1 x CAT D6 Dozer 1 x Volvo A30 Dumper 1 x Bell 30 Dumper 1 x Hitachi 210 Excavator 1 x Smooth Roller 1 x Pad / Sheep foot Roller	07:00 – 18:00	

Prepared by:	Stanley Ugohuckwu	Signed:	
--------------	-------------------	---------	--



Daily Site Record Sheet

Date:	Thursday 06/06/2023	Site:	Pwllfawatkin
Weather:	AM: Rain PM: Cloudy and dry	CQA Plan Ref:	FCC 479 SW 2016-07

Visitors to Site:	None
-------------------	------

Location: Buttress area along the southern toe section of existing landfill cap.

- The V380 excavator loaded the A30 dump trucks with clay material for the buttress.
- The A30 dump trucks then transported the clay material to the front of the D6 bulldozer.
- The D6 bulldozer spread the clay material in 300 mm layers.
- JB engineer worked with the D6 operator to give design levels.
- The sheepsfoot roller compacted the clay layers to spec.
- HSV (hand shear vane) test conducted on compacted CLAY liner.
- The PC210 excavator worked with the liners to remove and properly dispose of the cut-out existing geomembrane rain flats..
- Anchor trench dug in preparation for GDL and Geomembrane installation works
- CQA engineer ensured all non-compliant areas were adequately remediated and non-conformance materials /debris (wood pieces, metal rods, cobble /boulder gravels) removed prior to progressing with works.
- Photographs taken to capture works undertaken.
- All works conducted in accordance to specification.

Location: Southern slope of landfill cap.

- Cut out rain flaps from existing geomembrane.
- Properly removed and disposed of cut-out rain flaps.
- Southeastern flank stone picked by liner technicians in preparation for GDL Geomembrane installation works.
- Anchor trench dug in preparation for GDL and Geomembrane installation works.
- Extract 4 x redundant gas wells at the lower section of the southern slope.

The cut-out rain flaps were properly removed and disposed of accordingly.

Anchor trench dug along the southeastern flank of the cap in preparation for GDL & Geomembrane installation works.

List of Plant	Hours of Operation	Comments
1 x 360 Volvo Digger 1 x CAT D6 Dozer 1 x Volvo A30 Dumper 1 x Bell 30 Dumper 1 x Hitachi 210 Excavator 1 x Smooth Roller 1 x Pad / Sheep foot Roller	07:00 – 19:00	

Prepared by:	Stanley Ugohuckwu	Signed:	
--------------	-------------------	---------	--



Daily Site Record Sheet

Date:	Friday 07/06/2023	Site:	Pwllfawatkin
Weather:	AM: Cloudy and dry. PM: Sunny Intervals.	CQA Plan Ref:	FCC 479 SW 2016 - 07

Visitors to Site:	None
-------------------	------

Location: Buttress area along the southern toe section of existing landfill cap.

- The V380 excavator loaded the A30 dump trucks with clay material for the buttress.
- The A30 dump trucks then transported the clay material to the front of the D6 bulldozer.
- The D6 bulldozer spread the clay material in 300 mm layers.
- JB engineer worked with the D6 operator to give design levels.
- The sheepsfoot roller compacted the clay layers to spec.
- HSV (hand shear vane) test conducted on compacted CLAY liner.
- Regulating layer prepped on southeastern slope in preparation for GDL / Geomembrane installation works.
- The PC210 excavator worked with the liners to assist with the installation of GDL panels across the southern lower slope.
- Anchor trench excavated / dug along the toe of the south and southeastern flank of the cap area.
- 1m thick restoration layer cover placed over installed 10 x GDL panels.
- CQA engineer ensured all non-compliant areas were adequately remediated and non-conformance materials /debris (wood pieces, metal rods, cobble /boulder gravels) removed prior to progressing with works.
- Photographs taken to capture works undertaken.
- All works conducted in accordance to specification.

Location: Southern slope of landfill cap.

- Southeastern flank stone picked by liner technicians in preparation for GDL installation works.
- GDL installed across the southern lower slope. GDL panel's referenced P1 - P10.
- 1m thick restoration layer cover placed over installed 10 x GDL panels.

Installed GDL panels were heat bonded at 300mm overlap.

List of Plant	Hours of Operation	Comments
1 x 360 Volvo Digger 1 x CAT D6 Dozer 1 x Volvo A30 Dumper 1 x Bell 30 Dumper 1 x Hitachi 210 Excavator 1 x Smooth Roller 1 x Pad / Sheep foot Roller	07:00 – 17:00	

Prepared by:	Stanley Ugohuckwu	Signed:	
--------------	-------------------	---------	--



Daily Site Record Sheet


Date:	Monday 10/07/2023	Site:	Pwllfawatkin
Weather:	AM: Heavy Rain Showers PM: Heavy Rain Showers.	CQA Plan Ref:	FCC 479 SW 2016 - 07

Visitors to Site:	None
-------------------	------

Location: Buttress area along the southern toe section of existing landfill cap.

- No works conducted due to persistent heavy rain showers.
- Commenced with the welding of pipe boots. Welding works carried out at FCC warehouse offsite (within very close travelling distance to site).

List of Plant	Hours of Operation	Comments
1 x 360 Volvo Digger 1 x CAT D6 Dozer 1 x Volvo A30 Dumper 1 x Bell 30 Dumper 1 x Hitachi 210 Excavator 1 x Smooth Roller 1 x Pad / Sheep foot Roller	07:00 – 17.00	

Prepared by:	Stanley Ugohuckwu	Signed:	
--------------	-------------------	---------	--



Daily Site Record Sheet


Date:	Tuesday 11/07/2023	Site:	Pwllfawatkin
Weather:	AM: Heavy Rain Showers PM: Heavy Rain Showers.	CQA Plan Ref:	FCC 479 SW 2016 - 07

Visitors to Site:	None
-------------------	------

Location: Buttress area along the southern toe section of existing landfill cap.

- No works conducted due to persistent heavy rain showers.
- Carried out pipe boot welds. Welding works were conducted at the FCC warehouse due to the inclement wet weather conditions.

List of Plant	Hours of Operation	Comments
1 x 360 Volvo Digger 1 x CAT D6 Dozer 1 x Volvo A30 Dumper 1 x Bell 30 Dumper 1 x Hitachi 210 Excavator 1 x Smooth Roller 1 x Pad / Sheep foot Roller	07:00 – 18.00	

Prepared by:	Stanley Ugohuckwu	Signed:	
--------------	-------------------	---------	--



Daily Site Record Sheet

Date:	Wednesday 12/06/2023	Site:	Pwllfawatkin
Weather:	AM: Cloudy and dry. PM: Intermittent light rain showers..	CQA Plan Ref:	FCC 479 SW 2016 07


Visitors to Site:	None
-------------------	------

Location: Capping Works.

- The V380 excavator loaded restoration soil material onto the A30 dump trucks for covering/protecting the installed GDL panels.
- The A30 dump trucks then transported the clay material to the front of the D6 bulldozer.
- The D6 bulldozer spread the restoration material to cover/protect the installed GDL panels.
- JB engineer collaborated with the D6 operator to establish design levels.
- The PC210 excavator assisted the liners in installing GDL panels on the southern slope.
- The CQA engineer ensured that non-compliant areas were properly addressed and unsuitable materials were removed before proceeding with the work.
- Photographs were taken to document the completed tasks.
- All the work was carried out according to the specified requirements.
- GDL was installed on the southern slope and referenced P11 and P32.
- Welded pipe boots and due to the adverse wet weather conditions, welding activities took place at the FCC warehouse.
- The welding process was overseen and inspected by a CQA engineer, who also collected a samples.

Welding process was overseen and inspected by a CQA Inspector, who also collected a sample.

List of Plant	Hours of Operation	Comments
1 x 360 Volvo Digger 1 x CAT D6 Dozer 1 x Volvo A30 Dumper 1 x Bell 30 Dumper 1 x Hitachi 210 Excavator 1 x Smooth Roller 1 x Pad / Sheep foot Roller	07:00 – 19:00	

Prepared by:	Stanley .U	Signed:	
--------------	------------	---------	--



Daily Site Record Sheet

Date:	Thursday 13/07/2023	Site:	Pwllfawatkin
Weather:	AM: Heavy Rain Showers PM: Heavy Rain Showers.	CQA Plan Ref:	FCC 479 SW 2016 - 07

Visitors to Site:	Marc Cooper, Sirius
-------------------	---------------------


Progress Meeting:

- Works progress meeting conducted by project manager, (FCC, SIRIUS, and Jones Bros).

Location: Buttress area along the southern toe section of existing landfill cap.

- No works conducted due to persistent heavy rain showers.
- CQA Engineer and lining technicians identified and removed unsuitable materials from the restoration soil. 210 excavator was utilized to assist with the removal /adequate disposal of these unsuitable materials.
- Carried out pipe boot welding. Welding works were conducted at the FCC warehouse due to the inclement wet weather conditions.

List of Plant	Hours of Operation	Comments
1 x 360 Volvo Digger 1 x CAT D6 Dozer 1 x Volvo A30 Dumper 1 x Bell 30 Dumper 1 x Hitachi 210 Excavator 1 x Smooth Roller 1 x Pad / Sheep foot Roller	07:00 – 18.00	

Prepared by:	Stanley Ugohuckwu	Signed:	
--------------	-------------------	---------	--



Daily Site Record Sheet


Date:	Friday 14/07/2023	Site:	Pwllfawatkin
Weather:	AM: Heavy Rain Showers PM: Heavy Rain Showers.	CQA Plan Ref:	FCC 479 SW 2016 - 07

Visitors to Site:	None
-------------------	------

Location: Buttress area along the southern toe section of existing landfill cap.

- No works conducted due to persistent heavy rain showers.

List of Plant	Hours of Operation	Comments
1 x 360 Volvo Digger 1 x CAT D6 Dozer 1 x Volvo A30 Dumper 1 x Bell 30 Dumper 1 x Hitachi 210 Excavator 1 x Smooth Roller 1 x Pad / Sheep foot Roller	07:00 – 12:00	

Prepared by:	Stanley .U	Signed:	
--------------	------------	---------	--



Daily Site Record Sheet

Date:	Monday 17/07/2023	Site:	Pwllfawatkin
Weather:	AM: Cloudy and dry. PM: Cloudy and dry.	CQA Plan Ref:	FCC 479 SW 2016 - 07

Visitors to Site:	None
-------------------	------

Location: Capping Works.

- The V380 excavator loaded restoration soil material onto the A30 dump trucks for covering/protecting the installed GDL panels.
- The A30 dump trucks then transported the clay material to the front of the D6 bulldozer.
- The D6 bulldozer spread the restoration material to cover/protect the installed GDL panels.
- JB engineer collaborated with the D6 operator to establish design levels.
- The PC210 excavator assisted the liners in installing Geotextile and Geomembrane panels along the western slope.
- The CQA engineer ensured that non-compliant areas were properly addressed and unsuitable materials were removed before proceeding with works.
- Photographs were taken to document the completed tasks.
- All works were carried out in accordance with design specifications.

Location: Geomembrane Capping works along the Western flank.

Assessed the method statement for Lower geotextile & geomembrane installation.

- Geotextile and Geomembrane materials were deployed /installed along the western slope.
- Deployed /installed Geotextile panels were referenced P1 to P5, and heat bonded together.
- Deployed /installed Geomembrane panels were referenced P1 to P8, and fusion welded together.

All Geotextile and Geomembrane deployment /installation works undertaken was overseen and inspected by the CQA Inspector, who also collected conformance and trial weld samples.

List of Plant	Hours of Operation	Comments
1 x 360 Volvo Digger 1 x CAT D6 Dozer 1 x Volvo A30 Dumper 1 x Bell 30 Dumper 1 x Hitachi 210 Excavator 1 x Smooth Roller 1 x Pad / Sheep foot Roller	07:00 – 19:00	

Prepared by:	Stanley .U	Signed:	
--------------	------------	---------	--



Daily Site Record Sheet

Date:	Tuesday 18/07/2023	Site:	Pwllfawatkin
Weather:	AM: Cloudy with light rain showers. PM: Heavy rain showers.	CQA Plan Ref:	FCC 479 SW 2016 - 07

Visitors to Site:	None
-------------------	------

Location: Capping Works.

- The V380 excavator loaded restoration soil material onto 2 x dump trucks for covering/protecting the installed GDL panels.
- 2 x dump trucks then transported the clay material to the front of the D6 bulldozer.
- The D6 bulldozer spread the restoration material to cover/protect the installed GDL panels.
- JB engineer collaborated with the D6 operator to establish design levels.
- The PC210 excavator assisted the liners in installing GDL panels across the southern slope.
- The CQA engineer ensured that non-compliant areas were properly addressed and unsuitable materials were removed before proceeding with works.
- Photographs were taken to document the completed tasks.
- All works were carried out in accordance with design specifications.
- Progressed with the deployment and installation of GDL material along the southern flank.
- Deployed /installed GDL panels were referenced P33 to P43, and heat bonded together.
- JB engineer registered the installed GDL panels on GPS.

All GDL deployment /installation works undertaken was overseen and inspected by the CQA Inspector, who also collected a conformance sample.

List of Plant	Hours of Operation	Comments
1 x 360 Volvo Digger 1 x CAT D6 Dozer 1 x Volvo A30 Dumper 1 x Bell 30 Dumper 1 x Hitachi 210 Excavator 1 x Smooth Roller 1 x Pad / Sheep foot Roller	07:00 – 16:00	

Prepared by:	Stanley Ugohuckwu	Signed:	
--------------	-------------------	---------	--



Daily Site Record Sheet

Date:	Wednesday 19/07/2023	Site:	Pwllfawatkin
Weather:	AM: Cloudy with gusty winds. PM: Sunny intervals and dry.	CQA Plan Ref:	FCC 479 SW 2016 - 07

Visitors to Site:	None
-------------------	------

Location: Capping works.

- The V380 excavator loaded restoration soil material onto 2 x dump trucks for covering/protecting the installed GDL panels.
- 2 x dump trucks then transported the clay material to the front of the D6 bulldozer.
- The D6 bulldozer spread the restoration material to cover/protect the installed GDL panels.
- JB engineer collaborated with the D6 operator to establish design levels.
- The PC210 excavator assisted the liners on the installation of GDL panels along the southern slope.
- The CQA engineer ensured that non-compliant areas were properly addressed and unsuitable materials were removed before proceeding with works.
- Photographs were taken to document the completed tasks.
- All works were carried out in accordance to design specifications.

Location: Geomembrane Capping works on the southern flank.

- Conducted extrusion weld to sufficiently seal patches (PR1, PR2, PR3 and PR4) on the installed geomembrane liner material.
- Sandbags deployed to adequately weigh down the installed geomembrane panels.
- PC210 utilized in collaboration with the lining technicians and stripped off existing geomembrane materials across the western flank.
- Regulation layer prepped by PC210 in preparation for subsequent deployment of geomembrane cover.
- Progressed with GDL deployment and installation works. Installed GDL panels were referenced from P43 to P58.

CQA Inspector ensured that non compliant areas were remediated and unsuitable materials removed from the restoration layer.

Installed GDL panels were heat bonded together and conformance sample taken by CQA Inspector.

List of Plant	Hours of Operation	Comments
1 x 360 Volvo Digger 1 x CAT D6 Dozer 1 x Volvo A30 Dumper 1 x Bell 30 Dumper 1 x Hitachi 210 Excavator 1 x Smooth Roller 1 x Pad / Sheep foot Roller	07:00 – 18:00	

Prepared by:	Stanley Ugohuckwu	Signed:	
--------------	-------------------	---------	--



Daily Site Record Sheet


Date:	Thursday 20/07/2023	Site:	Pwllfawatkin
Weather:	AM: Cloudy with dry. PM: Sunny intervals and dry.	CQA Plan Ref:	FCC 479 SW 2016 - 07

Visitors to Site:	None
-------------------	------

Location: Capping works.

- The V380 excavator loaded restoration soil material onto 2 x dump trucks for covering/protecting the installed GDL panels.
- 2 x dump trucks then transported the clay material to the front of the D6 bulldozer.
- The D6 bulldozer spread the restoration material to cover/protect the installed GDL panels.
- JB engineer collaborated with the D6 operator to establish design levels.
- The PC210 excavator assisted the liners on the installation of GDL panels along the southern slope.
- The CQA engineer ensured that non-compliant areas were properly addressed and unsuitable materials were removed before proceeding with works.
- Photographs were taken to document the completed tasks.
- All works were carried out in accordance to design specifications.
- Conductor Conducted repairs on existing geomembrane liner at the bottom edge of the southern slope, to patch and adequately seal the geomembrane material within that section.
- The repairs /patches works on the existing geomembrane was carried out in preparation for the deployment of GDL material to cover and tie into the existing GDL material along the toe of the southern slope.
- PC210 in collaboration with the lining technicians, progressed with the deployment /installation of GDL material cover and tie into the existing GDL material along the toe edge of the southern slope.
- The deployed /installed GDL panels were referenced from P55.to P58.

List of Plant	Hours of Operation	Comments
1 x 360 Volvo Digger 1 x CAT D6 Dozer 1 x Volvo A30 Dumper 1 x Bell 30 Dumper 1 x Hitachi 210 Excavator 1 x Smooth Roller 1 x Pad / Sheep foot Roller	07:00 – 18:00	

Prepared by:	Stanley Ugohuckwu	Signed:	
--------------	-------------------	---------	--



Daily Site Record Sheet

Date:	Friday 21/07/2023	Site:	Pwllfawatkin
Weather:	AM: Sunny intervals and dry. PM: Sunny intervals and dry.	CQA Plan Ref:	FCC 479 SW 2016 - 07

Visitors to Site:	None
-------------------	------


Location: Capping works.

- The V380 excavator loaded restoration soil material onto 2 x dump trucks for covering/protecting the installed GDL panels.
- 2 x dump trucks then transported the clay material to the front of the D6 bulldozer.
- The D6 bulldozer spread the restoration material to cover/protect the installed GDL panels.
- JB engineer collaborated with the D6 operator to establish design levels.
- The PC210 excavator assisted the liners on the installation of Geotextile and Geomembrane panels along the western slope.
- The CQA engineer ensured that non-compliant areas were properly addressed and unsuitable materials were removed before proceeding with works.

- Photographs were taken to document the completed tasks.
- All works were carried out in accordance to design specifications.

GDL & Restoration Works Completed

List of Plant	Hours of Operation	Comments
1 x 360 Volvo Digger 1 x CAT D6 Dozer 1 x Volvo A30 Dumper 1 x Bell 30 Dumper 1 x Hitachi 210 Excavator 1 x Smooth Roller 1 x Pad / Sheep foot Roller	07:00 – 17:00	

Prepared by:	Stanley Ugohuckwu	Signed:	
--------------	-------------------	---------	--