

#	Activity ID	Activity Name	At Completion Duration	BL Project Duration	TRA	Start	Finish	BL Project Start	BL Project Finish	Variance - BL Project Finish Date	Total Float	2026												2027									
												Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar						
1	Newport Transporter Bridge - CL32 December 2025																																
2	MILESTONES / CONTRACT ADMIN																																
3	Contract Data Part 1																																
4	A4680	Potential Contract Completion Date Pending Ongoing EoT Assessment	0	0		22-Jun-26	22-Jun-26	26-Jun-26	26-Jun-26		4																						
5	A4730	Current Variance to Potential Contract Date (Cal Days) under Review	157	143		23-Jun-26	26-Nov-26	27-Jun-26	16-Nov-26		-10																						
6	MS0090	Planned Completion	0	0		26-Nov-26	26-Nov-26	16-Nov-26	16-Nov-26		-10																						
7	MS0100	Terminal Float (Working Days)	0	0		27-Nov-26	17-Nov-26	17-Nov-26	17-Nov-26		-10																						
8	PMIs																																
9	PMI-147 Sidesway Buffers Design																																
10	A4200	Procurement and Installation of Sidesway Buffers Provisional activity - TBC Duration	80	80	0.00	23-Mar-26	16-Jul-26	10-Mar-26	03-Jul-26		-9	84																					
11	Proposed Instructions																																
12	PI-2 Omission of Full Lighting and Electrical Package																																
13	A4600	Provisional Potential Planned Completion Exl Electrical Works (Pending Full Quotation Preparation)	0	0	0.00	27-Oct-26	27-Oct-26	27-Oct-26	27-Oct-26		0	22																					
14	Non-Implemented CE's																																
15	Non-Implemented Draft CE's Pending Quote																																
16	CEN-95 Subsidence of Combined Drainage in Site Boundary																																
17	A5470	Temp Road Plate Covers	163	142	0.00	06-Jun-25 A	30-Jan-26	06-Jun-25	23-Dec-25		-21	209																					
18	CE-100 Additional Steelwork Repairs ch95-103																																
19	A5700	CE-100 Provisional EoT Assessment	3	3	0.00	02-Jan-26	06-Jan-26	29-May-26	02-Jun-26		101	202																					
20	CE-103 Additional Steel Work Repairs ch177-189																																
21	A5750	CE-103 Pending EoT Assessment (TBC) 18d	18	18	0.00	18-May-26	11-Jun-26	03-Jun-26	26-Jun-26		11	112																					
22	CE-109 Additional Steelwork Repairs Ch107-115																																
23	A5840	CE-109 - Notification Additional Repairs Ch177-189	0	0		08-Dec-25 A																											
24	A5860	CE-109 Provisional EoT Assessment (5d Cal)	7	0		12-Jun-26	22-Jun-26																										
25	Non-Implemented CE's Submitted with Quote																																
26	CE-43 (CEN057) Belleville Washer Replacement																																
27	CE43-A3470	Curtins Review Proposals (RAMs and Temp Works)	10	10		02-Jan-26	15-Jan-26	01-Dec-25	12-Dec-25		-17	40																					
28	CE43-A3670	New Mitigated Scaffold Temp Works Design - to maintain walkway access beneath	23	40		02-Jan-26	03-Feb-26	01-Dec-25	03-Feb-26		0	17																					
29	CE43-A3480	Address Curtins Comments in RAMS and Temp Works	10	10		16-Jan-26	29-Jan-26	15-Dec-25	06-Jan-26		-17	40																					
30	CE43-A3690	Curtins / Norse Approval of Mitigated Temp Works Scaffold Design	20	20		04-Feb-26	03-Mar-26	04-Feb-26	03-Mar-26		0	17																					
31	CE43-A3440	Provisional - Procurement Period for Belleville Washers - Duration TBC upon Quotation	80	80		04-Mar-26	29-Jun-26	04-Mar-26	29-Jun-26		0	17																					
32	CE43-A3460	Procure and Fabricate Temporary Works Struts, etc	40	40		01-May-26	29-Jun-26	01-May-26	29-Jun-26		0	17																					
33	CE43-A3450	Completion of blast and painting incl removal of associated scaffold EXCL Ch0-20m and Ch228-236m	0	0		03-Jun-26	01-Jun-26	01-Jun-26	01-Jun-26		-2	35																					
34	EXJ03 Belleville Washer Replacement (East Boom)																																
35	CE43-B1000	Install supporting underslung ladder deck and scaffold to EXJ03 East Boom (North and South Sides)	8	8	1.00	30-Jun-26	09-Jul-26	30-Jun-26	09-Jul-26		0	17																					
36	CE43-A3630	East Boom - Replace EXJ03(North) and EXJ03 (South) Concurrently (incl Temp Works)	15	15	3.00	10-Jul-26	30-Jul-26	10-Jul-26	30-Jul-26		0	17																					
37	EXJ02 Belleville Washer Replacement (Mid Span)																																
38	CE43-B1010	Install supporting underslung ladder deck and scaffold to EXJ02 Mid Span Boom (North and South Sides)	8	8	1.00	10-Jul-26	21-Jul-26	10-Jul-26	21-Jul-26		0	31																					
39	CE43-A3620	Mid Span - Replace EXJ02(North) and EXJ02 (South) Concurrently (incl Temp Works)	15	15	3.00	31-Jul-26	20-Aug-26	31-Jul-26	20-Aug-26		0	17																					
40	EXJ01 Belleville Washer Replacement (West Boom)																																
41	CE43-B1020	Install supporting underslung ladder deck and scaffold to EXJ01 West Boom (North and South Sides)	8	8	1.00	22-Jul-26	31-Jul-26	22-Jul-26	31-Jul-26		0	31																					
42	CE43-A3610	Western Boom - Replace EXJ01(North) and EXJ01 (South) Concurrently (incl Temp Works)	15	15	3.00	21-Aug-26	11-Sep-26	21-Aug-26	11-Sep-26		0	17																					
43	Final 'Snugging' of Belleville Washers - 6no. EX Joints																																
44	CE43-A3640	Final Adjustment of Spring washer stacks to remove Slack	3	3	0.00	14-Sep-26	16-Sep-26	14-Sep-26	16-Sep-26		0	17																					
45	Belleville Washer Scaffold Removal																																
46	CE43-A3560	Strip Scaffold @ EXJ01 West Boom and Remove from Bridge	8	8	1.00	17-Sep-26	28-Sep-26	17-Sep-26	28-Sep-26		0	17																					
47	CE43-B1030	Painting Scaffold Contact Points - EXJ01 West Boom	6	6	1.00	21-Sep-26	28-Sep-26	21-Sep-26	28-Sep-26		0	26																					
48	CE43-A3570	Strip Scaffold @ EXJ02 Mid Span and Remove from Bridge	8	8	1.00	29-Sep-26	08-Oct-26	29-Sep-26	08-Oct-26		0	17																					
49	CE43-B1040	Painting Scaffold Contact Points - EXJ02 Mid Boom	6	6	1.00	01-Oct-26	08-Oct-26	01-Oct-26	08-Oct-26		0	24																					
50	CE43-A3580	Strip Scaffold @ EXJ03 East Boom and Remove from Bridge	8	8	1.00	09-Oct-26	20-Oct-26	09-Oct-26	20-Oct-26		0	17																					
51	CE43-B1050	Painting Scaffold Contact Points - EXJ03 East Boom	6	6	1.00	13-Oct-26	20-Oct-26	13-Oct-26	20-Oct-26		0	22																					
52	CE-56 Timber Replacement for Crash Deck and Greasing Platform																																
53	CE-56 West Tower Timber Replacement Platform (2no.)																																
54	A4420	Complete Boom Painting @ Ch220 - Ch232m	0	0		15-Jul-26	15-Jul-26	15-Jul-26	15-Jul-26		0	47																					
55	A4300	Erect Scaffold Access @ Ch220 - Ch232m	2	2		16-Jul-26	16-Jul-26	16-Jul-26	16-Jul-26		0	47																					
56	A4310	Replace West Side Fixed Platform Timbers (North and South)	11	11	1.00	20-Jul-26	03-Aug-26	20-Jul-26	03-Aug-26		0	47																					
57	A4320	Remove Scaffold Access	2	2		04-Aug-26	05-Aug-26	04-Aug-26	05-Aug-26		0	47																					
58	CE-56 Traveller Crash Deck Timber Replacement																																
59	A4440	Complete Boom Painting @ Ch15-Ch26m	0	0		26-May-26	26-May-26	12-May-26	03-Sep-26		-9	71																					

- █ Critical Remaining Work
- █ WBS Summary
- █ Remaining Work
- █ Actual Work
- █ Remaining Level of Effort
- █ Actual Level of Effort
- ◆ Milestone
- ◆ Baseline Milestone
- Primary Baseline
- - - - Critical BL

Page 1 of 8
 PROJECT NAME: Newport Transporter Bridge - CL32 December 2025
 PROJECT ID: 23826-C14990-CL32-34a
 PROJECT BASELINE: 23826-C14990-CL32-33a - B1

LAYOUT NAME: N'Port Bridge BUILD_5
 DATA DATE: 01-Jan-26
 RUN DATE: 22-Dec-25
 FILTER: TASK filter: Data Date -4weeks.

