

| ID |  | Task Name                   | Duration | Start        | Finish       | Predecessors | Jun '19 |    |    |    | Jul '19 |    |    |    | Aug '19 |    |    |    | Sep '19 |    |    |    |    |    |    |    |
|----|-----------------------------------------------------------------------------------|-----------------------------|----------|--------------|--------------|--------------|---------|----|----|----|---------|----|----|----|---------|----|----|----|---------|----|----|----|----|----|----|----|
|    |                                                                                   |                             |          |              |              |              | 13      | 20 | 27 | 03 | 10      | 17 | 24 | 01 | 08      | 15 | 22 | 29 | 05      | 12 | 19 | 26 | 02 | 09 | 16 | 23 |
| 1  |                                                                                   | Prepare License Application | 3 days   | Wed 22/05/19 | Fri 24/05/19 |              |         |    |    |    |         |    |    |    |         |    |    |    |         |    |    |    |    |    |    |    |
| 2  |                                                                                   | Secure Marine License       | 80 days  | Mon 27/05/19 | Fri 13/09/19 | 1            |         |    |    |    |         |    |    |    |         |    |    |    |         |    |    |    |    |    |    |    |
| 3  |                                                                                   | Install pontoon             | 3 days   | Mon 16/09/19 | Wed 18/09/19 | 2            |         |    |    |    |         |    |    |    |         |    |    |    |         |    |    |    |    |    |    |    |
| 4  |                                                                                   | Install piles               | 2 days   | Thu 19/09/19 | Fri 20/09/19 | 3            |         |    |    |    |         |    |    |    |         |    |    |    |         |    |    |    |    |    |    |    |
| 5  |                                                                                   | Install cradle              | 3 days   | Mon 23/09/19 | Wed 25/09/19 | 4            |         |    |    |    |         |    |    |    |         |    |    |    |         |    |    |    |    |    |    |    |

Project: Tatton Vehicle Bridge

Date: Wed 12/06/19

Task

Split

Progress

.....

Milestone

Summary

Project Summary

External Tasks

External Milestone

Deadline

| Oct '19 |    |    |    | Nov '19 |    |    |    | Dec '19 |    |    |    | Jan '20 |    |    |    | Feb '20 |    |    |    | Mar '20 |    |    |    | Apr '20 |    |    |    | May '20 |    |    |    | Jun '20 |    |    |    | Jul '20 |    |    |    | Aug '20 |    |    |    |    |    |    |  |  |  |  |  |
|---------|----|----|----|---------|----|----|----|---------|----|----|----|---------|----|----|----|---------|----|----|----|---------|----|----|----|---------|----|----|----|---------|----|----|----|---------|----|----|----|---------|----|----|----|---------|----|----|----|----|----|----|--|--|--|--|--|
| 30      | 07 | 14 | 21 | 28      | 04 | 11 | 18 | 25      | 02 | 09 | 16 | 23      | 30 | 06 | 13 | 20      | 27 | 03 | 10 | 17      | 24 | 02 | 09 | 16      | 23 | 30 | 06 | 13      | 20 | 27 | 04 | 11      | 18 | 25 | 01 | 08      | 15 | 22 | 29 | 06      | 13 | 20 | 27 | 03 | 10 | 17 |  |  |  |  |  |
|         |    |    |    |         |    |    |    |         |    |    |    |         |    |    |    |         |    |    |    |         |    |    |    |         |    |    |    |         |    |    |    |         |    |    |    |         |    |    |    |         |    |    |    |    |    |    |  |  |  |  |  |



Project: Tatton Vehicle Bridge  
 Date: Wed 12/06/19

Task   
 Split   
 Progress 

Milestone   
 Summary   
 Project Summary 

External Tasks   
 External Milestone   
 Deadline 