


Contract Name	Treborth	Contract Number:	100511
----------------------	----------	-------------------------	--------

Client Reference:	Menai Ville - Treborth
Scope of Works:	
Design/Construction/Maintenance:	Construction
AGC Document Reference:	CEMPMV01
Version:	02

	Name	Job Title:	Signature:	Date:
Prepared By:	Reuben Smith	Site Agent		14/04/26
Reviewed By:				
Authorised By:				

Issue	Date	By	Approval	Changes
01	10.03.2026	Reuben Smith		First Issue
02	14.04.2026	Reuben Smith		Site compound location

Welsh Water Review and Acceptance

Reviewed and accepted by: Name: Signature: date: ____/____/____
--

GLOSSARY

TERM	DEFINITION
AIR	Aspects & Impacts Register
BMS	(Griffiths) Business Management System
BPM	Best Practicable Means
BREEAM	Building Research Establishment Environmental Assessment Method
CEMP	Construction Environmental Management Plan
CEEQUAL	Civil Engineering Environmental Quality Assessment & Awards Scheme
EA	Environment Agency
ECOW	Environmental/Ecological Clerk of Works
EPP	Environmental Permit to Proceed
EIA	Environmental Impact Assessment
ES	Environmental Statement
EHO	Environmental Health Officer
HRA	Habitat Regulations Assessment
HWCN	Hazardous Waste Consignment Note
FRAP	Flood Risk Activities Permit
GEMS	Griffiths Events Management System
IDB	Internal Drainage Board
INNS	Invasive Non-Native Species
IRP	Incident Response Plan
KPI	Key Performance Indicator
OWC	Ordinary Watercourse Consent
LPA	Local Planning Authority
MMP	Materials Management Plan
NRW	Natural Resources Wales
PEA	Preliminary Ecological Appraisal
PROW	Public Right of Way
RAMS	Risk Assessment Method Statement
SAC	Special Area of Conservation
SNCB	Statutory Nature Conservation Body (NE, NRW & SNH)
SPA	Special Protection Area
SSSI	Site of Special Scientific Interest
SUDs	Sustainable Drainage Systems
SWMP	Site Waste Management Plan
TBT	Toolbox Talk
TPO	Tree Preservation Order
WTN	Waste Transfer Note

Contents

Introduction	6
Limitations.....	7
1.0 Project Description	8
1.1 The Site.....	8
1.2 The Proposed Design	8
1.3 Site set up and compound	9
1.4 Equipment and plant.....	9
1.5 Environmental Risk Assessment Summary.....	10
2.0 Project Management Plan Administration	11
2.1 Distribution.....	11
2.2 Revisions	11
3.0 General.....	12
3.1 The Project Works	12
3.2 Hours of Work	12
3.3 Existing Records, Drawings & Information	12
3.4 Project Programme.....	Error! Bookmark not defined.
3.5 Project Objectives.....	13
3.6 Environmental Consents, Licences and Permits/Exemptions	1
4.0 Management	2
4.1 Organisation and Responsibilities/Appointments	2
4.2 Internal Communication.....	3
4.3 Client and Other Stakeholder Communication	3
4.4 Change Control.....	4
4.5 Project Management Documentation	4
4.6 Project Review	5
4.7 Project Records	6
4.8 Project Document Management	6
4.9 Project Audit	6
4.10 Incident Response Plan (IRP) and Emergency Arrangements	7
4.11 The Local Community.....	8
4.12 Training and Competencies.....	8
4.13 Complaints, Control of Records and Management Review.....	8
5.0 Environment.....	10
5.1 Summary and Action Plan of Key Environmental Aspects and Impacts	10
5.2 Verification of Environmental Control Measures	12
5.3 Cultural Heritage - Archaeology and Listed Structures	13
5.4 Temporary Land Use	13
5.5 Biosecurity and Invasive Non Native Species	14

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

5.6	Ecology	14
	Table 5.4 Designated Sites	14
	5.6.1 Protected Species.....	15
	5.6.2 Arboriculture	1
5.7	Contaminated Land	2
	5.7.1 General	2
5.8	Emissions to Air and Nuisance	2
	5.8.1 Measures to Reduce Potential Impacts on Air Quality	3
	5.8.2 Noise	3
	5.8.3 Section 61 Control of Pollution Act 1974 (COPA).....	4
	5.8.4 Construction Vibration.....	5
	5.8.5 Light Management.....	5
	5.8.6 Dust and Fume Management.....	6
5.9	Materials and Waste Management.....	6
	5.9.1 Waste Management	6
	5.9.2 Materials Management	9
	5.9.3 Unexpected Contamination	9
5.10	Flood Risk.....	10
5.11	Water Management and Pollution (work activities)	10
	5.11.1 Pollution of Land and Water.....	10
	5.11.2 Silt and Surface Water Runoff Mitigation Measures	11
	5.11.3 Site Personnel and Documentation	14
	5.11.4 Monitoring Procedures.....	14
	5.11.5 Concrete Washout	15
	5.11.6 Construction Aggregates	15
	5.11.7 Energy Management.....	15
	5.11.8 Environmental Non-Conformity NCR.....	16
6.0	Incident Management, Emergency Response and Notification	17
	Appendix 1– Environmental and Social Policy	18
	Appendix 2 – Organogram.....	19
	Appendix 3 – Site Waste Management Plan.....	20

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

Construction Environmental Management Plan

Revision 1.0* (see section 2.2 for revision history)

Review date required: 10/06/26

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

Introduction

This Construction Environmental Management Plan (CEMP) provides a framework for the management of environmental and social issues on the project to ensure legal, contractual, and procedural requirements are met. The Plan will cover the policies, objectives, targets, people, responsibilities, and documentation relevant to the project.

Alun Griffiths Contracting (AGC) is certified to ISO 14001:2015 and understand their legal obligations to the protection of the environment for works carried out on behalf of their clients. In addition, there is a culture of managing the impacts associated with design deliverables, prevention of pollution and continual improvement with all aspects of environmental and social management. A copy of our Environmental & Social Policy is available in **Appendix 1**.

The AGC Environmental Management System consists of mapped processes, operational procedures, risk assessments and method statements, and forms part of the AGC integrated Business Management System (BMS).

Any statutory rules and regulations that are referenced should be read in conjunction with this Environmental Management Plan, and the procedures and standards referenced within this document.

This Construction Environmental Management Plan (CEMP) is the first stage in project risk assessment and planning to identify the significant hazards for which appropriate controls are necessary to reduce risk.

This site-specific CEMP has been developed to avoid, minimize and/or mitigate any construction effects on the environment and the surrounding community with the purpose to minimize waste sent to landfill, minimize disruption to nearby residents and the local community, to aid in achieving zero pollution incidents and to protect, and where possible, enhance biodiversity.

This CEMP contains, or makes reference to, sufficient information to identify how the project will be managed from an environmental perspective.

It defines the project specific environmental risks, monitoring, water management and site waste management to be used to mitigate or remove environmental risks/impacts, control the works, meet contract requirements and record compliance. Not all of these procedures can be established immediately, the plan allows some details to evolve at an appropriate time.

The CEMP is to be reviewed and revised every year, or more frequently if substantial changes to the project construction make this desirable.

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

This CEMP should be considered as a living document. It will evolve via regular reviews, as the project progresses, including changes to best practice, environmental regulation and the site conditions. As a minimum the CEMP will be updated every 6 months.

This plan sets out the management arrangements of this project and provides essential information on environmental issues. It is valid for all works in the design, construction, reinstatement and maintenance phases of the Project.

This document is to be used in conjunction with company and project procedures.

Limitations

The comments given in this plan and the opinions expressed within are based upon the survey conditions encountered by third parties.

It should be noted that there may be conditions pertaining to the site that have not yet been discovered by the current investigations and therefore could/have not been taken into account.

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

1.0 Project Description

To carry out repair work on a DCWW gravity sewer in Menai Bridge, Anglesey.

Further details are provided in section 5 of this report. An organogram of the site team is presented in **Appendix 2**.


1.1 The Site

The scheme is located off St George's Road, Menai Bridge at post code LL59 5ES and is centred at National Grid Reference 255907 372286.

1.2 The Proposed Design

- Manholes 1, 2, 3, 4 (screenshot below) to have their covers and cover slabs temporarily removed to facilitate lining
 - The highlighted pipe length in green (ref figure below and also complete drawing B17575-102503-ZZ-ZZ-DR-CA-CI5050) to be lined, this involves pushing a liner inside the 375mm diameter and 600mm diameter combined sewer pipes.
 - Manholes 1, 2, 3, 4 to have their covers and cover slabs reinstated once lining works are complete
-

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------



1.3 Site set up and compound

The site and compounds shall be managed in accordance with HSE Manual section 3.1. Full details can be obtained by reference to the HSE Manual which will include the display of:

- Site Specific Environmental Action Plan Summary
- Site Information/Services Plan
- Traffic Management Plan
- Silt Run-off Prevention and Protection Poster.

The main compound will be located at the Alun Griffiths Contractors compound in Menai Bridge (Penmynydd Road, Four Crosses, Menai Bridge LL59 5RP)

1.4 Equipment and plant

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

AGC and its sub-contractors will identify the equipment and plant to be used, including type, size and expected number. Plant used for the development is likely to comprise conventional construction and highways construction plant including mechanical excavators, dumpers and other heavy plant including sheet piling rigs.

1.5 Environmental Risk Assessment Summary

An Aspects and Impacts register has been compiled to identify the potential environmental impacts of the project construction and mitigation measures to be adopted to reduce/eliminate the risks. The Aspects and Impacts Register summarised below in **Table 1.1**.

Table 1.1 Summary of Aspects and Impacts

Risk	Impact
Noise, dust, vibration	Disturbance to local residents/business Disturbance to roosting and wading birds Statutory nuisance
Night time lighting	No night time working
Litter	Disturbance to local residents/business Ecology damage
Highway and PROW closures	Disturbance to local residents/business and statutory nuisance
Sediment/chemical/fuel run off	Pollution of surface water/groundwater/ marine environment
Ground disturbance	Archaeology and Heritage Mobilisation of contamination/pollution Spread of non-native invasive species (INNS)
Chemical/fuel spills	Ground and water contamination
Poor soil management	Unable to return land to owner in suitable condition
Disturbance of protected plant and animal species	Ecological damage
Spread of plant and animal disease	Biosecurity
Mixing wastes	Increased waste generation/costs
Poor management of construction materials	Increased waste generation/costs
Failure to comply with legislation and Codes of Practice	Regulatory non compliance

Comprehensive details of the environmental risk assessment are presented in section 5.

2.0 Project Management Plan Administration

2.1 Distribution

Once approved and verified this CEMP is distributed by the Project Manager (PM). Copies of this plan are distributed to the contacts in Table 2.1 below:

Table 2.1 List of Distribution Contacts

Copy	To	Controlled/ Uncontrolled	Date of issue	Signature of recipient
01	Site file	Controlled		
02	Client’s representative	Controlled		
03	Principal Designer	Controlled		
04		Uncontrolled		

Recipients of controlled copies *sign and return a copy of this sheet* in confirmation that they have received the plan and have removed/clearly marked previous issues as superseded.

A fully verified and authorised copy of this front sheet is sent by the PM to the Systems Manager at head office.

2.2 Revisions

Revisions to this plan are made and approved in the same way as the originals including the obtaining of client approval and authorisation where required by the conditions of contract.

3.0 General

3.1 The Project Works

Where the CEMP is only sufficient for the initial stages of the project, (e.g., *site establishment and clearance*), this is defined in **Table 3.1** and an appropriate review date is entered on the front sheet.

The plan is developed and revised for the following stages of the project prior to this date.

Table 3.1 – The Project

Description of the project	To carry out repair work on a DCWW gravity sewer in Menai Bridge, Anglesey.
Client	DCWW
Client Representative	Angela Meadows
Principal contractor	Alun Griffiths Contractors Ltd
Principal Designer	
Other consultant	
Significant works to be subcontracted – All part of Main Project, not part of scour protection works	Sewer Relining works

3.2 Hours of Work

Site construction hours will be:

Monday to Friday **08:00 – 18:00**

Saturday **08:00 - 13:00**

Any work to be undertaken outside of the above hours must be agreed in advance and in writing by Gwynedd Council.

The project manager must consult the Environment Advisor on any working hour constraints.

3.3 Existing Records, Drawings & Information

Table 3.2 Information Records

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

Records	Date Received	Provided by
Pre-tender Information	Aug 2025	DCWW
Asbestos Register/Information	Aug 2025	DCWW
Drawings	Aug 2025	DCWW
Environmental Information	Aug 2025	DCWW
Drainage Information	Aug 2025	DCWW

3.4 Project Objectives

AGC seeks to meet its overall objective of satisfying all stakeholders on the project.

The specific objectives concerning production and service provision are as set out in the specification and other contract documents.

The Project Manager monitors performance and records data for input into the project KPI database from which the performance of the project can be benchmarked and the overall performance of the company can be measured against its targets.

3.5 Environmental Consents, Licences and Permits/Exemptions

Guidance on when a consent, licence or permission is needed and how it is obtained is provided in environment form [EN.F.03 Project Permits & Consents Register](#).

The consents detailed below in **Table 3.7** are required for this contract. These marine licenses are for design works of the overall project- Marine licence awaited for the scour protection / revetment works on the foreshore from NRW

Table 3.7 Environmental Consents, Licences and Permits

Consent/Permit Reference	Requirement	Start Date	End date
Application in progress Marine licence	Raising manhole cover and relining works	tbc	tbc

The marine licence must be adhered to at all times. Any incidents must be reported to the Licensing Authority as soon as possible using the hotline number 0300 065 3000. The Welsh Government Marine & Fisheries Division (Control & Enforcement Branch) must be notified at least 10 days prior to the licensed activities taking place and 10 days after completion. In addition, local mariners and fishermen's organisations must be made fully aware of the activities at least 10 days prior to commencement. HM Coastguard must be informed at least 24 hrs before the activities commence.

This CEMP must be submitted to the Welsh Government Marine & Fisheries Division (Control & Enforcement Branch) for written approval 6 weeks prior commencement of the licensed activities

4.0 Management

4.1 Organisation and Responsibilities/Appointments

The Project Manager is responsible for the implementation of this plan to ensure that:

- the requirements of this plan are communicated to the project team and subcontractors required to work in accordance with it
- all activities are planned, implemented and controlled
- the activities of those working to this plan are coordinated and interface problems resolved
- progress of implementation is monitored
- corrective and preventive actions are controlled
- audit findings are reviewed and actioned as appropriate
- this plan is reviewed with project changes and revised as required.

The organisation chart of **Appendix 2** describes the project team and their relationships. This team is constantly reviewed against changes in the scope of the work.

The site Project Manager gives written notice to individual personnel of responsibility for the designated roles listed in **Appendix 2**.

The organisation chart and signatory powers are amended as the project team members or their specific responsibilities change. Records of changes are retained in the project records so that responsibility at each stage of the work can be identified.

Personnel at every level are required to actively help to eliminate potential adverse effects on the environment, health and safety, quality and the business by personal example, the application of their knowledge, experience and management skills or by bringing matters to the attention of their supervisors. Personnel are empowered to stop their work where this is essential to prevent adverse effects on environment, health, safety, or quality and are required to notify their supervisor immediately. Personnel appointed to this project are detailed in **Table 4.1** below.

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

Table 4.1 – Project Appointments

Position	Person Appointed
Senior Project Manager	Simon Parkinson
Senior Design Manager	Sion Jones
Site Agent	Reuben Smith
Senior Engineer	Rowan Connolly
Head of SHEQ	Iain Whitelock

4.2 Internal Communication

Environmental risks, opportunities, documentation and processes will be communicated across the project team and to the AGC Leadership team. As a minimum the Environmental Policy Statement and the Sustainability policy will be visible on all project notice boards, communicated at site induction. Incidents and opportunities will be communicated at weekly SHEQ meetings, AGC newsletters and team stand-downs.

The requirements of this CEMP and task specific environmental risks will be communicated to the Construction teams in the RAMS and the EPP applicable to each activity.

4.3 Client and Other Stakeholder Communication

The Project Manager determines and implements effective arrangements for formal communication with the client or his representative in relation to information, enquiries, amendments, approvals and feedback including complaints utilising the Stakeholder Engagement Plan which is presented in Appendix 5.

On this project, such communication is achieved at review meetings and as indicated in **Table 4.2**.

Table 4.2 Client communication

Organisation	Position	Contact Details
DCWW - Angela Meadows	Client Project Manager	Angela.Meadows@dwrcymru.com

In addition, the Project Manager establishes communication links with other stakeholders such as the designer, principal designer, local authority, regulators and community representatives. Details of these are provided in **Table 4.3**.

Table 4.3 Stakeholder Communication

Name and Company	Contact Details
Isle of Anglesey County Council	01248750057
Marine Licence Enforcement Authority	Marine Licensing Team ;Welsh Government Offices Cathays Park King Edward V11 Avenue Cardiff CF 10 3NQ Tel 0300 065 3000 e mail marinelicensing@naturalresourceswales.gov.uk
HM coast guard	National Maritime Operations centre Zone 31@hmcg.gov.uk
NRW	marinelicensing@naturalresourceswales.gov.uk

4.4 Change Control

All changes to contract requirements, together with changes to arrangements, resources and subcontracts are recorded in accordance with any relevant contract requirements.

Superseded documents are promptly withdrawn from use and are clearly marked as superseded.

All changes to construction requirements are reviewed for possible effects on existing risk assessments and subsequent control arrangements.

Changes to AGC's procedures and guidance documents within the BMS are notified to Project Managers via controlled email and to all personnel via bulletins. Changes to legislation are monitored by via bulletins and/or the issue of revised documents.

Changes to this plan are referred to in **section 3.2**.

4.5 Project Management Documentation

The following documents are to be used in the management of the project:

- Mandatory AGC procedures and standards
- AGC guidance documents (including standard checklists and forms)
- Project health, safety and environmental risk assessments
- Project procedures, method statements and risk assessments/aspects & impacts
- Project resourced programmes
- Drawings register
- Change management register (CMR) including register of early warnings and compensation events (or equivalent dependent on contract)

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

- Requests for information
- Register of nonconformities and complaints
- Inspection and Test Plans (ITP)
- Register of submissions and approvals
- Records

The Project Manager is responsible for ensuring that the relevant documents are available to personnel required to use them, and personnel carrying out the work are responsible for ensuring that the current documentation is used.

4.6 Project Review

Reviews of contract requirements are undertaken by the Project Manager to ensure that requirements are adequately defined and documented and that queries are resolved.

Reviews are held at the start of each project by establishing the requirements specified by the client, (including programme), requirements not specified but necessary (information required), statutory and regulatory requirements and any additional requirements.

Further reviews are undertaken throughout the duration of the project at internal meetings of the project team and at meetings with the client’s representative to verify that planned arrangements remain suitable and are effective in controlling the work. These meetings also review the results of audits, nonconformities and problems and establish actions to prevent recurrence and improve the system.

The anticipated frequency, attendance for meetings are set out in **Table 4.4**.

PM to amend the tables to show what meetings to plan: who attends, frequency and the agenda.

Table 4.4 – Review meetings

Meeting	Frequency	Attendance
Progress	Weekly	Project Manager, Environment Advisor, Site Manager etc.
Environmental Review	Monthly	Project Manager Environment Advisor/ Site Manager etc
Change Control & Change Management Meetings	Monthly	Project Managers, QA etc.

Meeting	Frequency	Attendance
Design management/ review meeting	Monthly	Project Manager, Design coordinator, Designer's representatives etc

The project management team, assisted by their contractors, will review the plan at regular intervals, not to exceed monthly.

4.7 Project Records

Project records are maintained throughout the duration of a project as evidence of the compliance, conduct, progress and certification of the project works, and to provide assurance that relevant requirements have been met.

These records include all correspondence, instructions, minutes of meetings, as-built programmes, resource schedules, registers, test certificates, inspection checklists, training records etc. Project records are maintained and archived in accordance with the project document control system defined within this project management plan and designed in accordance with **BMS.P.04 Document Control**.

All relevant Risk assessments, method statements and subcontractor documents are filed within the project filing system.

Arrangements for the collection and storage of this information are agreed with the Principal Designer and notified to all relevant contractors during the start-up meeting.

Environmental records are retained in files within the project filing system in accordance with **EN.F.01 Environmental Checklist** and **EN.F.06 Environmental Permit to Proceed**.

Waste Transfer Notes (WTNs) are retained for a minimum of two years and Hazardous Waste Consignment Notes (HWCNs) for a minimum of three years.

4.8 Project Document Management

The PM establishes a formal project document management system in accordance with the following requirements as detailed in **BMS.P.04 Document Control**.

All documents received or issued by the project are controlled and maintained in accordance with **BMS.P.04**.

The relevant parts are communicated to all project personnel required to work with documents. **BMS.P.04 Document Control** defines how this is achieved.

4.9 Project Audit

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

Audits are programmed to match current demands and problems, and system coverage is monitored by the SHEQ Department who advise the directors as to the continuing sufficiency of the programme. The purpose of audits is to:

- verify compliance with AGC’s arrangements for quality, health and safety and environmental management at the location and in particular to check compliance with this project management plan (operational requirements)
- assess management against ISO 9001, ISO 45001 and ISO 14001 to highlight potential improvements in the system and to verify against an objective standard that good management practice is in operation (system requirements)
- confirm that the system gives satisfactory effect to statutory requirements and AGCs policy (regulatory requirements)
- Audits are undertaken in accordance with the Procedure **BMS.P.10 Audit & Inspection** by trained internal auditors who are selected by the SHEQ Department, The Project Manager/Site Agent are to ensure prompt close out of actions arising from audits.

The Project Manager makes arrangements to accommodate internal audits, together with any external audits requested by the client or his representative, or arranged by the SHEQ for the registration bodies.

4.10 Incident Response Plan (IRP) and Emergency Arrangements

All incidents will be managed in accordance with the **Environmental Incident Management Standard (EN.S.09)** in conjunction with the **Incident Reporting Standard (EN.S.40)** and the **Emergency Preparedness Plan (EN.F.16)**.

Site-specific emergency procedures are prepared to ensure limitation of injury and damage should an incident occur. All incidents and recovery operations must be recorded on GEMS and be reported to the Environment Advisor. These procedures are communicated to the workforce at induction and toolbox talks and are displayed on notice boards.

Emergency procedures are drilled at an appropriate frequency to ensure continued suitability. These are detailed in **Table 4.5** below.

Table 4.5 – Incident and Emergency Arrangements

Site Emergency arrangements	Are arrangements to be drilled?	Frequency of drill
Fire points /muster arrangements	Yes	6 Monthly
Oil and chemical spill	Yes	6 Monthly
Watercourse pollution	Yes	6 monthly

Following an incident, communication with the media and public is managed and controlled. The incident coordinator nominated in **Appendix 2** is responsible for such communications.

4.11 The Local Community

The Project Public Liaison Officer (PLO) investigates the local area around the site and identifies residents, businesses, facilities such as hospitals and schools, associations and other community organisations that may be adversely affected by the project works. In consultation with the client’s representative, and subject to any contract restrictions, the PLO communicates with those potentially affected and explains the nature of the works. Notice boards describing project progress may be installed.

Particular attention is given to site neighbours, who are continually informed of matters affecting their property and activity.

Opportunities are also sought for positive action in the local community such as support to local businesses, charities, community groups, school visits and assistance with community improvement projects.

4.12 Training and Competencies

All staff commencing employment on the site, including sub-contractors, will attend a site induction prior to starting works.

- The site induction will include information on areas of environmental sensitivity, how the site activities may affect them, methods necessary to protect them. These are to include activities to be avoided, recognition of ecological constraints, including invasive and protected species and procedures, Incident response procedures, risk assessment and method statement briefings and relevant environmental legislation for the project.
- Site staff shall provide proof of competency to perform any tasks that have the potential to cause a significant environmental impact. Should it be required, project/site specific training will be provided.
- Records of all personnel competencies and all attendees on induction courses shall be kept on site.
- Supplementary toolbox talks will be provided if deemed necessary,
- All managers and supervisors will be briefed on the CEMP.
- Site -specific Method Statements will be prepared prior to the works commencing and will include environmental protection, mitigation measures and emergency preparedness appropriate to all activities undertaken. The Project Manager or Environment Advisor will review key Method Statements prior to their issue.

4.13 Complaints, Control of Records and Management Review

All complaints or information requests will be made notified to the Project Manager and will be logged promptly within the site records by the project delivery team.

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

Careful monitoring of complaints received, including recording details of the location of the affected party, time of the disturbance and nature of the complaint received can assist with managing the works to reduce the likelihood of further complaint.

Environmental monitoring will be undertaken in order to provide information to be taken into account during construction and to feed back into the CEMP and method statements, and to evaluate the environmental effects of the construction process.

Noise and vibration monitoring will be conducted during piling activities and where construction works are undertaken close to residential properties. These will be assessed in relation to the report by Bureau Veritas and can be used should complaints from the public arise. – These are to be conducted a part of the main projects works and are not a requirement of the scour protection works

The project Environment Advisor is responsible for establishing a programme of environmental monitoring. This will include monitoring against any consent and contractual requirements, objectives and targets.

Environmental records, including waste management records, will be maintained in accordance with the respective company procedure and legal requirements. The records are to be maintained, in either hard copy or electronic format as required by the individual procedure that the records relate to, in such a way that they are readily identifiable, retrievable and protected against damage, deterioration or loss. The procedure that the records relate to also specifies the retention time for the records and who has the authority to dispose of them.

Review of the CEMP will be carried out at each project phase. Where changes are made that impact upon the scope of the works the CEMP will be updated to ensure its continuing relevance and accuracy.

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

5.0 Environment

5.1 Summary and Action Plan of Key Environmental Aspects and Impacts

Details of the Environmental Aspects and Impacts of the project will be sought from the Client’s Representative through the Design Environmental Risk assessment (DERA), enquiry documentation, other data sources and surveys.

The following tables show the highest scoring environmental and social impacts taken from the site-specific Aspects & Impacts Register for the Project.

Table 5.1-Highest Scoring Environmental Risk

Activity	Risk	Description	Control Measures	Responsibility
Compaction, disc cutting/piling/demolition/	Statutory noise nuisance Ecological disturbance	Noise impacts to local residents/schools/business/ Disturbance to two identified wintering bird roosts Disturbance to wintering birds Disturbance to marine mammals	Plant engines to be directed away from sensitive receptors. Install noise barriers Use quiet plant/equipment Section 61 agreement may be required No piling Sept – March No piling in high tide Piling in summer months to reduce duration of work when more daylight hours	Site Agent
Construction activities/ piling	Vibration damage to structures Ecological disturbance	Cracks to façade, structural instability Disturbance to marine mammals	Vibration monitoring No piling Sept – March No piling in high tide Piling in summer months to reduce duration of work when more daylight hours	Site Agent
Construction activities/ excavation	Damage to archaeology	Masonry retaining wall Tank traps Beach Rd East car park parapet wall	Written scheme of investigation and archaeological watching brief	Site Agent
Site traffic, construction activities, waste storage and stockpiles	Dust impacts to local properties, roads and ecology	Dust created by construction activities, particularly when windy.	Seal all soil and aggregate stockpiles Cover skips Use road sweeper Damp down site haul roads and demolition/screening activities Adhere to site speed limits	Site Agent
Dewatering excavations and site sediment/ plumage / run off into marine	Pollution	Water run off to drains/ditches/watercourses. Run off from haul roads and	Seal stockpiles Use road sweeper Use filter sock / sediment tank/ silt buster to remove	Site Agent

Activity	Risk	Description	Control Measures	Responsibility
environment		stockpiles. Dewatering and scour protection works and excavations	finer from water prior to discharge. Use of silt curtains / bubble curtains in marine / water side of rock armor stone to prevent water pollution of marine environment	
Fuel/chemical/ concrete storage and use	Pollution	Run off into drains/ ditches and water courses and onto land	Store all fuel/chemicals securely in double bunded containers. Store away from drains. Use biodiesel and biodegradable oils/lubricants Maintain adequate supply of spill kits. Concrete wash out 10m away from marine environment and carefully controlled	Site Agent
Excavation	Contaminated land – soils and water pollution	Exposure to site workers and off-site receptors. Waste generation Disturbance could cause contamination to spread	Cease work and test for contamination. Consider remedial measures and re-use options	Site Agent
Waste Storage	Contravention of Environmental Protection Act	Mixing non-hazardous and hazardous waste. Re-using site won soils without MMP	Segregate different waste types and label accordingly. Seek advice from Environment Advisor.	Site Agent
Litter/man made debris	Contravention of Marine License	Disturbance to ecology	No litter to be left on the foreshore. Marine license to be briefed to operatives	Site Agent
Invasive non-native plant species	Contravention of the Wildlife and Countryside Act	Spreading off site	Keep plant and machinery clean. Regular wash of machine and dumper Install boot wash.	Site Agent
De-vegetation/ tree removal	Ecology	Disturbance to ecological receptors	Checked by an ecologist no more than 48hrs before removal. Check for TPO	Site Agent
Rock Armor Revetment /Scour protection	Sediment plumage	Potential dust and sediment from stone entering marine environment	Ensure clean stone rock armor jet washed prior to use. Vehicle Wash-Down: Implement wash-down facilities for vehicles leaving the site to prevent the spread of INNS	Site agent

Activity	Risk	Description	Control Measures	Responsibility
----------	------	-------------	------------------	----------------

Table 5.2 – Highest Scoring Social Risks

Activity	Risk	Description	Control Measures	Responsibility
Construction	Noise/ vibration/dust	Disturbance to community	Prior warning of noisy works and duration Mitigation – acoustic barriers, mains or hybrid generators Road sweeper	Site Agent
Traffic	Congestion	Disturbance to community	Avoid ‘rush hour/school run’ hours for deliveries/major traffic movements	Site Agent

In order for all site operatives and sub-contractors to be aware of project specific environmental risks the following toolbox talks (TBT) are proposed.

- Archaeology/Cultural Heritage
- Marine Licence controls
- Pollution Prevention
- Flood risk
- Invasive non- native species
- Noise
- Dust
- Waste Management

5.2 Verification of Environmental Control Measures

Site operations are monitored to ensure:

- Legislative requirements are met
- Client and contractual requirements are met
- AGC’s policy requirements and the requirements of ISO 14001 are met

AGC place prime responsibility for minimising the potential detrimental environmental impact of its activities upon line management. This is accomplished by the monitoring of site operations and activities by all managers

and supervisors. The Project Manager undertakes formal site environmental inspections weekly and periodic environment tours are also undertaken by directors and senior managers.

The SHEQ Department ensures that for every AGC site an Environment Advisor or ECoW is appointed, whose duties include regular environmental inspections and reports.

The frequency of inspection is based on risk with an increased frequency for sites of a particularly hazardous or complex nature. Environmental reports are made and logged on the GEMS system and appropriate actions issued as required.

The inspection and audit schedule, as a minimum, is detailed in **Table 5.3** below.

Table 5.3 Audit/Inspection Schedule

Audit/Inspection Ref.	Audit/Inspection Scope	Frequency
EN.F.01	Environmental Checklist	Monthly
EN.F.07	Water Monitoring Form	Dependent upon works

Where a potential non-conformance or opportunity for improvement is identified, a Close Call shall be raised on the GEMS system and the record used to document actions taken. Where a confirmed non-conformance is identified it will be managed in accordance with the **BMS.P.13 Non Conformance and Corrective Action Procedure**.

5.3 Cultural Heritage - Archaeology and Listed Structures

In the event of an unexpected discovery of archaeological remains on site, AGC will inform the Client’s Representative immediately and protect the remains until agreement is reached with the Client’s Representative, and appropriate Statutory Bodies, on the methods for continuance of the works. Procedures detailed within **EN.S.06 Management of built heritage and archaeology** shall be followed.

5.4 Temporary Land Use

Consultation with all land owners, local residents and businesses will continue throughout the duration of the construction works to ensure disruption is minimised as far as possible. The working areas will be managed so that access to residential properties, community facilities and commercial enterprises are maintained. Any temporary access restrictions will be agreed in advance with the affected party(s) and any agreed timings will be strictly adhered to. Care will be taken to minimise construction disturbance where works take place adjacent to residential properties and community facilities such as places of worship, schools and cemeteries.

The Project Area will be fenced off to prevent access. This will prevent accidentally extending the temporary land take, damage of adjacent land or disturbance to livestock. The requirements of the landowner shall be considered when the fencing is specified and installed. Arrangements will be put in place to ensure that, wherever possible, access to land and serviced is maintained during construction.

Following all construction works, the Project will reinstate temporary land take to the previous condition in agreement with the requirements of the land owner.

5.5 Biosecurity and Invasive Non Native Species

There are no Invasive species identified on the scour protection work site on the fore shore. Appropriate construction, handling, treatment and disposal procedures will be implemented in relation to species listed in Schedule 9, Part I or Part II of Section 62 of the Wildlife and Countryside Act 1981 (as amended) or the Weeds Act 1959.

Measures will be implemented to promote bio-security and minimise the risk that invasive non-native species and diseases are spread. Removal of any invasive species will take account of ecological best practice guidance and appropriate measures will be taken to identify and protect other features of environmental importance (e.g., heritage assets).

5.6 Ecology

The project is located within an area of high environmentally sensitivity. The European designated sites that could be impacted by the construction works, without mitigation, are detailed below.

Table 5.4 Designated Sites

Designated site	Potential Impact
Menai Strait and Conwy Bay SAC	Pollution from construction site on marine wildlife
Traeth Lafan SPA, SSSI and LNR	Disturbance of wintering birds
North Anglesey Marine SAC	Disturbance of harbour porpoise
Pen Llyn a’r Sarnau SAC	Disturbance of grey seals and bottlenose dolphins
West of Wales Marine SAC	Disturbance of harbour porpoise

Further details are provided in the YGC HRA and EICA reports. Any updated outcomes from a commissioned HRA may effect further mitigation /controls to be implemented for the scour protection works on the foreshore. Mitigation and/compensation is required to minimise impacts to the environment. Restrictions on noise, working hours and lighting will be implemented. Ecological constraints will be managed in accordance with the

Environmental Risk Management Process which requires the relevant ecologist to undertake a site-specific risk assessment, review of planned works, identification of adequate controls measures and briefing the construction team.

All relevant controls and permits will be detailed in the RAMS for specific elements of the works. An Environmental Permit to Proceed (EPP) may be produced by the project Environment Advisor for works in sensitive areas. This would include on- going site supervision and a watching brief by an ecologist during the construction works should it be required

The works programme has been developed to take account of seasonal ecological requirements. The following constraints have been considered:

- Vegetation removal during bird nesting season (March to August inclusive)
- Disturbance of wading and migratory bird roost sites during winter
- Reptile and amphibian suitable habitat removal during the hibernation season (November to March)

To maximise the potential of re-establishment of natural habitats post construction any topsoil that is stripped will be stored and reused in its original location to ensure local soil and seed bank provenance is maintained.

5.6.1 Protected Species

Bats

If required, bat roost exclusions and mitigation will be implemented under a European Protected Species Licence (EPSL) issued by NRW. No work will commence until authorised to do so by the licence named ecologist or an accredited agent.

Disturbance of roosts adjacent to the Project Area will be controlled by implementing Best Practical Means to control noise and vibration and lighting.

Bat boxes will be installed on trees adjacent to those that are to be removed.

Badger

Construction works will only be conducted during daylight hours to prevent disturbance, unless appropriate mitigation is agreed with the project ecologist in advance of the works. All excavations will include a means of escape for mammals should they become trapped inside

Should any previously unrecorded badger tunnels / setts be identified works in the area will cease and an exclusion zone will be placed around the area. An ecologist will be consulted and the incident recorded as a Close Call on GEMS.

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

Nesting, Migratory and Wading Birds

Works undertaken between March-September have the potential to damage or destroy nests. The intertidal habitat, trees and scrub provide suitable foraging and nesting habitat for birds. Should an active nest be located, construction works within a prescribed exclusion zone will cease until permitted to resume by the project ecologist.

The project will comply with **EN.S.02 Management of Ecology and Biodiversity** to avoid any contravention of the Wildlife & Countryside Act 1981 in connection to disturbing all nesting birds.

Hazel Dormice

There are no known dormice presence located within the Project Area.

Great Crested Newts (GCN)

There are no known GCN meta-populations located within the Project Area.

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

Otter

Construction mitigation will maintain the conservation status of otter through protection of confirmed otter shelters or holts from disturbance and by ensuring the maintenance of otter passage along watercourses during the construction phase.

Works will only be carried out during day time to prevent disturbance. Excavations will be covered or include a means of escape for mammals should an otter enter the excavation during construction.

A pre-construction check of the habitats for evidence of otters will be undertaken to confirm the presence/likely absence of these species in advance to the commencement of works on watercourses. If the results show increased activity in the area since the baseline surveys, necessary mitigation (which may require a licence from Natural NRW) will be implemented if required.

Where holt/shelter disturbance cannot be avoided, a European Protected Species Licence is obtained and the creation of replacement sheltering/holt habitat of equal quality and functionality to that which will be lost will be undertaken.

Reptiles and amphibians

The conservation status of reptile populations will be maintained through a combination of the exclusion and/or the translocation/displacement of reptiles and amphibians from parts of the Project Area where construction will occur.

Vegetation clearance or removal of log piles and other habitat features suitable for use by reptiles will be undertaken outside of the hibernation season and under supervision.

Water Vole

No water voles have been identified and the habitat is not considered suitable.

Protected Species Licences

Ecology surveys to inform protected species licence applications have been completed. No protected species licences are required. However, should the ecological status of the site change they will be recorded in the Consents Register.

An ecologist will be engaged for providing technical advice and site assurance of adherence where Licence and Precautionary Method of Working (PMW) requirements exist

5.6.2 Arboriculture

General guidance for excavations that encounter tree roots is given below:

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

1. Using a combination of hand tools and a mini-digger with a trenching bucket if agreed with the project ecologist or arboriculturist, to gradually excavate soils.
2. If roots are encountered that are below 25mm diameter these can be pruned with sharp secateurs
3. If roots are encountered that are larger than 25mm, then the excavation with the min-digger is to stop and the root revealed using hand tools. Once revealed this is to be photographed and sent to the arboriculturist for review.
4. The excavation can continue beyond any revealed roots using a mini-digger.
5. The exposed roots that are greater than 25mm diameter are to be covered with a wet hessian or similar material to prevent desiccation whilst exposed and confirmation is received on their treatment.

5.7 Contaminated Land

An assessment of potential contamination risks to on and off-site human receptors, controlled waters (groundwater and surface water) and the environment has not been undertaken. The following controls will be implemented with respect to contaminated land.

5.7.1 General

The following measures will be incorporated into the pre-construction detailed design process:

- Efforts will be made to re-use site won soils on site and source local materials, where possible.
- Efforts will be made to reduce the transportation of materials on and off site, and the storage of materials on site for significant time.
- Consideration will be given in the design to maximise off-site construction which will reduce both materials used, and waste generated on site.
- Where possible, recycled and secondary aggregates will be specified in the design and used where practicable.
- The design will seek to reduce actively the use of materials of a hazardous nature where viable.

5.8 Emissions to Air and Nuisance

Construction activity has the potential to cause nuisance within the site, to site personnel, to local residents, site neighbours and the general public in the form of noise, dust, mud, vibration smoke light and odour.

Activities likely to cause nuisance are identified in accordance with AGC's standard **EN.S.05 Control of Site Nuisance**.

The project will, as far as reasonably practicable, control and limit emissions to the atmosphere in terms of gaseous and particulate pollutants from vehicles and plant used on site, and dust from demolition, earthworks and construction activities (including the use of public highways). If following activity risk assessment, the

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

extent of that nuisance is significant, the Project Manager selects appropriate control measures to avoid the nuisance or mitigate the effects if avoidance is impracticable.

5.8.1 Measures to Reduce Potential Impacts on Air Quality

As a general principle, Best Practicable Means (BPM) will be employed to minimise risk of soiling of property and effects on human health and ecology from dust emissions. The key construction dust risks relate to earthworks; the removal of existing buildings; construction of new or replaced structures and bridges; and the track out of dust by vehicles leaving site. Ensuring that activities that may give rise to dust are minimised and/or suitably mitigated is crucial where there are sensitive receptors close by (such as residential dwellings and designated ecological sites).

Specifically controlled activities include mobile plant, which will be designed, operated and permitted in accordance with the most recent version of DEFRA’s Process Guidance Note 3/16 for Mobile Crushing and Screening. It will be regulated under the Environmental Permitting (England and Wales) Regulations 2016 (as amended) via an environmental permit.

If on-site concrete batching is employed, such operations will be undertaken using enclosed plant and in accordance with DEFRA’s Process Guidance Note 3/1 and permitted under the Environmental Permitting (England and Wales) Regulations 2016 (as amended). These will be placed as far from sensitive receptors as possible.

Good practice management measures are proposed to limit the impact of emissions from mobile plant and road going vehicles. As significant impacts are not expected, there are no enhanced requirements for the selection of plant based on their emissions performance or adoption of second stage exhaust clean up as might be required within major urban areas with significant existing air pollution issues. Change if significant impacts expected.

5.8.2 Noise

The project will control and limit noise levels, so far as is reasonably practicable using Best Practicable Means (BPM), so that residential properties and all other sensitive receptors are protected from excessive noise levels arising from the construction activities.

BPM are defined in **Section 72 of the Control of Pollution Act 1974** and **Section 79 of the Environment Protection Act 1990**. as those measures which are *‘reasonably practicable having regard among other things to local conditions and circumstances, to the current state of technical knowledge and to financial implications’*.

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

The potential noise and vibration effects of the construction works will be minimised by the use of control measures, as suggested by **BS5228-1:2009+A1:2014**. General principles for the control of noise and vibration during the construction works will include:

- Plant which complies with the relevant EU/UK noise limits and is less than the noise levels quoted in **BS 5228: 2009+A1:2014** should be used. This would include all construction vehicles and mechanical plant to be fitted with effective exhaust silencers and maintained in good and efficient working order
- specific risk assessments for activities likely to create exceedances of the Significant Observed Adverse Effect Level (SOAEL) noise and/or vibration levels. Any controls identified as part of this assessment will be included in the RAMS
- where practicable, plant will be positioned away from and oriented to minimise noise at adjacent properties
- localised noise barriers around stationary work sites or plant should be considered where reasonably practicable
- ensuring that all staff and operatives are briefed on the requirement to minimise nuisance from site activities, via tool box talks etc
- good local community consultation regime, ensuring that the local community have been kept fully informed over the scale and nature of the works, when they are to take place, and who to contact if disturbed by the construction activities
- Where practicable deliveries may be limited to times outside rush hour/school run

Noise monitoring will be carried out to establish actual noise levels at nearest sensitive receptors during construction works.

In addition to the BPM outlined above, site-specific mitigation measures detailed in the HRA should be considered to minimise noise impacts at specific receptors.

5.8.3 Section 61 Control of Pollution Act 1974 (COPA)

A Section 61 Prior Consent **may** be required for any works undertaken outside the agreed working hours. Any work to be undertaken outside of the agreed working hours must be agreed in advance and in writing by Gwynedd Council. Very noisy works may require a Section 61 Prior Consent for daytime works.

If required the Section 61 application will contain the following information:

- Background noise assessments
- Location and nature of short-term activities which will involve construction noise likely to exceed the thresholds and the measures which will be taken to reduce the related noise and its duration

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

- Any potential noise generating activities which may be required outside of the stated normal working hours for construction and the measures and procedures to be adopted to limit potential nuisance
- Monitoring as appropriate where construction works with higher noise-generating potential proceed in proximity to identified sensitive locations

The Section 61 Prior Consent will set out the monitoring regime to be adopted during the works as the mechanism to validate the predictions made in assessing the noise and vibration generated by the construction activity.

In the case of work required in response to an emergency or which, if not completed, would be unsafe or harmful to the permanent works or the general public or the environment, Gwynedd Council will be informed, as soon as reasonably practicable, of the reasons for, and likely duration of the works. Examples of the type of work envisaged would include where pouring concrete takes longer than planned due to equipment failure, or weather, or where unexpected poor ground conditions, encountered whilst excavating, require immediate stabilisation.

Where works have been rescheduled due to unforeseen circumstances and may extend beyond normal working hours or otherwise change the assessment previously conducted for the Section 61 agreement, the project will apply for a variation to that Section 61 Prior Consent. The timescales for consideration of such changes will be agreed with Gwynedd Council as part of the Section 61 conditions.

There may be occasions where the project will request road closures to deliver an abnormal load and such requirements will be discussed as appropriate with the Gwynedd Council.

5.8.4 Construction Vibration

The project will control and limit noise levels, so far as is reasonably practicable using Best Practicable Means (BPM), so that residential properties and all other sensitive receptors are protected from excessive vibration levels arising from the construction activities.

The impact assessment report described the construction vibration activities at the nearest receptor as minor and is acceptable. However, good communication with local residents giving an estimated schedule of works is essential to reducing the number of complaints and regulatory liaison.

Vibration monitoring may be required as a precautionary measure.

5.8.5 Light Management

Artificial lighting has the potential to adversely impact neighbours and wildlife during construction activities. Works have been planned to avoid night time working where possible.

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

Compound lighting schemes have been developed and designed to minimise light spill and keep lux levels to a minimum. Timers may be used to limit night time lighting to levels that are required for the safe operation of the site during periods of night time working or to ensure the safety of security personnel patrolling the sites at night.

5.8.6 *Dust and Fume Management*

Dust generation will be monitored and in accordance with BPM the following mitigation measures will be considered:

- Employ dust suppression equipment (road sweeper, wheel wash, sprays)
- All soil and waste vehicles to be covered when leaving site
- Minimise drop heights when moving stone and soils
- Maintain site speed limits
- No burning on site
- Consider alternative demolition measures to reduce dust emission
- Seal or cover soil stockpiles
- Stone deliveries as and when needed
- Encourage no vehicle idling

5.9 Materials and Waste Management


5.9.1 *Waste Management*

The disposal of waste presents a significant hazard to the business in view of the regulatory requirements and the necessity of exercising appropriate Duty of Care. Disposing of waste, particularly hazardous waste, is also very expensive. By reducing waste generated and managing waste materials effectively, impact on the environment is minimised and the cost of waste disposal reduced.

Compliance with AGC **Waste Management Standard EN.S.03** ensures:

- compliance with relevant waste management legislation
- application of industry best practice
- identification of opportunities in waste minimisation - apply the **Waste Hierarchy**

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------



Waste streams should be segregated as required and always have a lid.

All hazardous waste containers should be lockable and remain locked when not in use

The fundamental principles of the waste hierarchy, eliminate, reduce, re-use, recycle, recovery, disposal will be applied to enable best practice on site and to improve the overall sustainability of the project.

This procedure applies to the storage, disposal and minimisation of all waste generated during the construction phase. It is also concerned with the establishment of procedures for complying with statutory and good practice requirements for waste management. The site manager is responsible for ensuring that the relevant documentation is completed and held on site.

All staff are responsible for adhering to the requirements of the standard **EN.S.03**. AGC shall, in order to reduce the need for waste disposal, minimise the generation of wastes and their potential environmental impacts, which may arise during the works and will maximise any opportunities for the re-use, recycling and recovery of wastes.

AGC will include proposals for the identification, segregation, handling and storage, with necessary protection to prevent cross contamination of surrounding stockpiles and the underlying ground, of the different types of wastes identified as arising from the works, where applicable.

All materials should be recycled, where applicable. Where possible, materials to be recycled will be sorted on-site and stockpiled accordingly, prior to collection.

Hazardous waste will be removed by a licensed waste contractor and appropriate measures made for their disposal in accordance with all applicable legislation. Where suspected contaminated ground or hazardous

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

material is encountered that had not previously been identified by the prior site investigations, AGC is responsible for commissioning testing on samples to classify the extent and nature of these substances. This shall be undertaken by an UKAS accredited testing facility. Advice on testing to be undertaken can be obtained from the appointed Environment Advisor.

Stockpiling of potentially contaminated material should be avoided at times. If stockpiling is unavoidable, then material must be located, as a minimum, on hardstanding and covered with impermeable sheeting/membrane to prevent run off. Samples of excavated material will also be tested by AGC/the client, or an appointed consultant, to enable classification of the waste for disposal purposes.

All waste should be stored in appropriate containers to prevent escape of material. Necessary applications to the Local Authority and/or NRW/EA, under the terms of the Environmental Permitting Regulations 2016, and the Town and Country Planning Act (1990) for the storage, treatment or disposal of wastes will be undertaken.

The storage, handling, use, and disposal of any potentially hazardous materials shall be in accordance with the relevant statutory provisions and Health and Safety Executive (HSE) Codes of Practice and Guidance notes

In accordance with the **waste standard EN.S.03**, the Site Waste Management Plan (SWMP) **EN.F.09 SWMP** identifies the waste streams generated with forecast quantities, defines the selected waste management measures of reduction, reuse, recycling and recovery and, at the end of the project, allows a comparison to be made between forecast and actual waste quantities.

Quantities of waste, categorised as inert waste, non-hazardous waste and hazardous waste are input to the SWMP. **Appendix 3** provides a template of the SWMP.

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

5.9.2 *Materials Management*

The environmental credentials of all raw materials imported will be taken into account. Locally sourced materials will be used wherever practical and economically possible along with the use of recycled materials and sustainably sourced timber according to the specification and performance requirements and whenever practicable and economically viable.

All raw and salvage materials will be appropriately stored on-site to minimise damage by vehicles, weather, contamination by other substances, or theft/vandalism. Secure storage will be provided for items of high value, materials which are hazardous, or which are easily damaged. Packaging will be retained on goods until the materials are required. Once removed, packaging materials will be stored and disposed of appropriately. Goods will be delivered on an “as needed/just in time” basis, this is in order to reduce stockpiling on-site, potential damage from vehicles and weather.

Stockpiles of all materials will be segregated and labelled accordingly to ensure to prevent the misuse of materials.

The location of soil stockpiles will be dependent upon the space available, the build programme and direction and therefore their precise location cannot be determined at the current stage. However, soils will be stockpiled at a distance from sensitive receptors such as existing residential areas or surface waters. Stockpiling will be undertaken in accordance with DEFRA guidance “Construction code of practice for the sustainable use of soils on construction sites, 2009”.

5.9.3 *Unexpected Contamination*

Should previously unidentified visual and/or olfactory evidence of potential contamination be encountered during the development, the Site Manager and/or Environment Advisor should be contacted immediately. Work should be stopped in the immediate area of the discovery and the area cordoned off until further notice.

The discovery should be inspected, investigated and sampled with analysis (soil or groundwater) undertaken by a suitably qualified engineer/scientist to assess the potential risk. Human health and/or controlled water risk assessment may be required to define the risk to end users and the environment. Depending upon the findings, additional investigation, risk assessment or remediation may be required. A specialist contractor may be required.

Any unforeseen contamination will be investigated and reported to the Local Planning Authority (LPA), as set by relevant planning conditions, to agree remedial requirements. Verification that works have been completed would be undertaken and a validation report submitted to the LA for approval.

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

5.10 Flood Risk

According to the NRW flood and coastal erosion risk maps, the working area is within a medium to high risk of flooding from the sea which is why the work will be tidal to avoid the risk of flooding when carrying out work activities.

NRW Flood Risk Assessment Wales Map



5.11 Water Management and Pollution (work activities)

5.11.1 Pollution of Land and Water

As a minimum the following control measures detailed in **Table 5.8** will be implemented to prevent pollution.

Table 5.8 Pollution Control Measures

Activity	Control Measures
Operation of plant and equipment	Above ground oil storage tanks: GPP 2 Working at construction and demolition sites: PPG 6. Generators/tower lights/ pumps should be stood on plant nappies
Storage of fuel and chemicals	Oil and fuel to be stored in accordance with the Oil Storage Regulations Storage containers to be in good condition with proper fitted lids and secured against vandalism Spill kits to be readily accessible in the event of a spillage Storage areas to be at least 10m away from controlled waters
Highway works	Drains to be protected, where required and practicable
Working in/near water	Use biofuels in all plant. Follow works & maintenance in or near water: GPP5

A comprehensive assessment of the potential risks of water pollution as a result of work activities is made by the Project Manager. This is part of the activity risk assessment undertaken in accordance with AGC's Procedure **BMS.P.02 Risk Management**.

Control measures are selected in accordance with AGCs Procedures **EN.S.04 Water Management** and **EN.S.08 Oil, Fuel and Chemical Management** and associated guidance.

Particular attention is given to the following matters:

- work within water courses
- work over water courses
- run-off from earthworks
- work to existing drainage
- sub-surface grouting
- concreting
- dewatering
- excavation of contaminated ground
- activity related refuelling
- run-off from de-vegetated ground
- discharge from new drainage

5.11.2 Silt and Surface Water Runoff Mitigation Measures

The construction process has the potential to temporarily change site drainage conditions which will affect the storage capacity and surface water flows across site. This may result in the accidental discharge of silty water to surface water features. The programming and arrangement of works will therefore be carefully considered, with input from the Environment Advisor, to minimise the risk and will be subject to the following controls.

The Environmental Permitting (England and Wales) Regulations, 2016 (as amended) require all water discharges (groundwater, excavation water and rainfall) to surface waters be discharged under an Environmental Permit. However, there is a Regulatory Position Statement that allows the discharge of clean water from excavations for 3 months. All discharges will be controlled by an Environmental Permit to Proceed.

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

Watercourses and land will be protected from harm during construction by the use of appropriate mitigation measures such as silt fencing.

Discharge of construction water to a public sewer requires a Trade Effluent Consent from the local water company. The information required is similar to that required for an Environmental Permit.

Regular monitoring and reporting of all water discharges will be undertaken by the Environment Advisor.

The minimum pollution prevention requirements for construction surface water management practices/mitigation that will be applied during the development are detailed below. These practices/mitigations typically apply to the majority of construction sites and form general good practice.

- A Traffic Management Plan (TMP) may be implemented that will provide designated routes that will be used by heavy plant and for vehicle movements, particularly during topsoil stripping and excavation of soils. Where possible, designated routes will be gravelled and suitably compacted to form a clean running surface. Depending upon the build programme, the internal access roads will be finished to hardstanding subbase as soon as practicably possible to provide clean running surfaces. This will prevent construction plant from disturbing soft ground and mobilising sediment or create significant adverse impact to the construction surface water run-off quality onto roadways and into the drainage network and subsequently into the stream network.
- Soil stripping should be undertaken in dry weather and using a phased approach to minimise the amount of exposed soil across site.
- Areas subject to soil stripping and not forming part of the active construction zone will be demarcated as off limits to vehicle tracking. This will prevent unnecessary disturbance of soils.
- Wheeled plant such as telehandlers and dumper trucks should have their wheels cleaned and excess sediment removed from around the wheel housing prior to moving onto the wider public highway realm.
- It is advisable that a wheel washing facility is set up at the construction zone entrance/exit point should sediment adhere to vehicles. All vehicles leaving the construction zone should have their tracks/wheels washed via the use of a pressure-washer bowser, the resulting runoff will have to be controlled so as to not run onto roadways, into gullies or cause localised flooding of the entrance/exit.
- The Environment Agency (England only) has issued a low-risk waste position (LRWP) which applies if a project screens and dewateres, from the internal site roads only, no more than 30 tonnes of road sweeping waste over any 7-day period and stores no more than 12 tonnes of road sweeping waste at any one time
- Any pollution incidents (fuel or oil spills) will be cleaned up immediately following the incident. Any wastes will be removed from site for off-site disposal to prevent contamination from becoming entrained within the surface water infiltration system under the necessary permits and procedures.

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

- Contact where spill/incident/clean-up is beyond normal project capability: OHES Environmental 0333 600 2424
- No fuel storage will be allowed close to surface water attenuation ponds, stilling basins, trenches and weirs or directly close to surface waters and surface drainage
- Adhere to the and the Water Resources (Control of Pollution) (Oil Storage) (Wales) Regulations 2016
- Storage areas will not be located within 30m of surface water drains or highway gullies.
- Drums will be stored in bunded areas with a minimum capacity of 25% of the total volume contained within the bund, or 110% of the largest container, whichever is greater. Drums will be maintained in good condition, fitted with lids and labelled to indicate the contents.
- Trained operatives only will carry out refuelling of plant and equipment.
- Static combustion engine plant (e.g., compressors, lighting sets) will be integrally bunded or placed on drip trays.
- Vehicles are to be parked in a dedicated site car park. On street parking is to be prevented to allow a road brush access to clean the full width of the road and prevent surface waters from flowing past operational gullies.
- General good housekeeping shall be maintained across site, including the appropriate stockpiling of soils at a suitable distance from construction zone boundaries, surface water features, gullies and manhole covers to prevent debris from blocking up drainage infrastructure.
- The placement of gully guards in gullies maybe be installed during development for the duration of the construction project. These are to be inspected regularly and importantly replaced or cleaned as necessary, with a record kept. If found to be damaged, gully bags should be replaced immediately.
- The placement of a terram layer within all other non-operational manholes during construction, such as storm drain covers. These are to be inspected and replaced, when necessary, with a record kept.
- Pumps will be regularly checked for leaks and will be maintained in accordance with the manufacturer's specification.
- Spill kits will be provided within close proximity to fuel and oil storage areas and operatives will be trained in their use.
- Fire extinguishers will be placed at re-fuelling points and will be ready to hand.
- Should a significant fuel spill occur, such as during a fuel bowser delivery, the appointed Environment Advisor will be contacted to obtain further advice. Spill kits would be deployed in the interim and a readily available stock will be kept on site in case of emergency

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

- Re-fuelling areas should be bunded, with spill kits located in close proximity to contain releases. Plant nappies will be utilised when refuelling is being undertaken.
- All delivery vehicles including HGVs should have their wheels washed prior to leaving the construction zone in order to prevent silt from being mobilised onto the public highway.
- Any excess sediment or silt slurries on roadways, particularly close to the construction zone entrance/exit points should be regularly scraped. This may be required multiple times each day, depending upon the prevailing weather conditions and traffic volume. Furthermore, it may need to be carried out more frequently during the day as opposed to just the start and end of the working day. Sediment and silt slurries should not be passed into surface water drainage systems and gullies.
- Sediment and silt slurries should be stored within the site boundary or an agreed storage area, away from gullies, drains and surface water receptors. It may be necessary to construct a temporary bunded area to contain this material, allowing it to dry out. Regular maintenance and cleaning of this bunded area should be undertaken to ensure continued capacity during wetter conditions.
- To clean excessive silt slurries at construction zones the use of road sweepers should be avoided. Road sweepers are not designed for this activity and further spread sediment on roadways if overwhelmed; or move sediment into the surface water drainage system. Agricultural brushes/road brushes are a good alternative system to move heavy sediment from roads.
- It is particularly important to note that road sweepers should not be used to clean up any hydrocarbon spillages in conjunction with undertaking general silt sweeping. This would result in the contamination of the silt that would subsequently require special treatment and/or costly off-site disposal as hazardous waste.
- Excavation water will not be discharged direct to surface water drains without prior treatment to remove silt.
- As a minimum, daily inspection of the roadways and surface water features should be undertaken.

5.11.3 Site Personnel and Documentation

The following measures are to be implemented by AGC and any subcontractors on the development to increase awareness of ground workers and site operatives:

- Undertake additional detailed site-specific awareness training (Toolbox Talk) on surface water, silt management and surface water/drainage protection for all ground workers.
- Include a detailed section relating to surface water drainage system protection within site induction folder.
- Undertake regular site inspections and obtain support from Environmental Consultant (if required).

5.11.4 Monitoring Procedures

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

The following monitoring procedures will be carried out regularly by the site management team to enable continuous review of the measures listed above. A comprehensive record of the effectiveness of the system will then be maintained to enable further review by any parties, such as the Local Planning Authority or NRW attending site:

- Inspection of all surface water mitigation measures, silt fencing, gullies, drains, gully bags and manholes to monitor surface water/sediment migration onto roadways. Maintenance, cleaning and replacement of silt mitigation measures, terram, gully bags and hay, as required.
- Monitoring of the surface water protection measures on a daily basis and more regularly during periods of heavy rainfall. To include photographs and any measurements recorded.
- This document will be reviewed and updated when required to reflect changes to site conditions and operations.

The water management and pollution risk assessment for site setup is contained within the RAMS for each relevant activity

5.11.5 Concrete Washout

A designated concrete washout area will be provided for washing out concrete delivery lorries, concrete pumps and grout lines. The final location will be determined based on the build programme and direction. Washout water is typically uplifted by vacuum tanker for off-site disposal or may be treated to remove alkalinity and re-used for dust suppression.

The direct ingress of mortar to the drainage system is not considered to be a significant risk as long as the recommendations above are adhered to.

5.11.6 Construction Aggregates

Typical aggregates used on construction sites include pea gravel and sand, which in themselves are considered to be unlikely to cause issues to surface waters owing to the large particulate size. Fine aggregates are typically not used on construction sites.

All construction aggregates will be stored in designated areas. These areas will be located away from the stream along the site boundaries, and drainage infrastructure, particularly road gullies. If appropriate, the aggregates will be bunded to prevent surface waters washing/remobilising the materials.

5.11.7 Energy Management

AGC seeks to reduce the emissions of greenhouse gases from the construction process on its projects and consequently looks for ways in which to reduce energy use. Sources of greenhouse gases contributing to the AGC 'carbon footprint' include:

- Electricity and gas supply for heating, lighting and services to site accommodation

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

- Gas oil used in site plant and site generators
- Petrol and diesel used for commuting and business travel
- Diesel used for transport of plant and materials
- Water supply and wastewater treatment
- Waste generation

Every effort is made to obtain grid supplied electricity to reduce dependence on diesel generators. Where this is not possible, an optimum size of generator is used with consideration given to a dual-generator system.

5.11.8 Environmental Non-Conformity NCR

Nonconformity in respect of environmental matters is recorded as an environmental incident, near miss or inspection finding. Reported via **GEM System**.

The responsibility for recording and reporting and investigating environmental incidents rests with line management, assisted as necessary by environment advisors trained in accident investigation techniques.

Incidents are reported in accordance with AGC's Procedure **HS.S.40 Incident Reporting Standard**, and inspection findings are recorded on the environment department database in accordance with departmental procedures.

Investigation concentrates on identification of root causes in order that appropriate action can be taken to avoid recurrence. Periodic reviews of incidents are made and analysed to ensure that all necessary action has been taken. Recurrent problems or those relevant to other projects are referred to business unit system review meetings for the initiation of suitable longer-term actions.

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

6.0 Incident Management, Emergency Response and Notification

At all times the approach to a pollution incident to be adopted is: **STOP IT – CONTAIN IT – REPORT IT**

In the case of spillages, for example, this process involves:

STOP
Stop all works pertaining to the incident, for example, to prevent further spillage turning of the valves/taps, righting the drum, stopping/restrict the flow at the source etc
CONTAIN
all sites are provided with spill kits, however further measures such as using sand or earth, absorbent pads, booms or skimmers or digging trenches etc. Use a spill kit to mop up the spillage. Contaminated material must be disposed of as hazardous waste.
REPORT
all pollution incidents to the Site Manager who will take the appropriate administrative action, in line with the AGC Accident/Incident/Near Miss Reporting Procedure.

In the event of a discharge of suspended solids or hydrocarbons into a surface water drain, the immediate stopping of all activities causing any form of pollution will be implemented to prevent further contamination.

In the event of a discharge of hydrocarbons, clean-up specialists may be used to facilitate a rapid response, where additional pollution control equipment may be required.

Environmental incidents will be reported to the project manager and/or appointed Environment Advisor, providing details of where and when the incident is taking place, what is happening, and who is responsible for the incident. Contact details for key site and emergency response personnel with responsibilities relating to the protection of the environment will be kept and publicised in key locations on site. Key contacts will include, Project Manager, Environment Advisor and the Client Project Manager.

Appendix 1– Environmental and Social Policy

Environmental Policy Statement



Griffiths is a Welsh sustainable civil engineering contractor that helps connect communities through road, rail, water and utilities

Introduction, Purpose, and Scope

Griffiths is committed to ensuring that sustainability principles are considered across our operations. The Company has developed an environmental management system which satisfies the requirements of BS EN ISO 14001: 2015 and is applied to all operations undertaken by the company to control our impact on the environment, and in turn contribute to a sustainable approach to construction. The Company will aim to exceed with all relevant environmental legislation and other requirements of a similar nature. This will ensure we play our part in protecting and enhancing the environment.

Statement of Policy

The Company makes every effort to:

- Implement the waste hierarchy by conserving the use of material and energy, always striving to meet or exceed industry best practice standards, monitoring, and reporting performance.
- Where practicable, collect waste material for recycling and use materials from sustainable sources that may also be reusable or recyclable.
- Consider the life cycle impacts of all our work, plant, and equipment; including measurable actions, where reasonable, to reduce our carbon emissions and enhance resource efficiency in line with our Sustainability Strategy 2023.
- Proactively address the challenges of climate change, reduce emissions and waste as well as optimise our use of energy, water, land, and other resources.
- Maintain positive relationships with stakeholders through engagement and consultation, always striving to be good neighbours in every community in which we operate.

This ensures our projects are designed and constructed to reduce environmental impact where reasonable.

Our projects employ environmental plans to fulfil the company's environmental policy and obligations. These identify the environmental aspects associated with the project and where they are likely to occur.

Our Environmental Policy demonstrates our commitment to laws, regulations and policies concerning environmental issues and forms the foundation of continual environmental improvements across our business.


Griffiths is committed to the continual improvement of its environmental performance. This is achieved by setting annual environmental improvement objectives and targets which are regularly monitored and reviewed. The objectives and targets are communicated throughout the organisation and others who work on behalf of the company.

This policy will be reviewed, as a minimum, annually.

Tim James
Managing Director
09 May 2025

Form Reference		Rev No:	0	Name:		Dated:	
----------------	--	---------	---	-------	--	--------	--

Appendix 2 – Organogram



Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------

Appendix 3 – Site Waste Management Plan

Attached as separate document

Form Reference	EN.F.15	Rev No:	1	Name:	Construction Environmental Management Plan	Dated:	11/04/2023
----------------	---------	---------	---	-------	--	--------	------------