



**ENGINEERING
ENVIRONMENTAL
HEALTH & SAFETY**



Infinis Energy Services Ltd.

Docks Way Landfill Site

Retro Drilling of Gas Wells

Construction Quality Assurance Plan

April 2018

Infinis Energy Services Ltd.

Docks Way Landfill Site

Retro Drilling of Gas Wells

Construction Quality Assurance Report

Contents

Section Number

- 1) Introduction
- 2) Site Location and Address
- 3) Brief Description and Timing of the Works
- 4) Construction Quality Assurance
- 5) Issues Encountered
- 6) Conclusions

Appendices

1. CQA Inspectors Daily Logs
2. CQA Inspectors Drilling Logs
3. Welding Logs
4. Drillers Certificates
5. Photographic Log
6. Updated Site Gas System Plan

6717



**Infinis Energy Services Ltd.
Docks Way Landfill Site
Retro Drilling of Gas Wells
Construction Quality Assurance Report**

April 2018

**Prepared for
Infinis Energy Services Ltd.**

**Prepared by
Egniol Environmental Ltd.
Llys Onnen
Ffordd y Llyn
Parc Menai
Bangor
Gwynedd
LL57 4DF**

Document Review

Version No.	Date of Review	Prepared By	Reviewed By	Approved By
1.0	03/04/2018	Bryn Webb	Richard Furniss	Richard Furniss

1.0 INTRODUCTION

- 1.1** Egniol Environmental Ltd. (Egniol) of Llys Onnen, Parc Menai, Bangor, Gwynedd have been appointed by Infinis Energy Services Ltd. (Infinis) as Construction Quality Assurance (CQA) Consultants for the Retro Drilling of gas wells at Docks Way Landfill Site.
- 1.2** The appointment required the professional services of Egniol for the provision of a CQA Inspector. The CQA Inspector was required to monitor the progress and report upon completion of the works, with regard to quality assurance and compliance with the approved CQA Plan for the works (Egniol document: *Docks Way Landfill Site, Retro Drilling of Gas Wells, Construction Quality Assurance Plan, February 2018, v1.0*).
- 1.3** In accordance with this appointment, Egniol have produced this report which covers the retro drilling of gas wells at Docks Way Landfill Site.

2.0 SITE LOCATION AND ADDRESS

2.1 Site Location

Docks Way Landfill Site is located approximately 2.7km South of the city center of Newport, Gwent.

2.2 Site Address

Docks Way Landfill Site
Maesglas
Newport
Gwent
NP20 2NS

3.0 BRIEF DESCRIPTION AND TIMING OF WORKS

3.1 Description of Works

In accordance with the approved CQA Plan (Egniol document: *Docks Way Landfill Site, Retro Drilling of Gas Wells, Construction Quality Assurance Plan, February 2018, v1.0*), 6no. landfill gas extraction wells were to be installed to the uncapped waste surface of at Docks Way Landfill Site by means of retro drilling.

The Works commenced on 7th March 2018 and were completed on 9th March 2018. Of the 6no. proposed wells, 5no. were installed during these works.

Revised proposed locations and drill depths were supplied by Infinis, following checking and approval by Devon Waste Management (the Site Permit Holder) prior to the Works commencing. These locations were surveyed and marked with the erection of a wooden peg. Each peg was labeled with its own identification number. Once the well was installed, the marker peg was erected next to the well. The proposed locations were confirmed to all parties prior to the commencement of the works.

Table 1 – Well Location and Drill Depth Information

Installed Well ID	Eastings	Northings	Proposed Drill Depth (mBGL)	Actual Drill Depth (mBGL)	Theoretical Stone Installation Volume (m ³)	Actual Stone Installation Volume (m ³)
DWYW1801	330817.417	184893.110	21.0	20.0	1.179	1.18
DWYW1802	330848.020	184887.153	20.0	18.5	1.065	1.07
DWYW1803	330876.718	184876.443	20.0	18.0	1.027	1.03
DWYW1804	330905.066	184867.180	20.0	17.5	0.989	0.99
DWYW1805	330887.748	184909.096	11.0	11.0	0.570	0.57
DWYW1806	Not Drilled		12.0	Not Drilled		

Installed well locations supplied by Infinis via email dated 03.04.18.
All stone installation volumes are based on actual drill depths.

Table 2 – Well Casing Installation Information

Installed Well ID	Plain Casing BGL (m)	Plain Casing AGL (m)	Total Plain Casing (m)	Perforated Casing (m)	Depth of Stone Installed (m)	Depth of Bentonite Installed (m)
DWYW1801	5.0	1.0	6.0	15.0	15.5	4.5
DWYW1802	5.0	1.0	6.0	13.5	14.0	4.5
DWYW1803	5.0	1.0	6.0	13.0	13.5	4.5
DWYW1804	5.0	1.0	6.0	12.5	13.0	4.5
DWYW1805	4.0	1.0	5.0	7.0	7.5	3.5
DWYW1806	Not Drilled					

4.0 CONSTRUCTION QUALITY ASSURANCE

4.1 Specification

The pipework installed consisted of 160mm diameter HDPE SDR11 pipe with a solid upper section and a lower perforated section. The upper section of solid pipework had a minimum of 4.0m installed below ground level and 1.0m above ground level, with exception as discussed further in Section 4.2. Sections of pipework were connected using butt fusion welding methods; the base of the perforated pipework was fitted with a securely fastened push fit end cap on all wells.

The solid pipework was fitted with a push fit air-tight end cap to await installation of the gas well headworks and connection to the landfill gas extraction system.

The annulus between the HDPE pipe and waste was backfilled with 20-40mm non-calcareous smooth gravel to a minimum depth of 4.5m below ground level. The remaining annulus was sealed using a hydrated bentonite seal to ground level following the installation of a dry bentonite blinding layer to the top of the gravel pack; the bentonite remained in an unhydrated state until used. Infinis instructed that the bentonite seal on each well was to be reduced from 5.0m to 4.5m to maintain a stand-off between the base of the bentonite seal and the top of the perforated section of the pipework.

All pipework was measured by the CQA Inspector to verify the length of solid and perforated pipe prior to being installed within the borehole. All materials were checked by the CQA Inspector prior to their use in the works.

4.2 Gas Well Details

The following wells are presented in order of their installation.

Gas Well DWYW1801

Gas Well DWYW1801 was drilled with a target depth of 21.0m Below Ground Level (BGL); drilling reached 20.0m whereupon no further waste arisings could be recovered from the borehole. Infinis were informed and instructed that the well was to be installed to the achieved depth with the pipework being amended by removal of the lower 1.0m of the perforated section.

160mm HDPE pipework was installed to a depth of 20.0m BGL and consisted of 15.0m perforated casing and 6.0m solid casing (including 1.0m Above Ground Level (AGL)). Gravel was installed to a depth of 4.5m BGL; approximately 1.18m³ was installed. The remaining portion of the annulus was backfilled with a hydrated bentonite which was mixed outside and poured into the annulus to form a seal to ground level following the installation of dry bentonite to the annulus to act as a blinding layer.

Gas Well DWYW1802

Gas Well DWYW1802 was drilled with a target depth of 20.0m BGL; drilling reached 18.5m whereupon no further waste arisings could be recovered from

the borehole. Infinis were informed and instructed that the well was to be installed to the achieved depth with the pipework being amended by removal of the lower 1.5m of the perforated section. A band of clay/waste mix was recorded between 16.0m and 17.0m, with waste recorded below this.

160mm HDPE pipework was installed to a depth of 18.5m BGL and consisted of 13.5m perforated casing and 6.0m solid casing (including 1.0m AGL). Gravel was installed to a depth of 4.5m BGL; approximately 1.07m³ was installed. The remaining portion of the annulus was backfilled with a hydrated bentonite which was mixed outside and poured into the annulus to form a seal to ground level following the installation of dry bentonite to the annulus to act as a blinding layer.

Gas Well DWYW1803

Gas Well DWYW1803 was drilled with a target depth of 20.0m BGL; drilling reached 18.0m whereupon no further waste arisings could be recovered from the borehole. Infinis were informed and instructed that the well was to be installed to the achieved depth with the pipework being amended by removal of the lower 2.0m of the perforated section. A band of clay was recorded between 15.5m and 17.0m, with waste recorded below this.

160mm HDPE pipework was installed to a depth of 18.0m BGL and consisted of 13.0m perforated casing and 6.0m solid casing (including 1.0m AGL). Gravel was installed to a depth of 4.5m BGL; approximately 1.03m³ was installed. The remaining portion of the annulus was backfilled with a hydrated bentonite which was mixed outside and poured into the annulus to form a seal to ground level following the installation of dry bentonite to the annulus to act as a blinding layer.

Gas Well DWYW1804

Gas Well DWYW1804 was drilled with a target depth of 20.0m BGL; drilling reached 17.5m whereupon no further waste arisings could be recovered from the borehole. Infinis were informed and instructed that the well was to be installed to the achieved depth with the pipework being amended by removal of the lower 2.5m of the perforated section. A band of clay/waste mixed material was recorded between 16.0m and 17.5m, with the well being installed to 17.5m.

160mm HDPE pipework was installed to a depth of 17.5m BGL and consisted of 12.5m perforated casing and 6.0m solid casing (including 1.0m AGL). Gravel was installed to a depth of 4.5m BGL; approximately 0.99m³ was installed. The remaining portion of the annulus was backfilled with a hydrated bentonite which was mixed outside and poured into the annulus to form a seal to ground level following the installation of dry bentonite to the annulus to act as a blinding layer.

Gas Well DWYW1805

Gas Well DWYW1805 was drilled to the target depth of 11.0m BGL. 160mm HDPE pipework was installed to a depth of 11.0m BGL and consisted of 7.0m perforated casing and 5.0m solid casing (including 1.0m AGL). Gravel was installed to a depth of 3.5m BGL; approximately 0.57m³ was installed. The remaining portion of the annulus was backfilled with a hydrated bentonite

which was mixed outside and poured into the annulus to form a seal to ground level following the installation of dry bentonite to the annulus to act as a blinding layer.

4.3 Contract Particulars

During the drilling of the gas extraction wells the verticality of the borehole was regularly checked at approximately 5.0m intervals.

When moving the drilling rig between locations, it was ensured that the route had been walked to establish the most suitable access route and to check for services or penetrations along the way. The area of drilling was also cleared of any obstruction that could prevent the drilling rig from carrying out the Works.

All waste arisings excavated as a result of the drilling works were disposed of to the active tip face of site. Details of the waste arisings can be found in the CQA Inspectors drilling logs enclosed in Appendix 2 of this CQA Report.

The CQA Inspector ensured, by way of liaison with the Main Contractor that all the gas wells local to the vicinity of where the drilling was taking place were switched off.

The CQA Inspector confirmed with the Drilling Sub-Contractor that their documentation was correct and that the proposed plant had suitable and up to date certification. Copies of the Lead Driller's training certification are enclosed in Appendix 4. Prior to commencement of the works the CQA Inspector ensured that the Drilling Sub-Contractor was aware of the proposed drill depths. The CQA Inspector also liaised with the Drilling Sub-Contractor to ensure that drilling commenced at the correct locations.

The CQA Inspector observed the number of extension bars and their respective lengths to ensure that the specified drill depths were achieved. The CQA Inspector was present during the drilling to confirm the achievement of the target drill depths.

5.0 ISSUES ENCOUNTERED

- 5.1** Well DWYW1801 was installed 1.0m short of target depth due to no recovery of waste at the base of the borehole. Infinis were informed and confirmed installation at 20.0m following removal of the lower 1.0m of the perforated pipework section.
- 5.2** Well DWYW1802 was installed 1.5m short of target depth due to no recovery of waste at the base of the borehole. Infinis were informed and confirmed installation at 18.5m following removal of the lower 1.5m of the perforated pipework section. A band of clay/waste mix was recorded between 16.0m and 17.0m, with waste recorded below this.
- 5.3** Well DWYW1803 was installed to a depth of 18.0m, short of the target depth of 20.0m, due to no recovery of waste arisings at the base of the borehole. Infinis were informed and confirmed installation at 18.0m following removal of the lower 2.0m of the perforated pipework section. A band of clay was recorded between 15.5m and 17.0m, with waste recorded below this.
- 5.4** Well DWYW1804 was installed 2.5m short of target depth due to no recovery of waste at the base of the borehole. Infinis were informed and confirmed installation at 17.5m following removal of the lower 2.5m of the perforated pipework section. A band of clay/waste mixed material was recorded between 16.0m and 17.5m, with the well being installed to 17.5m.
- 5.5** Well DWYW1806 was not drilled during these works due to access issues.
- 5.6** No further issues were encountered during the period of these works.

6.0 CONCLUSIONS

- 6.1** From the observations and measurements made by the CQA Inspector, to the best of our knowledge, 5no. gas extraction wells were installed at Docks Way Landfill Site to a satisfactory standard and in accordance with the previously approved CQA Plan.

Infinis Energy Services Ltd.

Docks Way Landfill Site

Retro Drilling of Gas Wells

Construction Quality Assurance Report

1. CQA Inspectors Daily Logs

CQA Inspector's Daily Report

Site Name: Docks Way LFS
Project: Retro Drilling of Gas Wells

Date		Wednesday 7 th March 2018
Weather (include Wind Direction & Strength during Drilling Works)	Previous Night	Dry
	a.m	Clear & Dry
	p.m	Clear & Dry
Site Hours:		07.00 – 18.00
Contractors Arrival Time:		08.00
CQA Arrival Time:		08.00
Contractors Departure Time:		17.00
CQA Departure Time:		17.00
Contractors Plant / Resources Utilised		Dragon Drilling 1 x Lead driller – K. Rodgerson 1 x Labourer – D. Aspey 1 x Comacchio MC1500 1 x JCB 6T Front Dump truck 1 x JCB T4I Tele handler
Contract Works Undertaken		Stuart House Constructors (Previous Week) All well casings have been butt fused the previous week with 160mm HDPE SDR 11 pipework. All lengths of pipework (Inc. plain and perforated) are measured and confirmed to be correct. Joint numbers on well casings are as follows; DWYW1801 – Joints 1, 2 and 3. DWYW1802 – Joints 4, 5 and 6. DWYW1803 – Joints 7, 8 and 9. DWYW1804 – Joints 10, 11 and 12. DWYW1805 – Joints 13 and 14. DWYW1806 – Joints 15 and 16. Dragon Drilling Drilling commences after pre-start meeting and drill rig checks have been undertaken. DWYW1801 Drilling commences at 11.00 on well DWYW1801 to a target depth of 21m BGL. Drilling was undertaken using a 350mm auger, where the auger length (Inc. head bar attachment) and extension bars used in the drilling process were observed to ensure correct drill depth, this is combined with a weighted tape when close to target depth. All waste arisings were removed and taken to the designated area agreed on site and recorded on a separate spreadsheet. Target depth of 21m was unobtainable with 3 x efforts made to retrieve past 20m, therefore casing was adjusted (removed 1m perforated prior to attaching plastic end cap) and pipe was inserted. The casing was installed to 20m BGL and consisted of 15m perforated and 6m of solid pipe work with a 1m stand up. The annulus was then backfilled with roughly 1.18m ³ of 20/40 non-calcareous gravel pack to 4.5m BGL, depth was checked using a weighted dip tape to ensure correct seal depth. 2 x bags of dry bentonite are poured into the annulus to act as a blinding layer. A fully hydrated bentonite mix was then prepared outside the hole and then poured in gradually to form a seal (3 mixes, 2 bags per mix). The gas well was dipped for

For Egniol Environmental Ltd: Nicholas Earlam

CQA Inspector's Daily Report

Site Name: Docks Way LFS

Project: Retro Drilling of Gas Wells

	<p>leachate levels after 24 hours and recorded on a separate spreadsheet. Installed and sealed and fitted with flex seal cap at 14:30.</p> <p>DWYW1802 Drilling commences at 14.30 on well DWYW1802 to a target depth of 20m BGL. Drilling was undertaken using a 350mm auger, where the auger length (Inc. head bar attachment) and extension bars used in the drilling process were observed to ensure correct drill depth, this is combined with a weighted tape when close to target depth. All waste arisings were removed and taken to the designated area agreed on site and recorded on a separate spreadsheet. At 16.30 well is at a depth of 10m BGL, where it is temporarily sealed over night with a mix of hydrated bentonite.</p>
Testing Undertaken	<p>Full time supervision from Egniol Representative. Photographs of all aspects of the works. Verticality checks on the drilling rig. Use of rods during gravel installation to mitigate bridging. Gravel (grading, smoothness and non-calcareous) and bentonite checked to make sure they met the requirements of the CQA Plan. Depth checks on the gravel pack BGL.</p>
Meetings/ Correspondence	<p>Each peg location was walked with CQA and drilling operative prior to moving the drilling rig.</p>
Health and Safety	<p>Facilities Provided by Infinis.</p>
Visitors to Site	<p>G. Augood (Infinis) – Pre-start Meeting</p>
Issues Encountered (and Remedial Actions Taken)	<p>DWYW1801 was drilled to 21m, however no waste recovery was possible past 20m BGL. G. Augood of Infinis was informed and it was instructed to install to 20m BGL.</p>
Comments	<p>None</p>

For Egniol Environmental Ltd: Nicholas Earlam

CQA Inspector's Daily Report

Site Name: Docks Way LFS
Project: Retro Drilling of Gas Wells

Date	Thursday 8 th March 2018
Weather (include Wind Direction & Strength during Drilling Works)	<p>Previous Night a.m p.m</p> <p>Dry Clear & Dry Cloudy & Showers</p>
<p>Site Hours: Contractors Arrival Time: CQA Arrival Time: Contractors Departure Time: CQA Departure Time:</p>	<p>07.00 – 18.00 07.00 07.00 18.00 18.00</p>
Contractors Plant / Resources Utilised	<p>Dragon Drilling 1 x Lead driller – K. Rodgerson 1 x Labourer – D. Aspey 1 x Comacchio MC1500 1 x JCB 6T Front Dump truck 1 x JCB T4I Tele handler</p>
Contract Works Undertaken	<p>Dragon Drilling Drilling commences after drill rig checks have been undertaken.</p> <p>DWYW1802 Drilling continues at 08.00 on well DWYW1802 to a target depth of 20m BGL. Target depth of 20m was unobtainable with 3 x efforts made to retrieve past 18.5m, therefore casing was adjusted (removed 1.5m perforated prior to attaching plastic end cap) and pipe was inserted. The casing was installed to 18.5m BGL and consisted of 13.5m perforated and 6m of solid pipe work with a 1m stand up. The annulus was then backfilled with roughly 1.07m³ of 20/40 non-calcareous gravel pack to 4.5m BGL, depth was checked using a weighted dip tape to ensure correct seal depth. 2 x bags of dry bentonite are poured into the annulus to act as a blinding layer. A fully hydrated bentonite mix was then prepared outside the hole and then poured in gradually to form a seal (3.5 mixes, 2 bags per mix). The gas well was dipped for leachate levels after 24 hours and recorded on a separate spreadsheet. Installed and sealed and fitted with flex seal cap at 11.00.</p> <p>DWYW1803 Drilling commences at 11.10 on well DWYW1803 to a target depth of 20m BGL. Drilling was undertaken using a 350mm auger, where the auger length (Inc. head bar attachment) and extension bars used in the drilling process were observed to ensure correct drill depth, this is combined with a weighted tape when close to target depth. All waste arisings were removed and taken to the designated area agreed on site and recorded on a separate spreadsheet. Target depth of 20m was unobtainable with 3 x efforts made to retrieve past 18m, therefore casing was adjusted (removed 2m perforated prior to attaching plastic end cap) and pipe was inserted. The casing was installed to 18m BGL and consisted of 13m perforated and 6m of solid pipe work with a 1m stand up. The annulus was then backfilled with roughly 1.03m³ of 20/40 non-calcareous gravel pack to 4.5m BGL, depth was checked using a weighted dip tape to ensure correct seal depth.</p>

For Egniol Environmental Ltd: Nicholas Earlam

CQA Inspector's Daily Report

Site Name: Docks Way LFS

Project: Retro Drilling of Gas Wells

	<p>2 x bags of dry bentonite are poured into the annulus to act as a blinding layer. A fully hydrated bentonite mix was then prepared outside the hole and then poured in gradually to form a seal (3 mixes, 2 bags per mix). The gas well was dipped for leachate levels after 24 hours and recorded on a separate spreadsheet. Installed and sealed and fitted with flex seal cap at 17.30.</p> <p>DWYW1804 Drilling commences at 13.50 on well DWYW1804 to a target depth of 20m BGL. Drilling was undertaken using a 350mm auger, where the auger length (Inc. head bar attachment) and extension bars used in the drilling process were observed to ensure correct drill depth, this is combined with a weighted tape when close to target depth. All waste arisings were removed and taken to the designated area agreed on site and recorded on a separate spreadsheet. At 16.10 well is at a depth of 17.5m BGL, where it is temporarily sealed over night with a mix of hydrated bentonite.</p>
Testing Undertaken	<p>Full time supervision from Egniol Representative. Photographs of all aspects of the works. Verticality checks on the drilling rig. Gravel (grading, smoothness and non-calcareous) and bentonite checked to make sure they met the requirements of the CQA Plan. Use of rods during gravel installation to mitigate bridging. Depth checks on the gravel pack BGL.</p>
Meetings/ Correspondence	<p>Each peg location was walked with CQA and drilling operative prior to moving the drilling rig.</p>
Health and Safety	<p>Facilities Provided by Infinis.</p>
Visitors to Site	<p>N/A</p>
Issues Encountered (and Remedial Actions Taken)	<p>DWYW1802 was drilled to 20m, however no waste recovery was possible past 18.5m BGL. G. Augood of Infinis was informed and it was instructed to install to 18.5m BGL. DWYW1803 was drilled to 20m, however no waste recovery was possible past 18.0m BGL. G. Augood of Infinis was informed and it was instructed to install to 18.0m BGL.</p>
Comments	<p>At 13.45 telehandler receives 2 x punctures, tyre fitters quote 2 hours to repair therefore well DWYW1804 is left to be sealed at end of day. At 16.10 hydraulic hose on drill rig ruptures, Pirtek to arrive 07.00 on 09/03 to repair. (Currently well is temporarily sealed overnight.)</p>

For Egniol Environmental Ltd: Nicholas Earlam

CQA Inspector's Daily Report

Site Name: Docks Way LFS
Project: Retro Drilling of Gas Wells

Date		Friday 9 th March 2018
Weather (include Wind Direction & Strength during Drilling Works)	Previous Night	Showers
	a.m	Cloudy & Showers
	p.m	Cloudy & Showers
Site Hours:		07.00 – 18.00
Contractors Arrival Time:		07.00
CQA Arrival Time:		07.00
Contractors Departure Time:		14.00
CQA Departure Time:		14.00
Contractors Plant / Resources Utilised		Dragon Drilling 1 x Lead driller – K. Rodgerson 1 x Labourer – D. Aspey 1 x Comacchio MC1500 1 x JCB 6T Front Dump truck 1 x JCB T4I Tele handler
Contract Works Undertaken		Dragon Drilling Drilling commences after rig repair and drill rig checks have been undertaken. DWYW1804 Drilling continues at 08.30 on well DWYW1804 to a target depth of 20m BGL. Target depth of 20m was unobtainable with 3 x efforts made to retrieve past 17.5m, therefore casing was adjusted (removed 2.5m perforated prior to attaching plastic end cap) and pipe was inserted. The casing was installed to 17.5m BGL and consisted of 12.5m perforated and 6m of solid pipe work with a 1m stand up. The annulus was then backfilled with roughly 0.99m ³ of 20/40 non-calcareous gravel pack to 4.5m BGL, depth was checked using a weighted dip tape to ensure correct seal depth. 2 x bags of dry bentonite are poured into the annulus to act as a blinding layer. A fully hydrated bentonite mix was then prepared outside the hole and then poured in gradually to form a seal (3.5 mixes, 2 bags per mix). The gas well was dipped for leachate levels after 24 hours and recorded on a separate spreadsheet. Installed and sealed and fitted with flex seal cap at 10.45. DWYW1805 Drilling commences at 10.00 on well DWYW1805 to a target depth of 11m BGL. Drilling was undertaken using a 350mm auger, where the auger length (Inc. head bar attachment) and extension bars used in the drilling process were observed to ensure correct drill depth, this is combined with a weighted tape when close to target depth. All waste arisings were removed and taken to the designated area agreed on site and recorded on a separate spreadsheet. Target depth of 11m is achieved and the well casing is installed. The casing was installed to 11m BGL and consisted of 7m perforated and 5m of solid pipe work with a 1m stand up. The annulus was then backfilled with roughly 0.57m ³ of 20/40 non-calcareous gravel pack to 4.5m BGL, depth was checked using a weighted dip tape to ensure correct seal depth. 2 x bags of dry bentonite are poured into the annulus to act as a blinding layer. A

For Egniol Environmental Ltd: Nicholas Earlam

CQA Inspector's Daily Report

Site Name: Docks Way LFS

Project: Retro Drilling of Gas Wells

	fully hydrated bentonite mix was then prepared outside the hole and then poured in gradually to form a seal (2 mixes, 2 bags per mix). The gas well was dipped for leachate levels and recorded on a separate spreadsheet. Installed and sealed and fitted with flex seal cap at 12.45.
Testing Undertaken	Full time supervision from Egniol Representative. Photographs of all aspects of the works. Verticality checks on the drilling rig. Gravel (grading, smoothness and non-calcareous) and bentonite checked to make sure they met the requirements of the CQA Plan. Use of rods during gravel installation to mitigate bridging. Depth checks on the gravel pack BGL.
Meetings/ Correspondence	Each peg location was walked with CQA and drilling operative prior to moving the drilling rig.
Health and Safety	Facilities Provided by Infinis.
Visitors to Site	G. Augood (Infinis)
Issues Encountered (and Remedial Actions Taken)	DWYW1804 was drilled to 20m, however no waste recovery was possible past 17.5m BGL. G. Augood of Infinis was informed and it was instructed to install to 17.5m BGL. Drill rig was unable to access DWYW1806 due to the profile. G. Augood of Infinis was contacted and it was agreed to abandon this well installation.
Comments	None.

For Egniol Environmental Ltd: Nicholas Earlam

Infinis Energy Services Ltd.

Docks Way Landfill Site


Retro Drilling of Gas Wells

Construction Quality Assurance Report

2. CQA Inspectors Drill Logs

DRILLING REPORT					Well Number: DWYW1802	
CQA INSPECTOR:- N.Earlam					Site: Docks Way LFS	
CLIENT: Infinis					Peg Level (mAOD): 30.876	
Date: 08/03/2018			Installation Details		Target Depth (m): 20.00	
Drilling Rig type: Commachio MC1500		Solid AGL (m): 1.00		Actual Depth (m): 18.50		
Extruder Dimensions:		Solid BGL (m): 5.00		Dip Level (mBGL): 13.50		
Auger Dimensions: 350mm		Perforated BGL (m): 13.50		Dip Level (mBGL) after 24hrs: 13.50		
Casing Dimensions:		Bentonite (m): 4.50		HDPE Casing Dimensions: 160mm		
		Gravel (m): 14.00				
Depth From (m)	Depth To (m)	Interval (m)	DESCRIPTION		STRATA	
			m			
Peg Level (mAOD)			+1			
			0			
			+0.5			
			0			
0.0	1.0	1	1	Wet Soils & Waste	GL	GL
1.0	2.0	1	2	Wet Soils & Waste	Soils & Wet Waste	
2.0	3.0	1	3	Dry Consolidated Waste		
3.0	4.0	1	4	Dry Consolidated Waste		
4.0	5.0	1	5	Dry Consolidated Waste		
5.0	6.0	1	6	Dry Consolidated Waste		
6.0	7.0	1	7	Dry Consolidated Waste		
7.0	8.0	1	8	Dry Consolidated Waste		
8.0	9.0	1	9	Dry Consolidated Waste		
9.0	10.0	1	10	Dry Consolidated Waste		
10.0	11.0	1	11	Dry Consolidated Waste		
11.0	12.0	1	12	Dry Consolidated Waste		
12.0	13.0	1	13	Dry Consolidated Waste		
13.0	14.0	1	14	Dry Consolidated Waste		
14.0	15.0	1	15	Dry Consolidated Waste		
15.0	16.0	1	16	Dry Consolidated Waste		
16.0	17.0	1	17	Perched Clay/Soils	Perched Clay/Soils	
17.0	18.0	1	18	Dry Consolidated Waste		
18.0	19.0	1	19	Dry Consolidated Waste		
19.0	20.0	1	20	Dry Consolidated Waste		
20.0	21.0	1	21	Dry Consolidated Waste		
21.0	22.0	1	22	Dry Consolidated Waste		
22.0	23.0	1	23	Dry Consolidated Waste		
23.0	24.0	1	24	Dry Consolidated Waste		
24.0	25.0	1	25	Dry Consolidated Waste		
25.0	26.0	1	26	Dry Consolidated Waste		
26.0	27.0	1	27	Dry Consolidated Waste		
27.0	28.0	1	28	Dry Consolidated Waste		
28.0	29.0	1	29	Dry Consolidated Waste		
29.0	30.0	1	30	Dry Consolidated Waste		
30.0	31.0	1	31	Dry Consolidated Waste		
31.0	32↓	1	31	Dry Consolidated Waste		
						Gravel Volume 1.07m3

DRILLING REPORT					Well Number: DWYW1803	
CQA INSPECTOR:- N.Earlam					Site: Docks Way LFS	
CLIENT: Infinis					Peg Level (mAOD): 30.809	
Date: 08/03/2018			Installation Details		Target Depth (m): 20.00	
Drilling Rig type: Commachio MC1500		Solid AGL (m): 1.00		Actual Depth (m): 18.00		
Extruder Dimensions:		Solid BGL (m): 5.00		Dip Level (mBGL): 12.00		
Auger Dimensions: 350mm		Perforated BGL (m): 13.00		Dip Level (mBGL) after 24hrs: 12.00		
Casing Dimensions:		Bentonite (m): 4.50		HDPE Casing Dimensions: 160mm		
		Gravel (m): 13.50				
Depth From (m)	Depth To (m)	Interval (m)	DESCRIPTION		STRATA	
			m			
Peg Level (mAOD)			+1			
			0			
			+0.5			
			0			
0.0	1.0	1	1	Wet Soils & Waste	GL	GL
1.0	2.0	1	2	Wet Soils & Waste	Soils & Wet Waste	
2.0	3.0	1	3	Dry Consolidated Waste		
3.0	4.0	1	4	Dry Consolidated Waste		
4.0	5.0	1	5	Dry Consolidated Waste		
5.0	6.0	1	6	Dry Consolidated Waste		
6.0	7.0	1	7	Dry Consolidated Waste		
7.0	8.0	1	8	Dry Consolidated Waste		
8.0	9.0	1	9	Dry Consolidated Waste		
9.0	10.0	1	10	Dry Consolidated Waste		
10.0	11.0	1	11	Dry Consolidated Waste		
11.0	12.0	1	12	Dry Consolidated Waste		
12.0	13.0	1	13	Dry Consolidated Waste		
13.0	14.0	1	14	Dry Consolidated Waste		
14.0	15.0	1	15	Dry Consolidated Waste		
15.0	16.0	1	16	Dry Consolidated Waste		
16.0	17.0	1	17	Perched Clay/Soils	Perched Clay/Soils	
17.0	18.0	1	18	Perched Clay/Soils		
18.0	19.0	1	19	Perched Clay/Soils		
19.0	20.0	1	20	Dry Consolidated Waste		
20.0	21.0	1	21	Dry Consolidated Waste		
21.0	22.0	1	22	Dry Consolidated Waste		
22.0	23.0	1	23	Dry Consolidated Waste		
23.0	24.0	1	24	Dry Consolidated Waste		
24.0	25.0	1	25	Dry Consolidated Waste		
25.0	26.0	1	26	Dry Consolidated Waste		
26.0	27.0	1	27	Dry Consolidated Waste		
27.0	28.0	1	28	Dry Consolidated Waste		
28.0	29.0	1	29	Dry Consolidated Waste		
29.0	30.0	1	30	Dry Consolidated Waste		
30.0	31.0	1	31	Dry Consolidated Waste		
31.0	32↓	1	31.5	Dry Consolidated Waste		



DRILLING REPORT					Well Number: DWYW1804	
CQA INSPECTOR:- N.Earlam					Site: Docks Way LFS	
CLIENT: Infinis					Peg Level (mAOD): 30.45	
Date: 09/03/2018			Installation Details		Target Depth (m): 20.00	
Drilling Rig type: Commachio MC1500		Solid AGL (m): 1.00		Actual Depth (m): 17.50		
Extruder Dimensions:		Solid BGL (m): 5.00		Dip Level (mBGL): 12.50		
Auger Dimensions: 350mm		Perforated BGL (m): 12.50		Dip Level (mBGL) after 24hrs: 12.50		
Casing Dimensions:		Bentonite (m): 4.50		HDPE Casing Dimensions: 160mm		
		Gravel (m): 13.00				
Depth From (m)	Depth To (m)	Interval (m)	DESCRIPTION		STRATA	
			m			
Peg Level (mAOD)			+1.0			
			0			
			+0.5			
			0			
0.0	1.0	1	1	Wet Soils & Waste	GL	GL
1.0	2.0	1	2	Wet Soils & Waste	Soils & Wet Waste	
2.0	3.0	1	3	Dry Consolidated Waste		Bentonite seal
3.0	4.0	1	4	Dry Consolidated Waste		
4.0	5.0	1	5	Dry Consolidated Waste		
5.0	6.0	1	6	Dry Consolidated Waste		
6.0	7.0	1	7	Dry Consolidated Waste		
7.0	8.0	1	8	Dry Consolidated Waste		
8.0	9.0	1	9	Dry Consolidated Waste		
9.0	10.0	1	10	Dry Consolidated Waste		
10.0	11.0	1	11	Dry Consolidated Waste		
11.0	12.0	1	12	Dry Consolidated Waste		
12.0	13.0	1	13	Dry Consolidated Waste		
13.0	14.0	1	14	Dry Consolidated Waste		
14.0	15.0	1	15	Dry Consolidated Waste		
15.0	16.0	1	16	Dry Consolidated Waste		
16.0	17.0	1	17	Wet Consolidated Waste	Wet Waste	
17.0	18.0	1	18	Wet Consolidated Waste		
18.0	19.0	1	19	Perched Clay/Soils/Waste	Perched Clay/Waste	J12 Gravel Volume 0.99m3
19.0	20.0	1	20	Perched Clay/Soils/Waste		
20.0	21.0	1	21			
21.0	22.0	1	22			
22.0	23.0	1	23			
23.0	24.0	1	24			
24.0	25.0	1	25			
25.0	26.0	1	26			
26.0	27.0	1	27			
27.0	28.0	1	28			
28.0	29.0	1	29			
29.0	30.0	1	30			
30.0	31.0	1	31			
31.0	32↓					

DRILLING REPORT					Well Number: DWYW1805	
CQA INSPECTOR:- N.Earlam					Site: Docks Way LFS	
CLIENT: Infinis					Peg Level (mAOD): 21.95	
Date: 09/03/2018			Installation Details		Target Depth (m): 11.00	
Drilling Rig type: Commachio MC1500		Solid AGL (m): 1.00		Actual Depth (m): 11.00		
Extruder Dimensions:		Solid BGL (m): 4.00		Dip Level (mBGL): 5.00		
Auger Dimensions: 350mm		Perforated BGL (m): 7.00		Dip Level (mBGL) after 24hrs: 5.00		
Casing Dimensions:		Bentonite (m): 3.50		HDPE Casing Dimensions: 160mm		
		Gravel (m): 7.50				
Depth From (m)	Depth To (m)	Interval (m)	DESCRIPTION		STRATA	
			m			
Peg Level (mAOD)			+1			
			0			
			0			
0.0	1.0	1	1	Wet Soils & Waste	GL	GL
1.0	2.0	1	2	Wet Soils & Waste	Soils & Wet Waste	
2.0	3.0	1	3	Dry Consolidated Waste		Bentonite seal
3.0	4.0	1	4	Dry Consolidated Waste		
4.0	5.0	1	5	Dry Consolidated Waste		
5.0	6.0	1	6	Dry Consolidated Waste		
6.0	7.0	1	7	Dry Consolidated Waste	Dry Waste	
7.0	8.0	1	8	Dry Consolidated Waste		
8.0	9.0	1	9	Dry Consolidated Waste		
9.0	10.0	1	10	Dry Consolidated Waste		
10.0	11.0	1	11	Dry Consolidated Waste		
11.0	12.0	1	12	Dry Consolidated Waste		
12.0	13.0	1	13	Dry Consolidated Waste		
13.0	14.0	1	14	Dry Consolidated Waste		
14.0	15.0	1	15	Dry Consolidated Waste		
15.0	16.0	1	16	Dry Consolidated Waste		
16.0	17.0	1	17	Dry Consolidated Waste		
17.0	18.0	1	18	Dry Consolidated Waste		
18.0	19.0	1	19	Dry Consolidated Waste		
19.0	20.0	1	20	Dry Consolidated Waste		
20.0	21.0	1	21	Dry Consolidated Waste		
21.0	22.0	1	22	Dry Consolidated Waste		
22.0	23.0	1	23	Dry Consolidated Waste		
23.0	24.0	1	24	Dry Consolidated Waste		
24.0	25.0	1	25	Dry Consolidated Waste		
25.0	26.0	1	26	Dry Consolidated Waste		
26.0	27.0	1	27	Dry Consolidated Waste		
27.0	28.0	1	28	Dry Consolidated Waste		
28.0	29.0	1	29	Dry Consolidated Waste		
29.0	30.0	1	30	Dry Consolidated Waste		
30.0	31.0	1	31	Dry Consolidated Waste		
31.0	32↓	1	31			
						Gravel Volume 0.57m3

Infinis Energy Services Ltd.

Docks Way Landfill Site

Retro Drilling of Gas Wells

Construction Quality Assurance Report

3. Welding Records

Joint Record

<https://www.jointmanager.com>

Status

COMPLETE

Account _SHELFMCA
Uploaded 08/03/2018 14:38:16
Uploader scox

Joint Identification

Joint 1
Reference 12881919
Created 20/02/2018 09:36:07
Operator S.HOUSE

Location & Environment

Location DOCKS WAY

Project Details

Machine

Model Gator2
Serial Number GTR200974
Plant Number G250/114
Owner MCA FUSION HIRE
Software version 2.0
Operating Voltage 110V
Ambient Temp 10.2 °C

Pipe Selected

PE80 160mm SDR 11.0 Black
<----> 160mm SDR 11.0 <---->

Pipe/Fitting Details

Welding Parameters

Standard Fusion FW Landfill [05/1999]
Drag Parameters Peak Drag 19.2 (bar)
Dynamic Drag 19.2 (bar)

TARGET ACTUAL

Energy (kJ) -
Voltage (V) -
Dwell Time (s) 4.0 2.0
Heater Temp (°C) 233.0 231.7
Bead Pressure (bar) [19.2]+17.0 36.2
Bead Distance (µm) 300.0 300.0
Soak Pressure (bar) 0 0
Soak Time (s) 30.0 30.0
Fusion Pressure (bar) [19.2]+17.0 36.4
Cool Time (s) 230.0 230.0

Final Bead OK Yes

Joint Record

<https://www.jointmanager.com>

Status

COMPLETE

Account _SHELFMCA
Uploaded 08/03/2018 14:38:16
Uploader scox

Joint Identification

Joint 2
Reference 12881918
Created 20/02/2018 09:50:54
Operator S.HOUSE

Location & Environment

Location DOCKS WAY

Project Details

Machine

Model Gator2
Serial Number GTR200974
Plant Number G250/114
Owner MCA FUSION HIRE
Software version 2.0
Operating Voltage 110V
Ambient Temp 11.3 °C

Pipe Selected

PE80 160mm SDR 11.0 Black
<----> 160mm SDR 11.0 <---->

Pipe/Fitting Details

Welding Parameters

Standard Fusion FW Landfill [05/1999]
Drag Parameters Peak Drag 18.4 (bar)
Dynamic Drag 18.4 (bar)

TARGET ACTUAL

Energy (kJ) -
Voltage (V) -
Dwell Time (s) 4.0 2.0
Heater Temp (°C) 233.0 232.0
Bead Pressure (bar) [18.4]+17.0 35.2
Bead Distance (µm) 300.0 300.0
Soak Pressure (bar) 0 0
Soak Time (s) 30.0 30.0
Fusion Pressure (bar) [18.4]+17.0 35.6
Cool Time (s) 230.0 230.0

Final Bead OK Yes

Joint Record

<https://www.jointmanager.com>

Status

COMPLETE

Account _SHELFMCA
Uploaded 08/03/2018 14:38:16
Uploader scox

Joint Identification

Joint 3
Reference 12881917
Created 20/02/2018 10:05:16
Operator S.HOUSE

Location & Environment

Location DOCKS WAY

Project Details

Machine

Model Gator2
Serial Number GTR200974
Plant Number G250/114
Owner MCA FUSION HIRE
Software version 2.0
Operating Voltage 110V
Ambient Temp 12.3 °C

Pipe Selected

PE80 160mm SDR 11.0 Black
<----> 160mm SDR 11.0 <---->

Pipe/Fitting Details

Welding Parameters

Standard Fusion FW Landfill [05/1999]
Drag Parameters Peak Drag 19.1 (bar)
Dynamic Drag 19.1 (bar)

TARGET ACTUAL

Energy (kJ) -
Voltage (V) -
Dwell Time (s) 4.0 2.0
Heater Temp (°C) 233.0 231.8
Bead Pressure (bar) [19.1]+17.0 35.7
Bead Distance (µm) 300.0 300.0
Soak Pressure (bar) 0 0
Soak Time (s) 30.0 30.0
Fusion Pressure (bar) [19.1]+17.0 36.2
Cool Time (s) 230.0 230.0

Final Bead OK Yes

Joint Record

<https://www.jointmanager.com>

Status
Account _SHELFMCA
Uploaded 08/03/2018 14:38:16
Uploader scox

Joint Identification
Joint 4
Reference 12881916
Created 20/02/2018 10:18:32
Operator S.HOUSE

Location & Environment
Location DOCKS WAY

Project Details

Machine
Model Gator2
Serial Number GTR200974
Plant Number G250/114
Owner MCA FUSION HIRE
Software version 2.0
Operating Voltage 110V
Ambient Temp 12.9 °C

Pipe Selected
PE80 160mm SDR 11.0 Black
<----> 160mm SDR 11.0 <---->

Pipe/Fitting Details

Welding Parameters
Standard Fusion FW Landfill [05/1999]
Drag Parameters Peak Drag 19.5 (bar)
Dynamic Drag 19.5 (bar)

	TARGET	ACTUAL
Energy (kJ)	-	-
Voltage (V)	-	-
Dwell Time (s)	4.0	2.0
Heater Temp (°C)	233.0	231.5
Bead Pressure (bar)	[19.5]+17.0	36.3
Bead Distance (µm)	300.0	300.0
Soak Pressure (bar)	0	0
Soak Time (s)	30.0	30.0
Fusion Pressure (bar)	[19.5]+17.0	36.3
Cool Time (s)	230.0	230.0

Final Bead OK Yes

Joint Record

<https://www.jointmanager.com>

Status
Account _SHELFMCA
Uploaded 08/03/2018 14:38:16
Uploader scox

Joint Identification
Joint 5
Reference 12881915
Created 20/02/2018 10:31:46
Operator S.HOUSE

Location & Environment
Location DOCKS WAY

Project Details

Machine
Model Gator2
Serial Number GTR200974
Plant Number G250/114
Owner MCA FUSION HIRE
Software version 2.0
Operating Voltage 110V
Ambient Temp 13.8 °C

Pipe Selected
PE80 160mm SDR 11.0 Black
<----> 160mm SDR 11.0 <---->

Pipe/Fitting Details

Welding Parameters
Standard Fusion FW Landfill [05/1999]
Drag Parameters Peak Drag 21.9 (bar)
Dynamic Drag 21.9 (bar)

	TARGET	ACTUAL
Energy (kJ)	-	-
Voltage (V)	-	-
Dwell Time (s)	4.0	1.0
Heater Temp (°C)	233.0	231.5
Bead Pressure (bar)	[21.9]+17.0	38.8
Bead Distance (µm)	300.0	300.0
Soak Pressure (bar)	0	0
Soak Time (s)	30.0	30.0
Fusion Pressure (bar)	[21.9]+17.0	38.8
Cool Time (s)	230.0	230.0

Final Bead OK Yes

Joint Record

<https://www.jointmanager.com>

Status
Account _SHELFMCA
Uploaded 08/03/2018 14:38:16
Uploader scox

Joint Identification
Joint 6
Reference 12881914
Created 20/02/2018 10:44:31
Operator S.HOUSE

Location & Environment
Location DOCKS WAY

Project Details

Machine
Model Gator2
Serial Number GTR200974
Plant Number G250/114
Owner MCA FUSION HIRE
Software version 2.0
Operating Voltage 110V
Ambient Temp 15.1 °C

Pipe Selected
PE80 160mm SDR 11.0 Black
<----> 160mm SDR 11.0 <---->

Pipe/Fitting Details

Welding Parameters
Standard Fusion FW Landfill [05/1999]
Drag Parameters Peak Drag 10.7 (bar)
Dynamic Drag 10.7 (bar)

	TARGET	ACTUAL
Energy (kJ)	-	-
Voltage (V)	-	-
Dwell Time (s)	4.0	2.0
Heater Temp (°C)	233.0	231.0
Bead Pressure (bar)	[10.7]+17.0	27.6
Bead Distance (µm)	300.0	300.0
Soak Pressure (bar)	0	0
Soak Time (s)	30.0	30.0
Fusion Pressure (bar)	[10.7]+17.0	27.6
Cool Time (s)	230.0	230.0

Final Bead OK Yes

Joint Record

<https://www.jointmanager.com>

Status

COMPLETE
_SHELFMCA
08/03/2018 14:38:16
Uploader
scox

Joint Identification

Joint 7
Reference 12881913
Created 20/02/2018 10:59:27
Operator S.HOUSE

Location & Environment

Location DOCKS WAY

Project Details

Machine

Model Gator2
Serial Number GTR200974
Plant Number G250/114
Owner MCA FUSION HIRE
Software version 2.0
Operating Voltage 110V
Ambient Temp 15.8 °C

Pipe Selected

PE80 160mm SDR 11.0 Black
<----> 160mm SDR 11.0 <---->

Pipe/Fitting Details

Welding Parameters

Standard Fusion FW Landfill [05/1999]
Drag Parameters Peak Drag 19.8 (bar)
Dynamic Drag 19.8 (bar)

	TARGET	ACTUAL
Energy (kJ)	-	-
Voltage (V)	-	-
Dwell Time (s)	4.0	2.0
Heater Temp (°C)	233.0	230.7
Bead Pressure (bar)	[19.8]+17.0	36.5
Bead Distance (µm)	300.0	300.0
Soak Pressure (bar)	0	0
Soak Time (s)	30.0	30.0
Fusion Pressure (bar)	[19.8]+17.0	36.7
Cool Time (s)	230.0	230.0

Final Bead OK Yes

Joint Record

<https://www.jointmanager.com>

Status

COMPLETE
_SHELFMCA
08/03/2018 14:38:16
Uploader
scox

Joint Identification

Joint 8
Reference 12881912
Created 20/02/2018 11:59:12
Operator S.HOUSE

Location & Environment

Location DOCKS WAY

Project Details

Machine

Model Gator2
Serial Number GTR200974
Plant Number G250/114
Owner MCA FUSION HIRE
Software version 2.0
Operating Voltage 110V
Ambient Temp 13.4 °C

Pipe Selected

PE80 160mm SDR 11.0 Black
<----> 160mm SDR 11.0 <---->

Pipe/Fitting Details

Welding Parameters

Standard Fusion FW Landfill [05/1999]
Drag Parameters Peak Drag 16.5 (bar)
Dynamic Drag 16.5 (bar)

	TARGET	ACTUAL
Energy (kJ)	-	-
Voltage (V)	-	-
Dwell Time (s)	4.0	2.0
Heater Temp (°C)	233.0	231.3
Bead Pressure (bar)	[16.5]+17.0	33.4
Bead Distance (µm)	300.0	300.0
Soak Pressure (bar)	0	0
Soak Time (s)	30.0	30.0
Fusion Pressure (bar)	[16.5]+17.0	33.4
Cool Time (s)	230.0	230.0

Final Bead OK Yes

Joint Record

<https://www.jointmanager.com>

Status

COMPLETE
_SHELFMCA
08/03/2018 14:38:16
Uploader
scox

Joint Identification

Joint 9
Reference 12881911
Created 20/02/2018 12:11:20
Operator S.HOUSE

Location & Environment

Location DOCKS WAY

Project Details

Machine

Model Gator2
Serial Number GTR200974
Plant Number G250/114
Owner MCA FUSION HIRE
Software version 2.0
Operating Voltage 110V
Ambient Temp 14.2 °C

Pipe Selected

PE80 160mm SDR 11.0 Black
<----> 160mm SDR 11.0 <---->

Pipe/Fitting Details

Welding Parameters

Standard Fusion FW Landfill [05/1999]
Drag Parameters Peak Drag 13.2 (bar)
Dynamic Drag 13.2 (bar)

	TARGET	ACTUAL
Energy (kJ)	-	-
Voltage (V)	-	-
Dwell Time (s)	4.0	2.0
Heater Temp (°C)	233.0	231.6
Bead Pressure (bar)	[13.2]+17.0	30.4
Bead Distance (µm)	300.0	300.0
Soak Pressure (bar)	0	0
Soak Time (s)	30.0	30.0
Fusion Pressure (bar)	[13.2]+17.0	30.1
Cool Time (s)	230.0	230.0

Final Bead OK Yes

Joint Record

<https://www.jointmanager.com>

Status

COMPLETE

Account _SHELFMCA
Uploaded 08/03/2018 14:38:16
Uploader scox

Joint Identification

Joint 10
Reference 12881910
Created 20/02/2018 12:23:43
Operator S.HOUSE

Location & Environment

Location DOCKS WAY

Project Details

Machine

Model Gator2
Serial Number GTR200974
Plant Number G250/114
Owner MCA FUSION HIRE
Software version 2.0
Operating Voltage 110V
Ambient Temp 15.4 °C

Pipe Selected

PE80 160mm SDR 11.0 Black
<----> 160mm SDR 11.0 <---->

Pipe/Fitting Details

Welding Parameters

Standard Fusion FW Landfill [05/1999]
Drag Parameters Peak Drag 21.4 (bar)
Dynamic Drag 21.4 (bar)

TARGET ACTUAL

Energy (kJ) -
Voltage (V) -
Dwell Time (s) 4.0 2.0
Heater Temp (°C) 233.0 231.6
Bead Pressure (bar) [21.4]+17.0 38.2
Bead Distance (µm) 300.0 300.0
Soak Pressure (bar) 0 0
Soak Time (s) 30.0 30.0
Fusion Pressure (bar) [21.4]+17.0 38.3
Cool Time (s) 230.0 230.0

Final Bead OK Yes

Joint Record

<https://www.jointmanager.com>

Status

COMPLETE

Account _SHELFMCA
Uploaded 08/03/2018 14:38:16
Uploader scox

Joint Identification

Joint 11
Reference 12881909
Created 20/02/2018 12:35:36
Operator S.HOUSE

Location & Environment

Location DOCKS WAY

Project Details

Machine

Model Gator2
Serial Number GTR200974
Plant Number G250/114
Owner MCA FUSION HIRE
Software version 2.0
Operating Voltage 110V
Ambient Temp 16.7 °C

Pipe Selected

PE80 160mm SDR 11.0 Black
<----> 160mm SDR 11.0 <---->

Pipe/Fitting Details

Welding Parameters

Standard Fusion FW Landfill [05/1999]
Drag Parameters Peak Drag 19.2 (bar)
Dynamic Drag 19.2 (bar)

TARGET ACTUAL

Energy (kJ) -
Voltage (V) -
Dwell Time (s) 4.0 2.0
Heater Temp (°C) 233.0 231.4
Bead Pressure (bar) [19.2]+17.0 36.0
Bead Distance (µm) 300.0 300.0
Soak Pressure (bar) 0 0
Soak Time (s) 30.0 30.0
Fusion Pressure (bar) [19.2]+17.0 36.0
Cool Time (s) 230.0 230.0

Final Bead OK Yes

Joint Record

<https://www.jointmanager.com>

Status

COMPLETE

Account _SHELFMCA
Uploaded 08/03/2018 14:38:16
Uploader scox

Joint Identification

Joint 12
Reference 12881908
Created 20/02/2018 12:48:30
Operator S.HOUSE

Location & Environment

Location DOCKS WAY

Project Details

Machine

Model Gator2
Serial Number GTR200974
Plant Number G250/114
Owner MCA FUSION HIRE
Software version 2.0
Operating Voltage 110V
Ambient Temp 17.1 °C

Pipe Selected

PE80 160mm SDR 11.0 Black
<----> 160mm SDR 11.0 <---->

Pipe/Fitting Details

Welding Parameters

Standard Fusion FW Landfill [05/1999]
Drag Parameters Peak Drag 12.8 (bar)
Dynamic Drag 12.8 (bar)

TARGET ACTUAL

Energy (kJ) -
Voltage (V) -
Dwell Time (s) 4.0 2.0
Heater Temp (°C) 233.0 231.3
Bead Pressure (bar) [12.8]+17.0 29.9
Bead Distance (µm) 300.0 300.0
Soak Pressure (bar) 0 0
Soak Time (s) 30.0 30.0
Fusion Pressure (bar) [12.8]+17.0 29.8
Cool Time (s) 230.0 230.0

Final Bead OK Yes

Joint Record

<https://www.jointmanager.com>

Status

COMPLETE
Account _SHELFMCA
Uploaded 08/03/2018 14:38:16
Uploader scox

Joint Identification

Joint 13
Reference 12881907
Created 20/02/2018 13:04:49
Operator S.HOUSE

Location & Environment

Location DOCKS WAY

Project Details

Machine

Model Gator2
Serial Number GTR200974
Plant Number G250/114
Owner MCA FUSION HIRE
Software version 2.0
Operating Voltage 110V
Ambient Temp 17.9 °C

Pipe Selected

PE80 160mm SDR 11.0 Black
<----> 160mm SDR 11.0 <---->

Pipe/Fitting Details

Welding Parameters

Standard Fusion FW Landfill [05/1999]
Drag Parameters Peak Drag 21.2 (bar)
Dynamic Drag 21.2 (bar)

	TARGET	ACTUAL
Energy (kJ)	-	-
Voltage (V)	-	-
Dwell Time (s)	4.0	2.0
Heater Temp (°C)	233.0	232.0
Bead Pressure (bar)	[21.2]+17.0	38.2
Bead Distance (µm)	300.0	300.0
Soak Pressure (bar)	0	0
Soak Time (s)	30.0	30.0
Fusion Pressure (bar)	[21.2]+17.0	38.0
Cool Time (s)	230.0	230.0

Final Bead OK Yes

Joint Record

<https://www.jointmanager.com>

Status

COMPLETE
Account _SHELFMCA
Uploaded 08/03/2018 14:38:16
Uploader scox

Joint Identification

Joint 14
Reference 12881906
Created 20/02/2018 13:17:49
Operator S.HOUSE

Location & Environment

Location DOCKS WAY

Project Details

Machine

Model Gator2
Serial Number GTR200974
Plant Number G250/114
Owner MCA FUSION HIRE
Software version 2.0
Operating Voltage 110V
Ambient Temp 18.7 °C

Pipe Selected

PE80 160mm SDR 11.0 Black
<----> 160mm SDR 11.0 <---->

Pipe/Fitting Details

Welding Parameters

Standard Fusion FW Landfill [05/1999]
Drag Parameters Peak Drag 7.7 (bar)
Dynamic Drag 7.7 (bar)

	TARGET	ACTUAL
Energy (kJ)	-	-
Voltage (V)	-	-
Dwell Time (s)	4.0	2.0
Heater Temp (°C)	233.0	231.5
Bead Pressure (bar)	[7.7]+17.0	24.8
Bead Distance (µm)	300.0	300.0
Soak Pressure (bar)	0	0
Soak Time (s)	30.0	30.0
Fusion Pressure (bar)	[7.7]+17.0	24.6
Cool Time (s)	230.0	230.0

Final Bead OK Yes

Joint Record

<https://www.jointmanager.com>

Status

COMPLETE
Account _SHELFMCA
Uploaded 08/03/2018 14:38:16
Uploader scox

Joint Identification

Joint 15
Reference 12881905
Created 20/02/2018 13:30:27
Operator S.HOUSE

Location & Environment

Location DOCKS WAY

Project Details

Machine

Model Gator2
Serial Number GTR200974
Plant Number G250/114
Owner MCA FUSION HIRE
Software version 2.0
Operating Voltage 110V
Ambient Temp 19.3 °C

Pipe Selected

PE80 160mm SDR 11.0 Black
<----> 160mm SDR 11.0 <---->

Pipe/Fitting Details

Welding Parameters

Standard Fusion FW Landfill [05/1999]
Drag Parameters Peak Drag 19.4 (bar)
Dynamic Drag 19.4 (bar)

	TARGET	ACTUAL
Energy (kJ)	-	-
Voltage (V)	-	-
Dwell Time (s)	4.0	2.0
Heater Temp (°C)	233.0	231.4
Bead Pressure (bar)	[19.4]+17.0	36.3
Bead Distance (µm)	300.0	300.0
Soak Pressure (bar)	0	0
Soak Time (s)	30.0	30.0
Fusion Pressure (bar)	[19.4]+17.0	36.2
Cool Time (s)	230.0	230.0

Final Bead OK Yes

Joint Record

<https://www.jointmanager.com>

Joint Record

<https://www.jointmanager.com>

Joint Record

<https://www.jointmanager.com>

Status	COMPLETE
Account	_SHELFMCA
Uploaded	08/03/2018 14:38:16
Uploader	scox
Joint Identification	
Joint	16
Reference	12881904
Created	20/02/2018 13:41:55
Operator	S.HOUSE
Location & Environment	
Location	DOCKS WAY
Project Details	
Machine	
Model	Gator2
Serial Number	GTR200974
Plant Number	G250/114
Owner	MCA FUSION HIRE
Software version	2.0
Operating Voltage	110V
Ambient Temp	20.8 °C
Pipe Selected	PE80 160mm SDR 11.0 Black <----> 160mm SDR 11.0 <---->
Pipe/Fitting Details	
Welding Parameters	
Standard	Fusion FW Landfill [05/1999]
Drag Parameters	Peak Drag 9.7 (bar) Dynamic Drag 9.7 (bar)
	TARGET ACTUAL
Energy (kJ)	-
Voltage (V)	-
Dwell Time (s)	4.0 2.0
Heater Temp (°C)	233.0 231.5
Bead Pressure (bar)	[9.7]+17.0 26.8
Bead Distance (µm)	300.0 300.0
Soak Pressure (bar)	0 0
Soak Time (s)	30.0 30.0
Fusion Pressure (bar)	[9.7]+17.0 26.7
Cool Time (s)	230.0 230.0
Final Bead OK	Yes

Status	COMPLETE
Account	_SHELFMCA
Uploaded	08/03/2018 14:38:16
Uploader	scox
Joint Identification	
Joint	17
Reference	12881903
Created	20/02/2018 14:18:56
Operator	S.HOUSE
Location & Environment	
Location	DOCKS WAY
Project Details	
Machine	
Model	Gator2
Serial Number	GTR200974
Plant Number	G250/114
Owner	MCA FUSION HIRE
Software version	2.0
Operating Voltage	110V
Ambient Temp	17.6 °C
Pipe Selected	PE80 160mm SDR 17.6 Black <----> 160mm SDR 17.6 <---->
Pipe/Fitting Details	
Welding Parameters	
Standard	Fusion FW Landfill [05/1999]
Drag Parameters	Peak Drag 12.7 (bar) Dynamic Drag 12.7 (bar)
	TARGET ACTUAL
Energy (kJ)	-
Voltage (V)	-
Dwell Time (s)	4.0 2.0
Heater Temp (°C)	233.0 231.7
Bead Pressure (bar)	[12.7]+11.0 23.6
Bead Distance (µm)	500.0 500.0
Soak Pressure (bar)	0 0
Soak Time (s)	20.0 20.0
Fusion Pressure (bar)	[12.7]+11.0 23.7
Cool Time (s)	170.0 170.0
Final Bead OK	Yes

Status	COMPLETE
Account	_SHELFMCA
Uploaded	08/03/2018 14:38:16
Uploader	scox
Joint Identification	
Joint	18
Reference	12881902
Created	20/02/2018 14:32:23
Operator	S.HOUSE
Location & Environment	
Location	DOCKS WAY
Project Details	
Machine	
Model	Gator2
Serial Number	GTR200974
Plant Number	G250/114
Owner	MCA FUSION HIRE
Software version	2.0
Operating Voltage	110V
Ambient Temp	18.4 °C
Pipe Selected	PE80 160mm SDR 17.6 Black <----> 160mm SDR 17.6 <---->
Pipe/Fitting Details	
Welding Parameters	
Standard	Fusion FW Landfill [05/1999]
Drag Parameters	Peak Drag 14.2 (bar) Dynamic Drag 14.2 (bar)
	TARGET ACTUAL
Energy (kJ)	-
Voltage (V)	-
Dwell Time (s)	4.0 2.0
Heater Temp (°C)	233.0 231.6
Bead Pressure (bar)	[14.2]+11.0 25.3
Bead Distance (µm)	500.0 500.0
Soak Pressure (bar)	0 0
Soak Time (s)	20.0 20.0
Fusion Pressure (bar)	[14.2]+11.0 25.0
Cool Time (s)	170.0 170.0
Final Bead OK	Yes


Infinis Energy Services Ltd.

Docks Way Landfill Site

Retro Drilling of Gas Wells

Construction Quality Assurance Report


4. Drillers Certificates



CSCS Tel: 0844 576 8777 www.cscs.org.uk
 Registration No: 02489780
 Land Drilling - Driller NVQ Level 2

The cardholder has met the Health and Safety Assessment requirements as laid out in the CSCS Scheme Document

CONSTRUCTION SKILLS CERTIFICATION SCHEME
 Limited liability company registered in England
www.cscs.org.uk



The authenticity of this card can be checked by telephoning 0844 9157214
 Registration No: 03509602
PLANT OPERATOR
CATEGORIES
 Forward Tipping Dumper - Wheeled
 Telescopic Handler - All sizes exc. 360 81ew

This card is issued in accordance with the terms laid out in the CPSC Booklet

Infinis Energy Services Ltd.

Docks Way Landfill Site

Retro Drilling of Gas Wells

Construction Quality Assurance Report

5. Photographic Log

PHOTO LOG

Plate No.	Description
1	Previously welded Butt Fusion welded joint for gas wells
2	Drilling rig at well location
3	Installation of HDPE Pipework
4	Checking depth/agitation of installed gravel using measuring tape
5	Dry Bentonite Blinding Layer installation
6	Hydrated Bentonite poured into annulus
7	Completed Gas Well

Plate 1



Plate 2



Plate 3



Plate 4



Plate 5



Plate 6



Plate 7



Infinis Energy Services Ltd.

Docks Way Landfill Site

Retro Drilling of Gas Wells

Construction Quality Assurance Report

6. Updated Site Layout Plan

**ENGINEERING
ENVIRONMENTAL
HEALTH & SAFETY**

egniol

North Wales Office:

Llys Onnen, Ffordd y Llyn,
Parc Menai
Bangor, Gwynedd
LL57 4DF

Cheshire Office:

Suite E, West Barn
Rouge Farm, Bentley's Farm Lane
Higher Whitley, Cheshire
WA4 4QW

Southern Office:

Quatro House
Frimley Road
Camberley, Surrey
GU16 7ER

T: 01248 355 996

F: 01248 371 996

www.egniol.com