

Outline Construction Programme

The full project works are scheduled to commence from 5th September 2022 and be completed by 31st August 2023; a duration of 51 weeks. However, the project is split into different phases and the works that will take place over the marine area are scheduled to occur from 3rd January 2023 to 15th August 2023; a duration of 36 weeks.

Construction starts and ends with the establishment and removal of site compound.

The construction timetable for each phase of work is present below.

Activity	Programme	No. Days
Site compound establishment	5 th September to 16 th September 2022	10
West Abutment (land based)		
Install Scaffold to bridge west abutment	19 th September 2022 to 30 th September 2022	10
De-veg and masonry repairs to west abutment	3 rd October 2022 to 4 th November 2022	25
Remove Scaffold from bridge west abutment	7 th November 2022 to 9 th November 2022	3
Access bridge between spans 2 and 1		
Install temporary works foundations to Pier IS2	26 th October 2022 to 10 th November 2022	12
Install access scaffold around Pier IS2 and IS1 for access bridge and install access bridge scaffold	18 th November 2022 to 23 rd December 2022	26
Span 4 works (land based)		
Install scaffolding	3 rd October 2022 to 25 th October 2022	17
Waterproofing, steelwork repairs and painting	26 th October 2022 to 12 th December 2022	34
Remove scaffolding	13 th December to 3 rd January 2023	10
Span 3 works (land based)		
Install scaffolding	26 th October to 17 th November 2022	17
Waterproofing, steelwork repairs and painting	18 th November 2022 to 5 th January 2023	29
Remove scaffolding	6 th January 2023 to 19 th January 2023	10
Span 2 works (partial land based)		
Install scaffolding	3 rd January 2023 to 18 th January 2023	12
Waterproofing, steelwork repairs and painting	19 th January 2023 to 27 th February 2023	28
Remove scaffolding	28 th February 2023 to 8 th March 2023	7
Span 1 – Phase 1 (works over River Wye/marine area)		
Install scaffold	3 rd January 2023 to 23 rd January 2023	15
Works – grit blast & paint, removal of parapet, handrail and install new	24 th January 2023 to 23 rd February 2023	31
Remove scaffold from Phase 1 to Phase 3	24 th February 2023 to 23 rd March 2023	20
Span 1 – Phase 2 (works over River Wye/marine area)		
Install scaffold	24 th January 2023 to 13 th February 2023	15

Works – grit blast & paint, removal of parapet, handrail and install new	19 th February 2023 to 28 th March 2023	38
Remove scaffold from Phase 2 to Phase 4	29 th March 2023 to 27 th April 2023	20
Span 1 – Phase 3 (works over River Wye/marine area)		
Install scaffold	3 rd March 2023 to 23 rd March 2023	15
Works – grit blast & paint, removal of parapet, handrail and install new	26 th March 2023 to 3 rd May 2023	38
Remove scaffold from Phase 3 to Phase 5	4 th May 2023 to 1 st June 2023	20
Span 1 – Phase 4 (works over River Wye/marine area)		
Install scaffold	5 th April 2023 to 27 th April 2023	15
Works – grit blast & paint, removal of parapet, handrail and install new	30 th April 2023 to 6 th June 2023	38
Remove scaffold from Phase 4	7 th June 2023 to 4 th July 2023	20
Span 1 – Phase 5 (works over River Wye/marine area)		
Install scaffold	11 th May 2023 to 1 st June 2023	15
Works – grit blast & paint, removal of parapet, handrail and install new	4 th June 2023 to 7 th July 2023	38
Remove scaffold from phase 5	10 th July 2023 to 4 th August 2023	20
Remove Access Bridge Scaffold	7 th August 2023 to 15 th August 2023	7
East Abutment Works		
Preparation works including scaffold installation	17 th July 2023 to 28 th July 2023	10
Works including removal of scaffolding	30 th July 2023 to 30 th July 2023	1
Contingency day for east abutment works	6 th August 2023 to 6 th August 2023	1
Remove site compound and finish on site	22 nd August 2023 to 31 st August 2023	7