

Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample Number	TL1/02
Sample Date	04/08/2014
Sample Type	U
Date	01/09/2014
Disturbed / Undisturbed	Undisturbed

Description of Specimen

Brown gravelly very sandy very silty CLAY.

Initial Specimen Conditions

Height	mm	100.00
Diameter	mm	101.00
Area	mm ²	8011.85
Volume	cm ³	801.18
Bulk Density	Mg/m ³	2.18
Dry Density	Mg/m ³	1.91
Moisture Content	%	14
Voids Ratio		0.385
Specific Gravity	Mg/m ³	2.65
(assumed/measured)		assumed

Final Specimen Conditions

Moisture Content	%	14
Bulk Density	Mg/m ³	2.19
Dry Density	Mg/m ³	1.91

Test Setup

Date Started	20/08/2014
Date Finished	29/08/2014
Top Drain Used	Y
Base Drain Used	Y
Method of Saturation	By back pressure
Direction Of Flow	Vertically Downwards
Saturation Time	Days 3
Consolidation Time	Days 4
Permeability Time	Days 2

Checked and Approved By



Date 01/09/2014



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.

Contract No
PSL14/4019.

Permeability in a Triaxial Cell


BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	TL1/02
Depth:	04/08/2014
m	


Saturation

Cell Pressure Incr.	kPa	50
Back Pressure Incr.	kPa	50
Differential Pressure	kPa	10
Final Cell Pressure	kPa	200
Final B Value		0.96



Consolidation

Effective Pressure	kPa	100
Cell Pressure	kPa	400
Back Pressure	kPa	300
Final PWP	kPa	301
PWP dissipation	%	99



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.
Contract No
PSL14/4019.


Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	TL1/02
Depth	04/08/2014

Permeability Stage



Cell Pressure	kPa	400
Mean Effective Stress	kPa	100
Back Pressure Diff.	kPa	20
Mean Rate of Flow	ml/min	0.0009
Average Temperature	'C	20
Vertical Permeability Kv	m/s	8.7×10^{-11}



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.

Contract No
PSL14/4019.

Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample Number	TL1/05
Sample Date	04/08/2014
Sample Type	U
Date	01/09/2014
Disturbed / Undisturbed	Undisturbed

Description of Specimen

Brown gravelly very sandy very silty CLAY.

Initial Specimen Conditions

Height	mm	101.00
Diameter	mm	101.00
Area	mm ²	8011.85
Volume	cm ³	809.20
Bulk Density	Mg/m ³	2.17
Dry Density	Mg/m ³	1.91
Moisture Content	%	14
Voids Ratio		0.388
Specific Gravity	Mg/m ³	2.65
(assumed/measured)		assumed

Final Specimen Conditions

Moisture Content	%	14
Bulk Density	Mg/m ³	2.18
Dry Density	Mg/m ³	1.91

Test Setup

Date Started	20/08/2014
Date Finished	29/08/2014
Top Drain Used	Y
Base Drain Used	Y
Method of Saturation	By back pressure
Direction Of Flow	Vertically Downwards
Saturation Time	Days 3
Consolidation Time	Days 4
Permeability Time	Days 2

Checked and Approved By



Date 01/09/2014



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.

Contract No
PSL14/4019.

Permeability in a Triaxial Cell


BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	TL1/05
Depth:	04/08/2014


Saturation

Cell Pressure Incr.	kPa	50
Back Pressure Incr.	kPa	50
Differential Pressure	kPa	10
Final Cell Pressure	kPa	200
Final B Value		0.96



Consolidation

Effective Pressure	kPa	100
Cell Pressure	kPa	400
Back Pressure	kPa	300
Final PWP	kPa	302
PWP dissipation	%	98



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.

Contract No
PSL14/4019.


Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	TL1/05
Depth	04/08/2014

Permeability Stage



Cell Pressure	kPa	400
Mean Effective Stress	kPa	100
Back Pressure Diff.	kPa	20
Mean Rate of Flow	ml/min	0.0009
Average Temperature	'C	20
Vertical Permeability Kv	m/s	9.4×10^{-11}



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.
Contract No
PSL14/4019.

Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample Number	CL1/01
Sample Date	06/08/2014
Sample Type	U
Date	01/09/2014
Disturbed / Undisturbed	Undisturbed

Description of Specimen

Brown gravelly very sandy very silty CLAY.

Initial Specimen Conditions

Height	mm	100.00
Diameter	mm	100.00
Area	mm ²	7853.98
Volume	cm ³	785.40
Bulk Density	Mg/m ³	2.20
Dry Density	Mg/m ³	1.92
Moisture Content	%	14
Voids Ratio		0.380
Specific Gravity	Mg/m ³	2.65
(assumed/measured)		assumed

Final Specimen Conditions

Moisture Content	%	15
Bulk Density	Mg/m ³	2.20
Dry Density	Mg/m ³	1.92

Test Setup

Date Started	20/08/2014
Date Finished	29/08/2014
Top Drain Used	Y
Base Drain Used	Y
Method of Saturation	By back pressure
Direction Of Flow	Vertically Downwards
Saturation Time	Days 3
Consolidation Time	Days 4
Permeability Time	Days 2

Checked and Approved By

Date 01/09/2014



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.

Contract No
PSL14/4019.

Permeability in a Triaxial Cell


BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	CL1/01
Depth:	m 06/08/2014


Saturation

Cell Pressure Incr.	kPa	50
Back Pressure Incr.	kPa	50
Differential Pressure	kPa	10
Final Cell Pressure	kPa	200
Final B Value		0.96



Consolidation

Effective Pressure	kPa	100
Cell Pressure	kPa	400
Back Pressure	kPa	300
Final PWP	kPa	301
PWP dissipation	%	99



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.

Contract No
PSL14/4019.


Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	CL1/01
Depth	06/08/2014

Permeability Stage



Cell Pressure	kPa	400
Mean Effective Stress	kPa	100
Back Pressure Diff.	kPa	20
Mean Rate of Flow	ml/min	0.0008
Average Temperature	'C	20
Vertical Permeability Kv	m/s	8.4×10^{-11}



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.
Contract No
PSL14/4019.

Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample Number	CL2/05
Sample Date	08/08/2014
Sample Type	U
Date	22/09/2014
Disturbed / Undisturbed	Undisturbed

Description of Specimen

Brown gravelly sandy very silty CLAY.

Initial Specimen Conditions

Height	mm	100.00
Diameter	mm	101.00
Area	mm ²	8011.85
Volume	cm ³	801.18
Bulk Density	Mg/m ³	2.14
Dry Density	Mg/m ³	1.90
Moisture Content	%	13
Voids Ratio		0.396
Specific Gravity	Mg/m ³	2.65
(assumed/measured)		assumed

Final Specimen Conditions

Moisture Content	%	13
Bulk Density	Mg/m ³	2.15
Dry Density	Mg/m ³	1.90

Test Setup

Date Started	10/09/2014
Date Finished	19/09/2014
Top Drain Used	Y
Base Drain Used	Y
Method of Saturation	By back pressure
Direction Of Flow	Vertically Downwards
Saturation Time	Days 3
Consolidation Time	Days 3
Permeability Time	Days 2

Checked and Approved By



Date 22/09/2014



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.

Contract No
PSL14/4518.

Permeability in a Triaxial Cell


BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	CL2/05
Depth: m	08/08/2014


Saturation

Cell Pressure Incr.	kPa	50
Back Pressure Incr.	kPa	50
Differential Pressure	kPa	10
Final Cell Pressure	kPa	200
Final B Value		0.98



Consolidation

Effective Pressure	kPa	100
Cell Pressure	kPa	400
Back Pressure	kPa	300
Final PWP	kPa	300
PWP dissipation	%	100



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.

Contract No
PSL14/4518.


Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	CL2/05
Depth	08/08/2014

Permeability Stage



Cell Pressure	kPa	400
Mean Effective Stress	kPa	100
Back Pressure Diff.	kPa	20
Mean Rate of Flow	ml/min	0.0010
Average Temperature	'C	20
Vertical Permeability Kv	m/s	9.7×10^{-11}



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.
Contract No
PSL14/4518.

Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample Number	CL3/10
Sample Date	08/08/2014
Sample Type	U
Date	22/09/2014
Disturbed / Undisturbed	Undisturbed

Description of Specimen

Brown gravelly sandy very silty CLAY.

Initial Specimen Conditions

Height	mm	100.00
Diameter	mm	101.00
Area	mm ²	8011.85
Volume	cm ³	801.18
Bulk Density	Mg/m ³	2.14
Dry Density	Mg/m ³	1.89
Moisture Content	%	13
Voids Ratio		0.403
Specific Gravity	Mg/m ³	2.65
(assumed/measured)		assumed

Final Specimen Conditions

Moisture Content	%	14
Bulk Density	Mg/m ³	2.15
Dry Density	Mg/m ³	1.89

Test Setup

Date Started	10/09/2014
Date Finished	20/09/2014
Top Drain Used	Y
Base Drain Used	Y
Method of Saturation	By back pressure
Direction Of Flow	Vertically Downwards
Saturation Time	Days 4
Consolidation Time	Days 3
Permeability Time	Days 2

Checked and Approved By



Date 22/09/2014



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.

Contract No
PSL14/4518.

Permeability in a Triaxial Cell


BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	CL3/10
Depth: m	08/08/2014


Saturation

Cell Pressure Incr.	kPa	50
Back Pressure Incr.	kPa	50
Differential Pressure	kPa	10
Final Cell Pressure	kPa	250
Final B Value		0.96



Consolidation

Effective Pressure	kPa	100
Cell Pressure	kPa	400
Back Pressure	kPa	300
Final PWP	kPa	301
PWP dissipation	%	99



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.

Contract No
PSL14/4518.


Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	CL3/10
Depth	08/08/2014

Permeability Stage



Cell Pressure	kPa	400
Mean Effective Stress	kPa	100
Back Pressure Diff.	kPa	20
Mean Rate of Flow	ml/min	0.0010
Average Temperature	'C	20
Vertical Permeability Kv	m/s	9.7×10^{-11}



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.

Contract No
PSL14/4518.

Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample Number	CL4/14
Sample Date	14/08/2014
Sample Type	U
Date	22/09/2014
Disturbed / Undisturbed	Undisturbed

Description of Specimen

Brown gravelly sandy very silty CLAY.

Initial Specimen Conditions

Height	mm	100.00
Diameter	mm	101.00
Area	mm ²	8011.85
Volume	cm ³	801.18
Bulk Density	Mg/m ³	2.13
Dry Density	Mg/m ³	1.88
Moisture Content	%	14
Voids Ratio		0.413
Specific Gravity	Mg/m ³	2.65
(assumed/measured)		assumed

Final Specimen Conditions

Moisture Content	%	14
Bulk Density	Mg/m ³	2.13
Dry Density	Mg/m ³	1.88

Test Setup

Date Started	10/09/2014
Date Finished	18/09/2014
Top Drain Used	Y
Base Drain Used	Y
Method of Saturation	By back pressure
Direction Of Flow	Vertically Downwards
Saturation Time	Days 2
Consolidation Time	Days 3
Permeability Time	Days 2

Checked and Approved By

Date 22/09/2014



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.

Contract No
PSL14/4518.

Permeability in a Triaxial Cell


BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	CL4/14
Depth: m	14/08/2014


Saturation

Cell Pressure Incr.	kPa	50
Back Pressure Incr.	kPa	50
Differential Pressure	kPa	10
Final Cell Pressure	kPa	150
Final B Value		0.96



Consolidation

Effective Pressure	kPa	100
Cell Pressure	kPa	400
Back Pressure	kPa	300
Final PWP	kPa	302
PWP dissipation	%	98



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.
Contract No
PSL14/4518.


Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	CL4/14
Depth	14/08/2014

Permeability Stage



Cell Pressure	kPa	400
Mean Effective Stress	kPa	100
Back Pressure Diff.	kPa	20
Mean Rate of Flow	ml/min	0.0009
Average Temperature	'C	20
Vertical Permeability Kv	m/s	8.9×10^{-11}



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.
Contract No
PSL14/4518.

Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample Number	CL5/16
Sample Date	15/08/2014
Sample Type	U
Date	22/09/2014
Disturbed / Undisturbed	Undisturbed

Description of Specimen

Brown gravelly sandy very silty CLAY.

Initial Specimen Conditions

Height	mm	100.00
Diameter	mm	101.00
Area	mm ²	8011.85
Volume	cm ³	801.18
Bulk Density	Mg/m ³	2.14
Dry Density	Mg/m ³	1.88
Moisture Content	%	13
Voids Ratio		0.407
Specific Gravity	Mg/m ³	2.65
(assumed/measured)		assumed

Final Specimen Conditions

Moisture Content	%	14
Bulk Density	Mg/m ³	2.15
Dry Density	Mg/m ³	1.88

Test Setup

Date Started	10/09/2014
Date Finished	20/09/2014
Top Drain Used	Y
Base Drain Used	Y
Method of Saturation	By back pressure
Direction Of Flow	Vertically Downwards
Saturation Time	Days 4
Consolidation Time	Days 3
Permeability Time	Days 2

Checked and Approved By

Date 22/09/2014



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.

Contract No
PSL14/4518.

Permeability in a Triaxial Cell


BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	CL5/16
Depth: m	15/08/2014


Saturation

Cell Pressure Incr.	kPa	50
Back Pressure Incr.	kPa	50
Differential Pressure	kPa	10
Final Cell Pressure	kPa	250
Final B Value		0.96



Consolidation

Effective Pressure	kPa	100
Cell Pressure	kPa	400
Back Pressure	kPa	300
Final PWP	kPa	301
PWP dissipation	%	99



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.
Contract No
PSL14/4518.


Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	CL5/16
Depth	15/08/2014

Permeability Stage



Cell Pressure	kPa	400
Mean Effective Stress	kPa	100
Back Pressure Diff.	kPa	20
Mean Rate of Flow	ml/min	0.0008
Average Temperature	'C	20
Vertical Permeability Kv	m/s	8.5×10^{-11}



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.
Contract No
PSL14/4518.

Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample Number	CL6/21
Sample Date	28/08/2014
Sample Type	U
Date	22/09/2014
Disturbed / Undisturbed	Undisturbed

Description of Specimen

Brown gravelly sandy very silty CLAY.

Initial Specimen Conditions

Height	mm	101.00
Diameter	mm	102.00
Area	mm ²	8171.28
Volume	cm ³	825.30
Bulk Density	Mg/m ³	2.14
Dry Density	Mg/m ³	1.89
Moisture Content	%	13
Voids Ratio		0.399
Specific Gravity	Mg/m ³	2.65
(assumed/measured)		assumed

Final Specimen Conditions

Moisture Content	%	13
Bulk Density	Mg/m ³	2.15
Dry Density	Mg/m ³	1.89

Test Setup

Date Started	10/09/2014
Date Finished	21/09/2014
Top Drain Used	Y
Base Drain Used	Y
Method of Saturation	By back pressure
Direction Of Flow	Vertically Downwards
Saturation Time	Days 4
Consolidation Time	Days 4
Permeability Time	Days 2

Checked and Approved By



Date 22/09/2014



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.

Contract No
PSL14/4518.

Permeability in a Triaxial Cell


BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	CL6/21
Depth: m	28/08/2014


Saturation

Cell Pressure Incr.	kPa	50
Back Pressure Incr.	kPa	50
Differential Pressure	kPa	10
Final Cell Pressure	kPa	250
Final B Value		0.98



Consolidation

Effective Pressure	kPa	100
Cell Pressure	kPa	400
Back Pressure	kPa	300
Final PWP	kPa	302
PWP dissipation	%	98



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.
Contract No
PSL14/4518.


Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	CL6/21
Depth	28/08/2014

Permeability Stage



Cell Pressure	kPa	400
Mean Effective Stress	kPa	100
Back Pressure Diff.	kPa	20
Mean Rate of Flow	ml/min	0.0008
Average Temperature	'C	20
Vertical Permeability Kv	m/s	8.5×10^{-11}



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.
Contract No
PSL14/4518.

Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample Number	CL7/25
Sample Date	02/09/2014
Sample Type	U
Date	22/09/2014
Disturbed / Undisturbed	Undisturbed

Description of Specimen

Brown gravelly sandy very silty CLAY.

Initial Specimen Conditions

Height	mm	101.00
Diameter	mm	102.00
Area	mm ²	8171.28
Volume	cm ³	825.30
Bulk Density	Mg/m ³	2.14
Dry Density	Mg/m ³	1.88
Moisture Content	%	14
Voids Ratio		0.408
Specific Gravity	Mg/m ³	2.65
(assumed/measured)		assumed

Final Specimen Conditions

Moisture Content	%	14
Bulk Density	Mg/m ³	2.15
Dry Density	Mg/m ³	1.88

Test Setup

Date Started	10/09/2014
Date Finished	21/09/2014
Top Drain Used	Y
Base Drain Used	Y
Method of Saturation	By back pressure
Direction Of Flow	Vertically Downwards
Saturation Time	Days 4
Consolidation Time	Days 3
Permeability Time	Days 2

Checked and Approved By



Date 22/09/2014



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.

Contract No
PSL14/4518.

Permeability in a Triaxial Cell


BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	CL7/25
Depth: m	02/09/2014


Saturation

Cell Pressure Incr.	kPa	50
Back Pressure Incr.	kPa	50
Differential Pressure	kPa	10
Final Cell Pressure	kPa	250
Final B Value		0.96



Consolidation

Effective Pressure	kPa	100
Cell Pressure	kPa	400
Back Pressure	kPa	300
Final PWP	kPa	302
PWP dissipation	%	98



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.
Contract No
PSL14/4518.


Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	CL7/25
Depth	02/09/2014

Permeability Stage



Cell Pressure	kPa	400
Mean Effective Stress	kPa	100
Back Pressure Diff.	kPa	20
Mean Rate of Flow	ml/min	0.0009
Average Temperature	'C	20
Vertical Permeability Kv	m/s	8.8×10^{-11}



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.
Contract No
PSL14/4518.

Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample Number	CL8/29
Sample Date	05/09/2014
Sample Type	U
Date	02/10/2014
Disturbed / Undisturbed	Undisturbed

Description of Specimen

Brown gravelly sandy very silty CLAY.

Initial Specimen Conditions

Height	mm	101.00
Diameter	mm	101.00
Area	mm ²	8011.85
Volume	cm ³	809.20
Bulk Density	Mg/m ³	2.12
Dry Density	Mg/m ³	1.86
Moisture Content	%	14
Voids Ratio		0.422
Specific Gravity	Mg/m ³	2.65
(assumed/measured)		assumed

Final Specimen Conditions

Moisture Content	%	14
Bulk Density	Mg/m ³	2.13
Dry Density	Mg/m ³	1.86

Test Setup

Date Started	23/09/2014
Date Finished	01/10/2014
Top Drain Used	Y
Base Drain Used	Y
Method of Saturation	By back pressure
Direction Of Flow	Vertically Downwards
Saturation Time	Days 2
Consolidation Time	Days 4
Permeability Time	Days 2

Checked and Approved By



Date 02/10/2014



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.

Contract No
PSL14/4812.

Permeability in a Triaxial Cell


BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	CL8/29
Depth: m	05/09/2014


Saturation

Cell Pressure Incr.	kPa	50
Back Pressure Incr.	kPa	50
Differential Pressure	kPa	10
Final Cell Pressure	kPa	150
Final B Value		0.96



Consolidation

Effective Pressure	kPa	100
Cell Pressure	kPa	400
Back Pressure	kPa	300
Final PWP	kPa	301
PWP dissipation	%	99



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.

Contract No
PSL14/4812.


Permeability in a Triaxial Cell

BS 1377 : Part 6 : 1990 Clause 6

Specimen Details

Borehole	-
Sample No.	CL8/29
Depth	05/09/2014

Permeability Stage



Cell Pressure	kPa	400
Mean Effective Stress	kPa	100
Back Pressure Diff.	kPa	20
Mean Rate of Flow	ml/min	0.0008
Average Temperature	'C	20
Vertical Permeability Kv	m/s	8.1×10^{-11}



HAFOD QUARRY LANDFILL.

Client Ref
CE1005.
Contract No
PSL14/4812.