


COMPLETION CERTIFICATE

Customer Details Company: National Trust Address:	Date: 07/09/18 Operative: Jim Hughson, Martin Griffiths & John Browning Customer PO Number:
Location Dyffryn Gardens	
Service (Brief description of work undertaken) Work undertaken on job number 6914 – 23/08/18 Café Area: Fit 2 x 3mtr Pump chains - Status Complete Move the junction box & check the lose connection that prevents pump1 from starting - Status Complete Clearwater Pump Station Fit 2 x 3mtr Pump chain - Incomplete Fit 1 x Visual Alarm - Incomplete Fit 1 x Start Float - Incomplete Filter Tank A: Fit 1 x Replacement pump - Status Complete Pipework to repair the broken discharge points - Status Complete Filter Tank B Fit 2 x Replacement pumps - Status Complete Fit 1 x 24hr Timer - Incomplete Pipework to repair broken, desulldge points - Status Complete Investigate the probes - Probes and Cables Corroded, replacements required	
Additional Works (Note that no additional works should be carried out without agreement from a Samatrix Director) Description: Above outstanding works to be completed at a scheduled date. Floats required to replace corroded probes / cables. Estimated works to be completed within one day. Agreed By: _____ (Samatrix Ltd) Site Representative: _____ (Customer Representative)	

COMPLETION CERTIFICATE

I confirm that this work has been completed and carried out to an acceptable standard.



For and on behalf of Samatrix Ltd:

Date: 07/09/18

If for any reason this work has not met your requirements please note the reason(s) below:

Thank You on behalf of Samatrix Limited

Office Use Only

Reviewed By: _____ Date: _____
Comments/Actions