

WORKING PLAN.

INCOMING



WRITTEN STATEMENT.

Site lighting	N/A
Identification board.	Placed on gate.
Office facilities.	N/A.
Site security.	One set of double gates which are locked. There is a bund either side of the gates to the road hedge. A wire fence will be placed on top of the bund. The site will be inspected at least once a week.
Weighbridge.	N/A.
Wheel cleaning.	A wheel cleaning pit will be excavated at a point shown on the plan and this will be used by the lorries as and when necessary.
Site roads.	If a site road is required it will be constructed along the middle of the landfill using stone. So far this has not been necessary.
Designated areas.	
a. Sorting & storing waste.	As shown on plan an area will be used for any wood or plastic etc. that has to be removed from incoming loads. From here it will be removed to a Local Authority landfill site.
b. Storage of empty skips.	N/A.
c. Parking.	N/A.
d. Unloading of vehicles.	At the face of landfill site.
e. Storage of equipment.	N/A.
f. Tank and drum.	N/A.
g. Fuel storage.	N/A.

Site Drainage.

Surface water will run down the slope of the site into the stream which has been culverted.

There will be a French drain constructed across the entrance as shown on the plan to divert surface water from running onto the highway and into the stream.

Site Records.

There is a daily record book kept at our office which records the number of loads, the site producer and origin.

Each of our vehicles have waste transfer notes.

All these documents will be made available for inspection upon request.

Permitted Waste.

Subsoil, topsoil, excavated waste, natural stone, slate and brick. Any wood, plastic etc will be removed from the loads when they are tipped.

Hours of operation.

Mon - Fri... 8a.m. - 5 p.m.

Sat. 8 a.m. - 12.30 p.m.

Supervision.

There will be a person in charge of the site and the machine operator when material

CONT.

Site cleansing.

The entrance will be dressed with stone and the highway will be cleaned manually or with a road brush as and when necessary.

Site speed limit. - 5 m.p.h.

Litter Control.

Any litter deposited in the entrance will be collected and placed in the designated area to be taken to the Local Authority tip.

Noise Control. N/A.

Pest Control. N/A.

Waste Deposit.

The direction of the landfill face is indicated on the plan. The waste will be levelled and compacted with a large tracked machine in 2 metre layers. The working face will be at a gradient of 1 in 3.

Leachate and Landfill Gas Monitoring.

Measures will be taken for the above and approximate positioning of the boreholes are shown on the plan. However the exact positions can be established at a site meeting which can take place at your request.

Capping of site.

The original topsoil has been stripped and pushed to one side. This will be used to go back over the site once the landfill is complete. The area will then be used for growing grass.