

# **Gimlet Rock Caravan Park**

## **New Concrete Slipway**

### **Construction, Environment Management plan (CEMP)**

**Case Ref number CML2530**

Issue Status	Date	by
Draft for Review to NRW	12 <sup>th</sup> November 2025	M Glennerster

# Contents

<b>1</b>	<b>Introduction</b>	<b>4</b>
<b>2</b>	<b>Project Description</b>	<b>5</b>
<b>3</b>	<b>Potential Impacts of the proposed works</b>	<b>6</b>
<b>4</b>	<b>Mitigation Measures</b>	<b>7</b>
<b>5</b>	<b>Incident Management</b>	<b>11</b>

# 1 Introduction

This Construction Environmental Management Plan (CEMP) relates to the proposed installation of a concrete slipway at the Gimlet Rock Caravan park, Pwllheli. This CEMP provides a framework for the management of environmental issues on the project to ensure legal, contractual, and procedural requirements are met. The CEMP has been prepared in accordance with condition 3.21 of the Marine Licence issued for the works (CML2530).

This site-specific CEMP has been developed to avoid, minimise and/or mitigate any construction effects on the environment, mainly impact upon the Pen Llyn a'r Sarnau SAC which has its boundary some 300m from the works

This CEMP contains, or makes reference to, sufficient information to identify how the proposed works will be managed from an environmental perspective. It defines the project specific environmental risks and the measures applied to control these risks to an acceptable level.

The measures described within this CEMP will form part of the scope of works for the appointed contractor.

Therefore, the contractor is responsible for ensuring that all measures described are in place throughout the duration of the works and are adequately communicated with the workforce.



### **Slipway Location – close up plan** (Not to scale)



## **3 Potential Impacts of the proposed works**

The following unmitigated impacts upon features of the Penllyn a'r Sarnau SAC were identified within the HRA prepared for the proposed works, and the purpose of the CEMP is to specify measures reduce the risk of these impacts occurring during the works:

It is possible that the machinery and equipment used for the proposed works on site could be a source of pollution, which could directly affect habitats and species associated with the site. Such pollution incidents would cause localised pollution of the immediate habitat and water environment, and depending on the scale, flows and tides at the time, could spread both upstream and downstream.

The movement and deposit of beach material could also be a source of pollution, should the material be contaminated prior to being moved. Concentrations of polluting material could be released on the foreshore in the event of a one-off accident or spillage. Likewise concrete spills could also have a negative impact on the Afon Erch and surroundings.

## 4 Mitigation Measures

The following measures shall be implemented during the works in order to reduce the risk of impacts described above occurring. The appointed contractor has responsibility for ensuring that all measures are in place prior to commencement of works and are maintained throughout the duration of the works.

**Excavation.** Up to 150m<sup>3</sup> of material is anticipated to be excavated. A visual check for contaminants and/or litter should be undertaken. Any material believed to be contaminated should be stockpiled within a protected area and the client notified at the earliest opportunity for further instruction; Any litter identified should be put to one side and discarded. Materials to be moved directly from collection area to deposit area. No temporary storage shall take place within the foreshore.

**Access.** To get to the slipway site, access to be via the existing opening near the top of the new concrete slipway and down the beach, keeping potential habitat disturbance to a minimum.

**Plant General.** Plant will be suitable for use in marine environment with skilled operatives used to the tidal environment. Pollution spill kits to be readily available on site within plant/machinery at all times, with staff suitably trained in how to deploy.

**Condition 3.15 Spillage of pollutants.** To mitigate risk of fuel spill when filling up excavators, dump trucks etc there will be a site spill kit at the fuel bowsers / tanks & in the working area, all plant is to carry a suitable size spill kit. Other mitigation will be;-

- Personnel are to be briefed on the location of the Spill Kits & their application during site inductions.
- All used spill kit pads, absorbents, etc. are to be disposed of in the site oil waste bin.
- Any fuel is to be stored no closer than 10m from any water course/ tidal body & surface water drainage.
- Fuel is to be stored either within a bunded storage tank/bowser with a minimum of 110% of the capacity of the drums volume.
- Biodegradable lubricant and hydraulic oil to be used in plant machinery. Biodegradable oils are less toxic than most synthetic oil but should still be stored to the same standards as other oils and prevented from entering the water environment.

The contractor will be required to adhere to recommendations and guidance in *Guidance for Pollution Prevention - Works and maintenance in or near water (GPP 5)*. This will be a contractual requirement.

**Condition 3.17 Cleaning of equipment and plant.** It is appreciated that there would be concern about potential invasive species and pollutants brought to site from other regions on the borehole rigs, excavators and other plant. To mitigate this risk the plant will be pressure washed clean with clean water prior to being delivered to site to ensure the removal of any potential harmful contaminants and invasive species that may present a biohazard. In particular Condition 3.17 of the Licence requires that equipment, machinery and PPE are washed with freshwater and/or thoroughly airdried before deployment and before moving between locations.

The Contractor when appointed, will be referred to NRW's Guidance for completing *NRW's Marine Non-native Species Biosecurity Risk Assessment and Management Plan* in

relation to minimise biosecurity risks. It will be a contractual requirement to wash equipment as the paragraph above.

**Condition 3.18 Reporting of artefacts.** Any artefacts found will be retained in accordance with the requirements of this condition.

**Condition 3.19 Use of concrete.** Concrete mixing and washing areas should be contained and will be sited at least 10 metres from any watercourse or surface water drain to minimise the risk of runoff entering a watercourse. A skip is often used for this purpose.

**Condition 3.20 Concrete Cure Time.** The concrete specification and related materials will be suitable for use in the marine environment and works will be timed such that curing time is maximised ( i.e. works impacted by tidal flow reduced to minimum)

The works entail the placement of concrete in the slipway, this will be contained by sheet piles forming a cofferdam. The contractor will be subject to strict control over the placement of concrete.

Given the location of the works, it is unlikely that pollution of drains will occur, especially with careful planning and location of slurry washout facilities. None the less the Contractor will provide, before works commences on a plan the following

1. **Designated washout area:** Establish a specific, clearly marked area for concrete and cement mixing and equipment cleaning.
2. **Location:** The washout area should be on impermeable ground, at least 10 meters away from any surface water drains, watercourses, or soakaways.
3. **Containment:** The area will have a containment system, such as a bunded, leak-proof skip.

4. **Drain mapping and color-coding:** diagram showing any drains in the area near the beach
5. **Surface water drains:** If any drains lead from the designated wash out area to the sea, these will be painted with a blue symbol to indicate they lead directly to a watercourse.
6. **Foul water drains:** Paint foul sewer covers red to indicate they lead to a sewage treatment plant.
7. **Gully and drain protection:** Cover or protect all nearby stormwater drain inlets, gullies, and culverts before concrete work begins.
8. **Staff training:** All on-site personnel must be trained on the drainage plan, proper material disposal, and emergency spill procedures.
9. **Regular inspections:** Conduct daily inspections of the washout area, drain covers, and containment systems, especially after heavy rain, to check for damage and ensure they are not exceeding capacity.

## 5 Incident Management

In reference to **Condition 3.14, Pollution Prevention**, the approach to a pollution incident is to be:

### **Stop – Contain – Report**

#### **Stop**

Stop all works pertaining to the incident, for example, to prevent further spillage turning of the valves/taps, righting the drum, stopping/restrict the flow at the source etc

**Contain** Spill kits are to be provided on site, however further measures such as using sand or earth, absorbent pads, booms or skimmers or digging trenches etc. Use a spill kit to mop up the spillage. Contaminated material must be disposed of as hazardous waste.

**Report** All pollution incidents are to be reported to the Project Manager will take the appropriate administrative action, which will include notifying Natural Resources Wales (0300 065 3000)