


		Task Name	Duration	Start	Finish	30	06 A	13 A	20 A	27 A	04	11	18	25	01 J	08 J	15 J	22 J	29 J	06 J	13 J	20 J	27 J	03 A	10 A	17 A	24 A	31 A	07 S	14 S	21 S	28 S	05	12	19	26	02	09	16	23	30	07 D	14 D	21 D	28 D	04 J	11 J	18 J	25 J	01 F	08 F	15 F	22 F	01	08	15	22	29
1		A494 Mob and Piling Prog.	101 days	Mon 07/04/25 8:00 AM	Mon 25/08/25 5:00 PM																																																					
2																																																										
3		Mobilisation	17 days	Thu 17/04/25 8:00 AM	Fri 09/05/25 5:00 PM																																																					
4		Jackup arrives at Birkenhead	1 day	Thu 17/04/25 8:00 AM	Thu 17/04/25 5:00 PM																																																					
5		Modify barge and prepare for river tow	5 days	Fri 18/04/25 8:00 AM	Thu 24/04/25 5:00 PM																																																					
6		Transfer by road, spudwell, quadra floats etc. to bridge site	1 day	Tue 22/04/25 8:00 AM	Tue 22/04/25 5:00 PM																																																					
7		Prepare spudwells, legs etc. for lift	3 days	Mon 28/04/25 8:00 AM	Wed 30/04/25 5:00 PM																																																					
8		Tow barge to A494 roadbridge	2 days	Fri 25/04/25 8:00 AM	Mon 28/04/25 5:00 PM																																																					
9		Mobilise 600T crane at site	4 days	Tue 22/04/25 8:00 AM	Fri 25/04/25 5:00 PM																																																					
10		At suitable high tide attached spudwells	1 day	Thu 01/05/25 8:00 AM	Thu 01/05/25 5:00 PM																																																					
11		Jack barge	1 day	Fri 02/05/25 8:00 AM	Fri 02/05/25 5:00 PM																																																					
12		Attach leg extensions and fit out deck	3 days	Mon 05/05/25 8:00 AM	Wed 07/05/25 5:00 PM																																																					
13		Relocate barge to temporary jetty structure	1 day	Thu 08/05/25 8:00 AM	Thu 08/05/25 5:00 PM																																																					
14		Load 165T Crane to jackup	0.5 days	Fri 09/05/25 8:00 AM	Fri 09/05/25 12:00 PM																																																					
15		Load 120T Piling rig to jack up	0.5 days	Fri 09/05/25 1:00 PM	Fri 09/05/25 5:00 PM																																																					
16																																																										
17		Temporary Jetty at site location	13 days	Mon 07/04/25 8:00 AM	Wed 23/04/25 5:00 PM																																																					
18		Mobilise 165T crane	1 day	Mon 07/04/25 8:00 AM	Mon 07/04/25 5:00 PM																																																					
19		Drive piles	5 days	Tue 08/04/25 8:00 AM	Mon 14/04/25 5:00 PM																																																					
20		Fit deck steelwork	5 days	Tue 15/04/25 8:00 AM	Mon 21/04/25 5:00 PM																																																					
21		Complete deck	2 days	Tue 22/04/25 8:00 AM	Wed 23/04/25 5:00 PM																																																					
22																																																										
23		Piling Works at East and West piers (EP, WP)	62 days	Mon 12/05/25 8:00 AM	Tue 05/08/25 5:00 PM																																																					
24		Move barge from temporary jetty to EP01 location	1 day	Mon 12/05/25 8:00 AM	Mon 12/05/25 5:00 PM																																																					
25		Pile and concrete EP01	2 days	Tue 13/05/25 8:00 AM	Wed 14/05/25 5:00 PM																																																					
26		Move barge onto WP01 location	1 day	Thu 15/05/25 8:00 AM	Thu 15/05/25 5:00 PM																																																					
27		Pile and concrete WP01	2 days	Fri 16/05/25 8:00 AM	Mon 19/05/25 5:00 PM																																																					
28		Move barge onto EP02 location	1 day	Tue 20/05/25 8:00 AM	Tue 20/05/25 5:00 PM																																																					
29		Pile and concrete EP02	2 days	Wed 21/05/25 8:00 AM	Thu 22/05/25 5:00 PM																																																					
30		Move barge onto WP02 location	1 day	Fri 23/05/25 8:00 AM	Fri 23/05/25 5:00 PM																																																					
31		Pile and concrete WP02	2 days	Mon 26/05/25 8:00 AM	Tue 27/05/25 5:00 PM																																																					
32		Move barge onto EP03 location	1 day	Wed 28/05/25 8:00 AM	Wed 28/05/25 5:00 PM																																																					
33		Pile and concrete EP03 and EP06	4 days	Thu 29/05/25 8:00 AM	Tue 03/06/25 5:00 PM																																																					
34		Move barge onto WP03 location	1 day	Wed 04/06/25 8:00 AM	Wed 04/06/25 5:00 PM																																																					
35		Pile and concrete WP03 and WP06	4 days	Thu 05/06/25 8:00 AM	Tue 10/06/25 5:00 PM																																																					
36		Move barge onto EP04 location	1 day	Wed 11/06/25 8:00 AM	Wed 11/06/25 5:00 PM																																																					
37		Pile and concrete EP04 and EP07	4 days	Thu 12/06/25 8:00 AM	Tue 17/06/25 5:00 PM																																																					
38		Move barge onto WP04 location	1 day	Wed 18/06/25 8:00 AM	Wed 18/06/25 5:00 PM																																																					
39		Pile and concrete WP04 and WP07	4 days	Thu 19/06/25 8:00 AM	Tue 24/06/25 5:00 PM																																																					
40		Move barge onto EP05 location	1 day	Wed 25/06/25 8:00 AM	Wed 25/06/25 5:00 PM																																																					
41		Pile and concrete EP05 and EP08	4 days	Thu 26/06/25 8:00 AM	Tue 01/07/25 5:00 PM																																																					
42		Move barge onto WP05 location	1 day	Wed 02/07/25 8:00 AM	Wed 02/07/25 5:00 PM																																																					
43		Pile and concrete WP05 and WP08	4 days	Thu 03/07/25 8:00 AM	Tue 08/07/25 5:00 PM																																																					
44		Move barge onto EP09 location	1 day	Wed 09/07/25 8:00 AM	Wed 09/07/25 5:00 PM																																																					
45		Pile and concrete EP09 and EP011	4 days	Thu 10/07/25 8:00 AM	Tue 15/07/25 5:00 PM																																																					
46		Move barge onto WP09 location	1 day	Wed 16/07/25 8:00 AM	Wed 16/07/25 5:00 PM																																																					
47		Pile and concrete WP09 and WP011	4 days	Thu 17/07/25 8:00 AM	Tue 22/07/25 5:00 PM																																																					
48		Move barge onto EP10 location	1 day	Wed 23/07/25 8:00 AM	Wed 23/07/25 5:00 PM																																																					
49		Pile and concrete EP10 and EP012	4 days	Thu 24/07/25 8:00 AM	Tue 29/07/25 5:00 PM																																																					
50		Move barge onto WP10 location	1 day	Wed 30/07/25 8:00 AM	Wed 30/07/25 5:00 PM																																																					
51		Pile and concrete WP10 and WP012	4 days	Thu 31/07/25 8:00 AM	Tue 05/08/25 5:00 PM																																																					
52																																																										
53		Concrete Pilecaps	55 days	Mon 26/05/25 8:00 AM	Fri 08/08/25 5:00 PM																																																					
54		Install and concrete pilecap WP01	1 day	Mon 26/05/25 8:00 AM	Mon 26/05/25 5:00 PM																																																					
55		Install and concrete pilecap EP01 and EP02	1 day	Thu 29/05/25 8:00 AM	Thu 29/05/25 5:00 PM																																																					
56		Install and concrete pilecap WP02	1 day	Thu 05/06/25 8:00 AM	Thu 05/06/25 5:00 PM																																																					
57		Install and concrete pilecap EP03 and EP06	1 day	Thu 12/06/25 8:00 AM	Thu 12/06/25 5:00 PM																																																					
58		Install and concrete pilecap WP03 and WP06	1 day	Thu 19/06/25 8:00 AM	Thu 19/06/25 5:00 PM																																																					
59		Install and concrete pilecap EP04 and EP07	1 day	Thu 26/06/25 8:00 AM	Thu 26/06/25 5:00 PM																																																					
60		Install and concrete pilecap WP04 and WP07	1 day	Thu 03/07/25 8:00 AM	Thu 03/07/25 5:00 PM																																																					
61		Install and concrete pilecap EP08 and EP010	1 day	Thu 10/07/25 8:00 AM	Thu 10/07/25 5:00 PM																																																					
62		Install and concrete pilecap WP08 and WP010	1 day	Thu 17/07/25 8:00 AM	Thu 17/07/25 5:00 PM																																																					
63		Install and concrete pilecap EP09 and EP011	1 day	Thu 24/07/25 8:00 AM	Thu 24/07/25 5:00 PM																																																					
64		Install and concrete pilecap WP09 and WP011	1 day	Thu 31/07/25 8:00 AM	Thu 31/07/25 5:00 PM																																																					
65		Move barge onto EP12 location	1 day	Fri 01/08/25 8:00 AM	Fri 01/08/25 5:00 PM																																																					
66		Install and concrete pilecap EP10 and EP012	2 days	Mon 04/08/25 8:00 AM	Tue 05/08/25 5:00 PM																																																					
67		Move barge onto WP12 location	1 day	Wed 06/08/25 8:00 AM	Wed 06/08/25 5:00 PM																																																					
68		Install and concrete pilecap WP10 and WP012	2 days	Thu 07/08/25 8:00 AM	Fri 08/08/25 5:00 PM																																																					
69																																																										
70		Demobilisation	13 days	Thu 07/08/25 8:00 AM	Mon 25/08/25 5:00 PM																																																					
71		Mobilise 600T crane at site	4 days	Thu 07/08/25 8:00 AM	Tue 12/08/25 5:00 PM																																																					
72		Move barge to temporary jetty	1 day	Mon 11/08/25 8:00 AM	Mon 11/08/25 5:00 PM																																																					
73		Unload 165T Crane from jackup	0.5 days	Tue 12/08/25 8:00 AM	Tue 12/08/25 12:00 PM																																																					
74		Unload 120T Piling rig from jack up	0.5 days	Tue 12/08/25 1:00 PM	Tue 12/08/25 5:00 PM																																																					
75		Relocate barge adjacent to mobile crane	1 day	Wed 13/08/25 8:00 AM	Wed 13/08/25 5:00 PM																																																					
76		Detach leg extensions and demob deck	2 days	Thu 14/08/25 8:00 AM	Fri 15/08/25 5:00 PM																																																					
77		Derig spudwells etc	1 day	Mon 18/08/25 8:00 AM	Mon 18/08/25 5:00 PM																																																					
78		Tow to Birkenhead	1 day	Tue 19/08/25 8:00 AM	Tue 19/08/25 5:00 PM																																																					
79		Prepare at Birkenhead for sea tow	4 days	Wed 20/08/25 8:00 AM	Mon 25/08/25 5:00 PM																																																					



Project: A494 Mob and Piling Prog nmg 20250428 rev01 Date: Tue 29/04/25 4:37 PM	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			