

ID		Task Mode	CSA Ref.	Task Name	BoQ	Repair	Location	Drg.	Qty.	Duration	Start	Finish	Predecessors	Resource Names
1				NEWPORT TRANSPORTER BRIDGE - CONSTRUCTION PROGRAMME										
2				<u>Contract Commencement Date</u>						0 days	Mon 19/04/21	Mon 19/04/21		
3				<u>MOBILISATION TO SITE</u>						0 days	Mon 10/05/21	Mon 10/05/21		CBUK
4				<u>COMMENCEMENT OF MAIN CONTRACT WORKS ON SITE</u>						0 days	Mon 07/06/21	Mon 07/06/21		CBUK
5			1.0	<u>SITE ESTABLISHMENT</u>						19 days	Mon 21/06/21	Thu 15/07/21		
6			6.0	<u>MAIN BOOM</u>						163 days	Fri 29/01/21	Tue 21/09/21		
7				<u>PHASE 1 - BOOM POSITIONS 7 & 8</u>						116 days	Tue 06/07/21	Wed 15/12/21		
8				<u>PHASE 2 - BOOM POSITIONS 1 & 2</u>						92 days	Wed 11/08/21	Fri 17/12/21		
9				<u>PHASE 3 - BOOM POSITIONS 3 & 4</u>						105 days	Thu 04/11/21	Mon 04/04/22		
10				<u>PHASE 4 - BOOM POSITIONS 5 & 6</u>						191 days	Thu 04/11/21	Tue 09/08/22		
11			2.0	<u>GONDOLA</u>			Gondola	20022 23		111 days	Fri 13/08/21	Thu 20/01/22		
12			3.0	<u>Walkways, High Level Access & Material Delivery</u>						0 days	Fri 29/01/21	Fri 29/01/21		
13				<u>Inc. Elsewhere</u>										
14			4.0	<u>TRAVELLER</u>			Traveller			94 days	Fri 13/08/21	Thu 23/12/21	19	
15			5.0	<u>EAST SIDE APPROACH SPAN</u>						76 days	Tue 21/09/21	Fri 07/01/22		
16			8.0	<u>Masonry, Anchorage, Land Abutment, River Abutment, Piers</u>				27153		100 days	Mon 07/06/21	Mon 25/10/21		
17			9.0	<u>Docking Buffer Counterweights, Chains, Slides & Rollers</u>				20057		24 days	Mon 07/06/21	Thu 08/07/21		
18			10.0	<u>Repair Machine House</u>						12 days	Fri 09/07/21	Mon 26/07/21	17	
19			15.0	<u>Anchorage House - Drainage Bund & Covers</u>				27154		13 days	Tue 27/07/21	Thu 12/08/21		