

## Foul Water Drainage Field Percolation Test and Groundwater Assessment

Test to be carried out at least **3 times** in **two holes**

<b>Job number:</b>	<b>289327</b>
<b>Date:</b>	<b>23-Nov-21</b>
<b>Customer:</b>	Sheehan Holdings Ltd
<b>Address:</b>	Fir View Caravan Park
	Welshpool
	SY21 0LT

<b>Population (plant):</b>	250	
<b>Plant Type</b>	STP	
<b>Planned Invert Depth</b>		M

<b>Weather conditions</b>	Dry+Frost
<b>Ground conditions</b>	Stoney Clay
<b>Engineers on Site</b>	Mike Wood

<b>Standing Groundwater Assessment</b>	Hole Depth	2	m
	Hole Area	0.6 x 1.9=1.14	m <sup>2</sup>
Estimated Groundwater Table Depth Below ground	>2		m
Estimated Groundwater Table Depth Below Invert			m

### Percolation Test

	Time	Time	Drop	Time of Drop	Time to Drop
Hole Three	Start	Finish	mm	Sec	Sec/mm
1	8:33	9:25	150	3,120	21
2	10:00	11:02	150	3,720	25
3	11:54	13:04	150	4,200	28
Hole Four					
1	8:33	9:29	150	3,360	22
2	10:05	11:11	150	3,960	26
3	11:55	13:12	150	4,620	31
Hole Five					
1	8:34	9:53	150	4,740	32
2	10:07	11:31	150	5,040	34
3	12:01	13:29	150	5,280	35
Hole Six					
1	8:35	9:27	150	3,120	21
2	9:57	10:57	150	3,600	24
3	11:25	12:38	150	4,380	29
Average					27.3

Average time of drop  $V_p$ 

28
Yes

 sec/mm  
 $V_p > 12$  and  $< 100$  sec/mm

Area of infiltration field for Septic Tank  
installed to BS6297

$V_p \times 0.25 \times$  Number of  
People

N/A
-----

 m<sup>2</sup>

Area of infiltration field for Sewage  
Treatment Plant installed to BS6297

$V_p \times 0.2 \times$  Number of  
people

1400
------

 m<sup>2</sup>

*Michael Attwood*

I