



Site Waste Management Plan

Plan reference	13090
Environmental Compliance No	301704
Client	Taylor Wimpey South Wales
Principal Contractor	Taylor Wimpey UK Ltd
Site Address	Lysaght Village, Phase 5 Orb Works Corporation Road Newport NP19 4XE
Estimated cost of project	TBC
Plan created	14th February 2014

This plan has been created using Reconomy's Portal.

1.2 Overview



Table of contents

1	Overview
1.1	Site Waste Management Plan
1.2	Table of contents
1.3	Performance Dashboard
1.4	Roles and Responsibilities
1.5	Waste Management Matrix
2	Waste Minimisation
2.1	Waste Minimisation Statements
2.2	Waste Diverted From Landfill
2.3	Site Segregation
2.4	Who Takes What
2.5	Who Takes What
2.6	Sign-off
3	Groundworks phase
3.1	Groundworks Phase details
3.2	Waste to be created
3.3	Waste created
3.4	Quarterly Review Form
3.5	Post Phase Completion Review

3.6	Additional documentation
3.7	Declaration - Groundworks Phase
4	Build phase - Plot Works
4.1	Build Phase details
4.2	Waste to be created
4.3	Waste created
4.4	Quarterly Review Form
4.5	Post Phase Completion Review
4.6	Additional documentation
4.7	Declaration - Build Phase
5	Post Site Completion summary
5.1	Record of plan reviews
5.2	Post Completion Checklist
5.3	Post completion Summary
5.4	Declaration - Post Completion
6	Appendices
6.1	Waste Carriers and Brokers Registration Certificate
6.2	Additional Documents
6.3	Summary of Waste Carrier Licence Nos
6.4	Additional documentation
6.5	Change log

1.3 Overview



Performance Dashboard

Groundworks phase

No data has been recorded yet. When information is available, a summary will appear here.

Build phase








	Waste Type	Estimated	Produced	Re-use on site	Recycle	Dispose	% Diverted
	Mixed construction waste	157.38T					Help
	Light mixed and compactable waste	732T					Help
	Mixed inert wastes	366T					Help
	Timber from construction	530.7T					Help
	Plasterboard	347.7T					Help
	Soil and Stones Non-Hazardous	12810T					Help
	Mixed metals from construction	29.28T					Help
	Haz Waste station Collection	18.3T					Help
	Totals	14991.36T					

This phase has finished (it ran from 01/02/2014 to 29/02/2016).

1.4 Overview



Roles and Responsibilities

Item	Comments
 Site Manager Name	Mike Dinapoli
 Forklift Truck Driver and/or Material Controllers Name	
 Principle Contractor Representative/s Name/s	Martin Rose
 Site Waste Management Plan discussed as part of Induction process with all trades	To be done on first visit by SLO
 Tool Box Talks completed discussing Site Waste Management Plan and Waste Management on site	
 All Waste Management Issues to be highlighted with Reconomy as part of Site Waste Management Plan review process	
 All afore mentioned members of site team to be present and take part in Site Waste Management Plan review meetings. Any amendments to the plan to be discussed.	
Site Waste Management Plan will be kept in the site managers/principle contractor's office on site at all times	
A copy will be kept in the Taylor Wimpey regional office during the project and for at least 3 years once the project is completed	
Taylor Wimpey and our sub-contractors are committed to managing the wastes produced on this site in an appropriate manner and in accordance with the relevant legislation (e.g. the Duty of Care regulations, Environmental Permitting Regulations and the Hazardous Waste Regulations, and their subsequent amendments	
Appropriate facilities for materials storage and waste management will be provided on site.	
We use appropriately licensed waste brokers such as Reconomy to help manage our wastes on site and to help fulfil our obligations under the Environmental Protection Act and its subsequent Regulations.	
We work with our waste brokers to minimise the amounts we send to landfill through increased segregation and the use of materials recycling facilities.	
We use a waste management matrix (WMM) to aid our site managers in completing duty of care checks for wastes that leave site. The WMM lists all the wastes leaving site. The waste carriers and the sites receiving the waste including licence details. The WMM covers all wastes from demolition through to site completion and is updated as appropriate (e.g. when a new disposal site or waste type is identified)	
Hazardous waste will be dealt with in accordance with the Taylor Wimpey Site HSE Manual. Section 4.27 Waste Management. This provides a table that identifies what would generally be classed as hazardous waste generated - the section also gives the measures to be adopted. Reconomy will be utilised to remove any hazardous wastes from site.	
The SWMP will be updated at least on a quarterly basis.	

1.5 Overview



Waste Management Matrix









Contractor	Waste carrier	Registration no.	Disposal site	Type of site	License permit / exemption no.
------------	---------------	------------------	---------------	--------------	--------------------------------

Reconomy	Reconomy (UK) Ltd	CB/LN5011NX			
----------	-------------------	-------------	--	--	--

2.1 Waste Minimisation








Waste Minimisation Statements

Item	Comments
Waste Minimisation	
Taylor Wimpey and our subcontractors will manage our materials efficiently in order to minimise wastage.	
Taylor Wimpey will endeavour to apply the principles of the waste hierarchy (eliminate, reduce, reuse, recycle, dispose) to waste	
We encourage the reuse of inert wastes and soils on all of our sites when feasible and allowable within the current regulatory framework.	
Waste minimisation has been considered during the design process and the following measures have been implemented :	
 Consideration of build dimensions to reduce waste e.g. cut bricks, etc.	
 Mass balance exercise has been undertaken to retain as much material on site as possible, therefore minimising waste to landfill	
 Site layout / programme review in order to maximise the reuse of site won materials.	
 Materials specifications have been reviewed to reduce wastage.	
 Review of materials schedule to ensure reduced over ordering of materials and have introduction of 'just in time' deliveries when appropriate.	
Other :	
We have agreements with our suppliers to facilitate the reduction of waste on site such as:	
 The return of unused or damaged goods	
 The removal of all off cuts by our carpet fitters	
 The removal of packaging associated with white goods by our suppliers	
Other :	
Other :	
Other :	
NOTE: The above should reflect the measures taken in the consideration of waste minimisation. This should include the building design, site layout, use of secondary/recycled materials, reviewing material specifications and the reuse of materials, etc	

2.2 Waste Minimisation



Waste Diverted From Landfill

Item	Comments
The following waste streams will be diverted from landfill	
 Plasterboard: All plasterboard waste will be segregated on site and returned for recycling. (e.g. British Gypsum)	
 Soils: The site has been designed to retain as much soil on site as possible whilst maintaining protection of human health and the environment	
 Timber: All timber is to be segregated on site and sent to a local charity/similar for recycling (details provided in the Waste Management Matrix).	
 Metal: All metal is to be segregated on site and sent for recycling (see waste management matrix for details).	
 Inert waste (e.g. bricks, blocks, concrete): All inert waste will be segregated on site and used under roads, drives etc as appropriate.	
Other	
Note: Review the statements and only choose those that are applicable to your site (e.g. timber may not be segregated on site for recycling).	
All mixed waste removed from site will be taken to a material recycling facility for further segregation to maximise recycling and recovery.	

2.3 Waste Minimisation



Site Segregation

Item	Comments
	A designated area has been identified for waste management for each phase.
	All hazardous waste will be segregated from all other wastes and clearly labelled.
	Clear signage will be provided for all skips.

2.4 Waste Minimisation



Who Takes What

The companies within this table should act in accordance with the directions given in the 'Action to be taken' column. This activity will constitute the removal of waste from the site by the Environment Agency, SEPA and Natural Resources Wales. These companies are now required to be a registered waste carrier and these details have provided for you in the table. The company's type of registration depends on their waste handling activities; this is why not all of the companies have a registration with an expiry date. None of these companies need to supply you with a Waste Transfer Note for the removal of the listed wastes from your site.

2.5 Waste Minimisation



Who Takes What



Section not completed

Product	Company	Registration No.	Expiry date	Action to be taken
Carpets	Designer Contracts	CB/WP3407QW	20/06/2016	Fitters to remove packaging and off-cuts from site
Shower Enclosures	Roman Ltd	CBDL20135		Fitters to collect and remove packaging from site following installation for return to depot
White goods – Supply and fit	Contract Supplies	CB/SE5939QH	13/12/2016	Fitters to collect and remove packaging from site following installation for return to depot
	DBD Kitchen	CB/UN5112SP	22/02/2018	Fitters to collect and remove packaging from site following installation for return to depot
	PJH Group	CB/KM3040BN	09/04/2016	Fitters to collect and remove packaging from site following installation for return to depot
	DAD	CB/FE5344XG	20/09/2017	Fitters to collect and remove packaging from site following installation for return to depot
	JPD	CB/UP3911DB	12/11/2015	Fitters to collect and remove packaging from site following installation for return to depot
	LW Cole	CBDL5925		Fitters to collect and remove packaging from site following installation for return to depot
Dry-Lining Products	CCF	Travis Perkins - CB/FE5606HY	09/06/2017	Subcontractor to collect and return all pallets

	Sheffield Insulation	Not Applicable		<p>Only return to collect damaged goods. This is not a regular activity so they are still exempt from the need to register with the Environment Agency.</p> <p>Subcontractor to collect and return all useable pallets. These are not classified as a waste so they are still exempt from the need to register with the Environment Agency.</p>
Roof Tiles	Redland (Monier Ltd)	Not Applicable		<p>Subcontractor to collect and return all useable pallets. These are not classified as a waste so they are still exempt from the need to register with the Environment Agency.</p>
Plumbing Products	Plumbing Trade Supplies	Travis Perkins - CB/FE5606HY	09/06/2017	<p>Subcontractor to collect and return all pallets</p>

2.6 Waste Minimisation



Sign-off

I hereby confirm that any information given above will form part of the Site Waste Management Plan, and as such, is current and correct. In addition, I confirm compliance with the requirements of Duty of Care and that material will be handled efficiently and waste managed appropriately.

Signature

Full name

Position

Company

3.1 Groundworks phase



Groundworks Phase details



Section not completed

Phase description	Groundworks
Person(s) in charge of site works	

Declaration

Taylor Wimpey UK Ltd confirms compliance with the requirements of Duty of Care and that all materials will be handled efficiently and waste managed appropriately.

3.2 Groundworks phase



Waste to be created



Section not completed

No data recorded yet.

3.3 Groundworks phase



Waste created



Section not completed

Actual

No data recorded yet.

Reconomy's figures last updated 3rd December 2014. Click the **Refresh** button above to check for the latest Reconomy data. Click the **Detail** button above to view how the Reconomy figures were derived.

Difference from predicted

No data recorded yet.

3.4 Groundworks phase



Quarterly Review Form



Section not completed

Item	Comments
Date	
Person Reviewing the Plan (Name And Job Title)	
Title	
Has the site layout or design changed significantly since the SWMP was produced / last reviewed? Does the SWMP need to be updated to reflect these changes? (e.g. Additional units been added or changes to floor area that could affect the volume of waste produced)	
Have additional waste streams been identified on site? If yes, detail type and reason and update the forecast sheets and monitoring tool. (e.g. Unexpected contamination such as soils hot spots, Japanese knotweed, etc have been identified on site that have affected the volume of waste produced)	
Are any waste streams being managed in a different way to that identified in the SWMP? If yes, why and how are they being managed? (e.g. Wastes that were to be recycled now being sent to landfill)	
The Plan has been updated as per the above requirements.	
Note : If this phase of works does not last more than 3 months please complete the Post Phase Completion Section ONLY and not the Quarterly Review as not required.	

3.5 Groundworks phase



Post Phase Completion Review



Section not completed

Item	Comments
Date Form Completed	
Phase Completed (Date)	
Person Reviewing the Plan	
Title	
Taylor Wimpey confirm that the phase is now completed and that a review of the SWMP has been made.	
Taylor Wimpey confirm that the SWMP has been reviewed and monitored on a regular basis to ensure that work progressed according to the plan, and that the plan was updated accordingly.	
During the review the following differences between the plan and actual performance were identified (e.g. Unexpected contamination such as soils hot spots, Japanese knotweed, etc have been identified on site that have affected the volume of waste produced)	

3.6 Groundworks phase



Additional documentation

Attach any additional documentation relating to this phase in here.

3.7 Groundworks phase



Declaration - Groundworks Phase

We confirm compliance with the requirements of Duty of Care and that all materials will be handled efficiently and waste managed appropriately.

Signature

Full name

Position

Company

4.1 Build phase - Plot Works



Build Phase details

Phase description	Build
Person(s) in charge of site works	Mike Dinapoli

Period 1	1st February 2014 - 1st May 2014
Period 2	1st May 2014 - 1st August 2014
Period 3	1st August 2014 - 1st November 2014
Period 4	1st November 2014 - 1st February 2015
Period 5	1st February 2015 - 1st May 2015
Period 6	1st May 2015 - 1st August 2015
Period 7	1st August 2015 - 1st November 2015
Period 8	1st November 2015 - 1st February 2016
Period 9	1st February 2016 - 29th February 2016

Waste type	Contractor	Waste carrier	Registration no.	Expiry	Disposal site	Type of site	License permit / exemption no.	EA checked?
Other wastes not specified	Reconomy	Reconomy (UK) Ltd	CB/LN5011NX	23/02/17				

Declaration

Taylor Wimpey UK Ltd confirms compliance with the requirements of Duty of Care and that all materials will be handled efficiently and waste managed appropriately.

4.2 Build phase - Plot Works



Waste to be created

	Waste Type	EWK code	Predicted	Re-use on site	Recycle	Dispose	Container	Number
<input type="checkbox"/>	Mixed construction waste	17-09-04	157.38 T		133.8 T	23.6 T		
<input type="checkbox"/>	Light mixed and compactable waste	17-09-04 + 20-03-01	732 T		622.2 T	109.8 T		
<input type="checkbox"/>	Mixed inert wastes	17-01-07	366 T		366.0 T			
<input type="checkbox"/>	Timber from construction	17-02-01	530.7 T		530.7 T			
<input type="checkbox"/>	Plasterboard	17-08-02	347.7 T		347.7 T			
<input type="checkbox"/>	Soil and Stones Non-Hazardous	17-05-04	12810 T			12810.0 T		
<input type="checkbox"/>	Mixed metals from construction	17-04-07	29.28 T		29.3 T			
<input type="checkbox"/>	Haz Waste station Collection	20-01-27	18.3 T		13.7 T	4.6 T		
	Totals		14991.36 T	0 T	2043.4 T	12948 T		0

4.3 Build phase - Plot Works



Waste created

Actual

No data recorded yet.

Reconomy's figures last updated 3rd December 2014. Click the **Refresh** button above to check for the latest Reconomy data. Click the **Detail** button above to view how the Reconomy figures were derived.

Difference from predicted

Waste Type	EWG code	Produced	Re-use on site	Recycle	Dispose
<input type="checkbox"/> Mixed construction waste	17-09-04	-157.38 T	0 T	-133.8 T	-23.6 T
<input type="checkbox"/> Light mixed and compactable waste	17-09-04 + 20-03-01	-732 T	0 T	-622.2 T	-109.8 T
<input type="checkbox"/> Mixed inert wastes	17-01-07	-366 T	0 T	-366 T	0 T
<input type="checkbox"/> Timber from construction	17-02-01	-530.7 T	0 T	-530.7 T	0 T
<input type="checkbox"/> Plasterboard	17-08-02	-347.7 T	0 T	-347.7 T	0 T
<input type="checkbox"/> Soil and Stones Non-Hazardous	17-05-04	-12810 T	0 T	0 T	-12810 T
<input type="checkbox"/> Mixed metals from construction	17-04-07	-29.28 T	0 T	-29.3 T	0 T
<input type="checkbox"/> Haz Waste station Collection	20-01-27	-18.3 T	0 T	-13.7 T	-4.6 T
Totals		-14991.36 T	0 T	-2043.4 T	-12948 T

4.4 Build phase - Plot Works



Quarterly Review Form

Item	Comments
Date	
Person Reviewing the Plan (Name And Job Title)	
Title	
Has the site layout or design changed significantly since the SWMP was produced / last reviewed? Does the SWMP need to be updated to reflect these changes? (e.g. Additional units have been added or changes to floor area that have affected the volume of waste produced)	
Have additional waste streams been identified on site? If yes, detail type and reason and update the forecast sheets and monitoring tool. (e.g. Unexpected contamination such as soils hot spots, Japanese knotweed, etc have been identified on site that have affected the volume of waste produced)	
Are any waste streams being managed in a different way to that identified in the SWMP? If yes, why and how are they being managed? (e.g. Wastes that were to be recycled now being sent to landfill)	
The Plan has been updated as per the above requirements.	
Note : If this phase of works does not last more than 3 months please complete the Post Phase Completion Section ONLY and not the Quarterly Review as not required.	

4.5 Build phase - Plot Works



Post Phase Completion Review

Item	Comments
Date Form Completed	
Phase Completed (Date)	
Person Reviewing the Plan	
Title	
Taylor Wimpey confirm that the phase is now completed and that a review of the SWMP has been made.	
Taylor Wimpey confirm that the SWMP has been reviewed and monitored on a regular basis to ensure that work progressed according to the plan, and that the plan was updated accordingly.	
During the review the following differences between the plan and actual performance were identified (e.g. Additional units have been added or changes to floor area that have affected the volume of waste produced)	

4.6 Build phase - Plot Works



Additional documentation

Attach any additional documentation relating to this phase in here.

4.7 Build phase - Plot Works



Declaration - Build Phase

We confirm compliance with the requirements of Duty of Care and that all materials will be handled efficiently and waste managed appropriately.

Signature

Full name

Position

Company

5.1 Post Site Completion summary



Record of plan reviews



Section not completed

Date of review	Review completed by	Results of review
25th September 2014	Vic Herman	Plan refreshed and updated
3rd December 2014	Vic Herman	Plan Refreshed and updated
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		
-		

5.2 Post Site Completion summary



Post Completion Checklist



Section not completed

Item	Comments
Taylor Wimpey confirm that the phase/site is now complete and a review of the site waste management plan has been made.	
The site waste management plan was reviewed and monitored regularly to ensure work progressed in accordance with the plan, and that the plan was updated accordingly.	
During the review the following differences between the plan and actual performance were highlighted.. (e.g. More inert from demolition was used than initially estimated or the volume of soils re-used on site was less than initially estimated, due to identification of unexpected contamination)	
1:	
2:	
3:	
4:	
5:	
The following cost savings were made due to the implementation of the site waste management plan.	
Any other comments :	

5.3 Post Site Completion summary



Post completion Summary

Groundworks phase

Predicted

No data recorded yet.

Actual

No data recorded yet.

Difference

No data recorded yet.

Build phase

Predicted

Waste Type	EWc code	Produced	Re-use on site	Recycle	Dispose
<input type="checkbox"/> Mixed construction waste	17-09-04	157.38 T		133.8 T	23.6 T
<input type="checkbox"/> Light mixed and compactable waste	17-09-04 + 20-03-01	732 T		622.2 T	109.8 T
<input type="checkbox"/> Mixed inert wastes	17-01-07	366 T		366.0 T	
<input type="checkbox"/> Timber from construction	17-02-01	530.7 T		530.7 T	
<input type="checkbox"/> Plasterboard	17-08-02	347.7 T		347.7 T	
<input type="checkbox"/> Soil and Stones Non-Hazardous	17-05-04	12810 T			12810.0 T
<input type="checkbox"/> Mixed metals from construction	17-04-07	29.28 T		29.3 T	
<input type="checkbox"/> Haz Waste station Collection	20-01-27	18.3 T		13.7 T	4.6 T
Totals		14991.36 T	0 T	2043.4 T	12948 T

Actual

No data recorded yet.

Difference

Waste Type	EWc code	Produced	Re-use on site	Recycle	Dispose
<input type="checkbox"/> Mixed construction waste	17-09-04	-157.38 T	0 T	-133.8 T	-23.6 T

Waste Type	EWC code	Produced	Re-use on site	Recycle	Dispose
<input type="checkbox"/> Light mixed and compactable waste	17-09-04 + 20-03-01	-732 T	0 T	-622.2 T	-109.8 T
<input type="checkbox"/> Mixed inert wastes	17-01-07	-366 T	0 T	-366 T	0 T
<input type="checkbox"/> Timber from construction	17-02-01	-530.7 T	0 T	-530.7 T	0 T
<input type="checkbox"/> Plasterboard	17-08-02	-347.7 T	0 T	-347.7 T	0 T
<input type="checkbox"/> Soil and Stones Non-Hazardous	17-05-04	-12810 T	0 T	0 T	-12810 T
<input type="checkbox"/> Mixed metals from construction	17-04-07	-29.28 T	0 T	-29.3 T	0 T
<input type="checkbox"/> Haz Waste station Collection	20-01-27	-18.3 T	0 T	-13.7 T	-4.6 T
Totals		-14991.36 T	0 T	-2043.4 T	-12948 T

5.4 Post Site Completion summary



Declaration - Post Completion

We confirm compliance with the requirements of Duty of Care and that all materials will be handled efficiently and waste managed appropriately.

Signature

Full name

Position

Company

6.1 Appendices



Waste Carriers and Brokers Registration Certificate

Certificate of Registration under the Waste (England and Wales) Regulations 2011

Regulation authority

Name	 Environment Agency
Address	National Customer Service Centre 99 Parkway Avenue Sheffield S9 4WF
Telephone number	03708 506506

The Environment Agency certify that the following information is entered in the register which they maintain under regulation 28 of the Waste (England and Wales) Regulations 2011.

Carriers details

Name of registered carrier	Reconomy (UK) Ltd.
Registered as	an upper tier waste carrier
Registration number	CBDU64227
Address of place of business	Reconomy (UK) Ltd. Kelsall House Stafford Court Stafford Park 1 Telford TF3 3BD
Telephone number	01952 211782
Date of registration	Wednesday 2nd September 2015
Expiry date of registration (unless revoked)	Wednesday 26th September 2018

6.2 Appendices



Additional Documents

This section contains additional information that may be pertinent to this Site Waste Management Plan



[Summary of Waste Carrier Licence Nos .pdf](#)

Uploaded on 08/07/15
by *Anita Wymark (Reconomy)*

Click on any file to download it.

6.4 Appendices



Additional documentation

Attach any additional documentation relating to the Plan in here.

6.5 Appendices



Change log

Date	Section	Description	User
03/12/14	Build Phase details	Refreshed list of Reconomy contractors.	<i>Vic Herman (Reconomy)</i>
03/12/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	<i>Vic Herman (Reconomy)</i>
03/12/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	<i>Vic Herman (Reconomy)</i>
03/12/14	Waste created	Refreshed ORB progress data.	<i>Vic Herman (Reconomy)</i>
03/12/14	Build Phase details	Refreshed list of Reconomy contractors.	<i>Vic Herman (Reconomy)</i>
03/12/14	Waste created	Refreshed ORB progress data.	<i>Vic Herman (Reconomy)</i>
03/12/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	<i>Vic Herman (Reconomy)</i>
03/12/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	<i>Vic Herman (Reconomy)</i>
03/12/14	Waste created	Refreshed ORB progress data.	<i>Vic Herman (Reconomy)</i>
03/12/14	Build Phase details	Refreshed list of Reconomy contractors.	<i>Vic Herman (Reconomy)</i>
03/12/14	Waste created	Refreshed ORB progress data.	<i>Vic Herman (Reconomy)</i>
03/12/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	<i>Vic Herman (Reconomy)</i>
03/12/14	Build Phase details	Refreshed list of Reconomy contractors.	<i>Vic Herman (Reconomy)</i>
03/12/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	<i>Vic Herman (Reconomy)</i>
25/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	<i>Vic Herman (Reconomy)</i>
25/09/14	Build Phase details	Refreshed list of Reconomy contractors.	<i>Vic Herman (Reconomy)</i>
25/09/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	<i>Vic Herman (Reconomy)</i>
25/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	<i>Vic Herman (Reconomy)</i>
25/09/14	Waste created	Refreshed ORB progress data.	<i>Vic Herman (Reconomy)</i>
25/09/14	Build Phase details	Refreshed list of Reconomy contractors.	<i>Vic Herman (Reconomy)</i>
25/09/14	Waste created	Refreshed ORB progress data.	<i>Vic Herman (Reconomy)</i>
15/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
15/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
15/09/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
15/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
15/09/14	Waste created	Refreshed ORB progress data.	
15/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
15/09/14	Waste created	Refreshed ORB progress data.	
14/09/14	Waste created	Refreshed ORB progress data.	
14/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
14/09/14	Waste created	Refreshed ORB progress data.	
14/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
14/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
14/09/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
14/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
13/09/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
13/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
13/09/14	Waste created	Refreshed ORB progress data.	
13/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
13/09/14	Waste created	Refreshed ORB progress data.	
13/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
13/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
12/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
12/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
12/09/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
12/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
12/09/14	Waste created	Refreshed ORB progress data.	
12/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
12/09/14	Waste created	Refreshed ORB progress data.	
11/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
11/09/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
11/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
11/09/14	Waste created	Refreshed ORB progress data.	
11/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
11/09/14	Waste created	Refreshed ORB progress data.	
11/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
10/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
10/09/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
10/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
10/09/14	Waste created	Refreshed ORB progress data.	
10/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
10/09/14	Waste created	Refreshed ORB progress data.	
10/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
09/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
09/09/14	Waste created	Refreshed ORB progress data.	
09/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
09/09/14	Waste created	Refreshed ORB progress data.	
09/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
09/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
09/09/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
08/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
08/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
08/09/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
08/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
08/09/14	Waste created	Refreshed ORB progress data.	
08/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
08/09/14	Waste created	Refreshed ORB progress data.	
07/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
07/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
07/09/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
07/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
07/09/14	Waste created	Refreshed ORB progress data.	
07/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
07/09/14	Waste created	Refreshed ORB progress data.	
06/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
06/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
06/09/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
06/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
06/09/14	Waste created	Refreshed ORB progress data.	
06/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
06/09/14	Waste created	Refreshed ORB progress data.	
05/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
05/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
05/09/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
05/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
05/09/14	Waste created	Refreshed ORB progress data.	
05/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
05/09/14	Waste created	Refreshed ORB progress data.	
04/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
04/09/14	Waste created	Refreshed ORB progress data.	
04/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
04/09/14	Waste created	Refreshed ORB progress data.	
04/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
04/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
04/09/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
03/09/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
03/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
03/09/14	Waste created	Refreshed ORB progress data.	
03/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
03/09/14	Waste created	Refreshed ORB progress data.	
03/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
03/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
02/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
02/09/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
02/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
02/09/14	Waste created	Refreshed ORB progress data.	
02/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
02/09/14	Waste created	Refreshed ORB progress data.	
02/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
01/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
01/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
01/09/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
01/09/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
01/09/14	Waste created	Refreshed ORB progress data.	
01/09/14	Build Phase details	Refreshed list of Reconomy contractors.	
01/09/14	Waste created	Refreshed ORB progress data.	
31/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
31/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
31/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
31/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
31/08/14	Waste created	Refreshed ORB progress data.	
31/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
31/08/14	Waste created	Refreshed ORB progress data.	
29/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
29/08/14	Waste created	Refreshed ORB progress data.	
29/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
29/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
29/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
29/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
29/08/14	Waste created	Refreshed ORB progress data.	
27/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
27/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
27/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
27/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
27/08/14	Waste created	Refreshed ORB progress data.	
27/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
27/08/14	Waste created	Refreshed ORB progress data.	
26/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
26/08/14	Waste created	Refreshed ORB progress data.	
26/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
26/08/14	Waste created	Refreshed ORB progress data.	
26/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
26/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
26/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
25/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
25/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
25/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
25/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
25/08/14	Waste created	Refreshed ORB progress data.	
25/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
25/08/14	Waste created	Refreshed ORB progress data.	
24/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
24/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
24/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
24/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
24/08/14	Waste created	Refreshed ORB progress data.	
24/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
24/08/14	Waste created	Refreshed ORB progress data.	
23/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
23/08/14	Waste created	Refreshed ORB progress data.	
23/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
23/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
23/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
23/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
23/08/14	Waste created	Refreshed ORB progress data.	
22/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
22/08/14	Waste created	Refreshed ORB progress data.	
22/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
22/08/14	Waste created	Refreshed ORB progress data.	
22/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
22/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
22/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
21/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
21/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
21/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
21/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
21/08/14	Waste created	Refreshed ORB progress data.	
21/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
21/08/14	Waste created	Refreshed ORB progress data.	
20/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
20/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
20/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
20/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
20/08/14	Waste created	Refreshed ORB progress data.	
20/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
20/08/14	Waste created	Refreshed ORB progress data.	
19/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
19/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
19/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
19/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
19/08/14	Waste created	Refreshed ORB progress data.	
19/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
19/08/14	Waste created	Refreshed ORB progress data.	
18/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
18/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
18/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
18/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
18/08/14	Waste created	Refreshed ORB progress data.	
18/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
18/08/14	Waste created	Refreshed ORB progress data.	
17/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
17/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
17/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
17/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
17/08/14	Waste created	Refreshed ORB progress data.	
17/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
17/08/14	Waste created	Refreshed ORB progress data.	
16/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
16/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
16/08/14	Waste created	Refreshed ORB progress data.	
16/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
16/08/14	Waste created	Refreshed ORB progress data.	
16/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
16/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
15/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
15/08/14	Waste created	Refreshed ORB progress data.	
15/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
15/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
15/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
15/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
15/08/14	Waste created	Refreshed ORB progress data.	
14/08/14	Waste created	Refreshed ORB progress data.	
14/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
14/08/14	Waste created	Refreshed ORB progress data.	
14/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
14/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
14/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
14/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
13/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
13/08/14	Waste created	Refreshed ORB progress data.	
13/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
13/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
13/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
13/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
13/08/14	Waste created	Refreshed ORB progress data.	
12/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
12/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
12/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
12/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
12/08/14	Waste created	Refreshed ORB progress data.	
12/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
12/08/14	Waste created	Refreshed ORB progress data.	
11/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
11/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
11/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
11/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
11/08/14	Waste created	Refreshed ORB progress data.	
11/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
11/08/14	Waste created	Refreshed ORB progress data.	
10/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
10/08/14	Waste created	Refreshed ORB progress data.	
10/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
10/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
10/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
10/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
10/08/14	Waste created	Refreshed ORB progress data.	
09/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
09/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
09/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
09/08/14		Refreshed list of Reconomy contractors.	

Date	Section	Description	User
	Groundworks Phase details		
09/08/14	Waste created	Refreshed ORB progress data.	
09/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
09/08/14	Waste created	Refreshed ORB progress data.	
08/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
08/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
08/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
08/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
08/08/14	Waste created	Refreshed ORB progress data.	
08/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
08/08/14	Waste created	Refreshed ORB progress data.	
07/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
07/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
07/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
07/08/14	Waste created	Refreshed ORB progress data.	
07/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
07/08/14	Waste created	Refreshed ORB progress data.	
07/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
06/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
06/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
06/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
06/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
06/08/14	Waste created	Refreshed ORB progress data.	
06/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
06/08/14	Waste created	Refreshed ORB progress data.	
05/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
05/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
05/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
05/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
05/08/14	Waste created	Refreshed ORB progress data.	
05/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
05/08/14	Waste created	Refreshed ORB progress data.	
04/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
04/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
04/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
04/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
04/08/14	Waste created	Refreshed ORB progress data.	
04/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
04/08/14	Waste created	Refreshed ORB progress data.	
03/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
03/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
03/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
03/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
03/08/14	Waste created	Refreshed ORB progress data.	
03/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
03/08/14	Waste created	Refreshed ORB progress data.	
02/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
02/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
02/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
02/08/14	Waste created	Refreshed ORB progress data.	
02/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
02/08/14	Waste created	Refreshed ORB progress data.	
02/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
01/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
01/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
01/08/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
01/08/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
01/08/14	Waste created	Refreshed ORB progress data.	
01/08/14	Build Phase details	Refreshed list of Reconomy contractors.	
01/08/14	Waste created	Refreshed ORB progress data.	
31/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
31/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
31/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
31/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
31/07/14	Waste created	Refreshed ORB progress data.	
31/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
31/07/14	Waste created	Refreshed ORB progress data.	
30/07/14	Waste created	Refreshed ORB progress data.	
30/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
30/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
30/07/14		Refreshed list of Reconomy contractors.	

Date	Section	Description	User
	Waste Management Matrix		
30/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
30/07/14	Waste created	Refreshed ORB progress data.	
30/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
29/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
29/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
29/07/14	Waste created	Refreshed ORB progress data.	
29/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
29/07/14	Waste created	Refreshed ORB progress data.	
29/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
29/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
28/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
28/07/14	Waste created	Refreshed ORB progress data.	
28/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
28/07/14	Waste created	Refreshed ORB progress data.	
28/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
28/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
28/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
27/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
27/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
27/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
27/07/14	Waste created	Refreshed ORB progress data.	
27/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
27/07/14	Waste created	Refreshed ORB progress data.	
27/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
26/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
26/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
26/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
26/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
26/07/14	Waste created	Refreshed ORB progress data.	
26/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
26/07/14	Waste created	Refreshed ORB progress data.	
25/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
25/07/14	Waste created	Refreshed ORB progress data.	
25/07/14	Build Phase details	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
25/07/14	Waste created	Refreshed ORB progress data.	
25/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
25/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
25/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
24/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
24/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
24/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
24/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
24/07/14	Waste created	Refreshed ORB progress data.	
24/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
24/07/14	Waste created	Refreshed ORB progress data.	
23/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
23/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
23/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
23/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
23/07/14	Waste created	Refreshed ORB progress data.	
23/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
23/07/14	Waste created	Refreshed ORB progress data.	
22/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
22/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
22/07/14	Waste created	Refreshed ORB progress data.	
22/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
22/07/14	Waste created	Refreshed ORB progress data.	
22/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
22/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
21/07/14	Waste created	Refreshed ORB progress data.	
21/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
21/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
21/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
21/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
21/07/14	Waste created	Refreshed ORB progress data.	
21/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
20/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
20/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
20/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
20/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
20/07/14	Waste created	Refreshed ORB progress data.	
20/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
20/07/14	Waste created	Refreshed ORB progress data.	
19/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
19/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
19/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
19/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
19/07/14	Waste created	Refreshed ORB progress data.	
19/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
19/07/14	Waste created	Refreshed ORB progress data.	
18/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
18/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
18/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
18/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
18/07/14	Waste created	Refreshed ORB progress data.	
18/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
18/07/14	Waste created	Refreshed ORB progress data.	
17/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
17/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
17/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
17/07/14	Waste created	Refreshed ORB progress data.	
17/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
17/07/14	Waste created	Refreshed ORB progress data.	
17/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
16/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
16/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
16/07/14	Waste created	Refreshed ORB progress data.	
16/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
16/07/14	Waste created	Refreshed ORB progress data.	
16/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
16/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
15/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
15/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
15/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
15/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
15/07/14	Waste created	Refreshed ORB progress data.	
15/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
15/07/14	Waste created	Refreshed ORB progress data.	
14/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
14/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
14/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
14/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
14/07/14	Waste created	Refreshed ORB progress data.	
14/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
14/07/14	Waste created	Refreshed ORB progress data.	
13/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
13/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
13/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
13/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
13/07/14	Waste created	Refreshed ORB progress data.	
13/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
13/07/14	Waste created	Refreshed ORB progress data.	
12/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
12/07/14	Waste created	Refreshed ORB progress data.	
12/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
12/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
12/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
12/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
12/07/14	Waste created	Refreshed ORB progress data.	
11/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
11/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
11/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
11/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
11/07/14	Waste created	Refreshed ORB progress data.	
11/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
11/07/14	Waste created	Refreshed ORB progress data.	
10/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
10/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
10/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
10/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
10/07/14	Waste created	Refreshed ORB progress data.	
10/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
10/07/14	Waste created	Refreshed ORB progress data.	
09/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
09/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
09/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
09/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
09/07/14	Waste created	Refreshed ORB progress data.	
09/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
09/07/14	Waste created	Refreshed ORB progress data.	
08/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
08/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
08/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
08/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
08/07/14	Waste created	Refreshed ORB progress data.	
08/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
08/07/14	Waste created	Refreshed ORB progress data.	
07/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
07/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
07/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
07/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
07/07/14	Waste created	Refreshed ORB progress data.	
07/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
07/07/14	Waste created	Refreshed ORB progress data.	
06/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
06/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
06/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
06/07/14	Waste created	Refreshed ORB progress data.	
06/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
06/07/14	Waste created	Refreshed ORB progress data.	
06/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
05/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
05/07/14	Waste created	Refreshed ORB progress data.	
05/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
05/07/14	Build Phase details	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
05/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
05/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
05/07/14	Waste created	Refreshed ORB progress data.	
04/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
04/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
04/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
04/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
04/07/14	Waste created	Refreshed ORB progress data.	
04/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
04/07/14	Waste created	Refreshed ORB progress data.	
03/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
03/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
03/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
03/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
03/07/14	Waste created	Refreshed ORB progress data.	
03/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
03/07/14	Waste created	Refreshed ORB progress data.	
02/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
02/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
02/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
02/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
02/07/14	Waste created	Refreshed ORB progress data.	
02/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
02/07/14	Waste created	Refreshed ORB progress data.	
01/07/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
01/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
01/07/14	Waste created	Refreshed ORB progress data.	
01/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
01/07/14	Waste created	Refreshed ORB progress data.	
01/07/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
01/07/14	Build Phase details	Refreshed list of Reconomy contractors.	
30/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
30/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
30/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
30/06/14		Refreshed list of Reconomy contractors.	

Date	Section	Description	User
	Groundworks Phase details		
30/06/14	Waste created	Refreshed ORB progress data.	
30/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
30/06/14	Waste created	Refreshed ORB progress data.	
29/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
29/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
29/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
29/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
29/06/14	Waste created	Refreshed ORB progress data.	
29/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
29/06/14	Waste created	Refreshed ORB progress data.	
28/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
28/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
28/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
28/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
28/06/14	Waste created	Refreshed ORB progress data.	
28/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
28/06/14	Waste created	Refreshed ORB progress data.	
27/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
27/06/14	Waste created	Refreshed ORB progress data.	
27/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
27/06/14	Waste created	Refreshed ORB progress data.	
27/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
27/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
27/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
26/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
26/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
26/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
26/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
26/06/14	Waste created	Refreshed ORB progress data.	
26/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
26/06/14	Waste created	Refreshed ORB progress data.	
25/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
25/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
25/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
25/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
25/06/14	Waste created	Refreshed ORB progress data.	
25/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
25/06/14	Waste created	Refreshed ORB progress data.	
24/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
24/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
24/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
24/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
24/06/14	Waste created	Refreshed ORB progress data.	
24/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
24/06/14	Waste created	Refreshed ORB progress data.	
23/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
23/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
23/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
23/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
23/06/14	Waste created	Refreshed ORB progress data.	
23/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
23/06/14	Waste created	Refreshed ORB progress data.	
22/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
22/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
22/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
22/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
22/06/14	Waste created	Refreshed ORB progress data.	
22/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
22/06/14	Waste created	Refreshed ORB progress data.	
21/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
21/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
21/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
21/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
21/06/14	Waste created	Refreshed ORB progress data.	
21/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
21/06/14	Waste created	Refreshed ORB progress data.	
20/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
20/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
20/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
20/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
20/06/14	Waste created	Refreshed ORB progress data.	
20/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
20/06/14	Waste created	Refreshed ORB progress data.	
19/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
19/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
19/06/14	Waste created	Refreshed ORB progress data.	
19/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
19/06/14	Waste created	Refreshed ORB progress data.	
19/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
19/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
18/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
18/06/14	Waste created	Refreshed ORB progress data.	
18/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
18/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
18/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
18/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
18/06/14	Waste created	Refreshed ORB progress data.	
17/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
17/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
17/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
17/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
17/06/14	Waste created	Refreshed ORB progress data.	
17/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
17/06/14	Waste created	Refreshed ORB progress data.	
16/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
16/06/14	Waste created	Refreshed ORB progress data.	
16/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
16/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
16/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
16/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
16/06/14	Waste created	Refreshed ORB progress data.	
15/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
15/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
15/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
15/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
15/06/14	Waste created	Refreshed ORB progress data.	
15/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
15/06/14	Waste created	Refreshed ORB progress data.	
14/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
14/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
14/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
14/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
14/06/14	Waste created	Refreshed ORB progress data.	
14/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
14/06/14	Waste created	Refreshed ORB progress data.	
13/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
13/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
13/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
13/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
13/06/14	Waste created	Refreshed ORB progress data.	
13/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
13/06/14	Waste created	Refreshed ORB progress data.	
12/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
12/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
12/06/14	Waste created	Refreshed ORB progress data.	
12/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
12/06/14	Waste created	Refreshed ORB progress data.	
12/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
12/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
11/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
11/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
11/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
11/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
11/06/14	Waste created	Refreshed ORB progress data.	
11/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
11/06/14	Waste created	Refreshed ORB progress data.	
10/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
10/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
10/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
10/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
10/06/14	Waste created	Refreshed ORB progress data.	
10/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
10/06/14	Waste created	Refreshed ORB progress data.	
09/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
09/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
09/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
09/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
09/06/14	Waste created	Refreshed ORB progress data.	
09/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
09/06/14	Waste created	Refreshed ORB progress data.	
08/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
08/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
08/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
08/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
08/06/14	Waste created	Refreshed ORB progress data.	
08/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
08/06/14	Waste created	Refreshed ORB progress data.	
07/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
07/06/14	Waste created	Refreshed ORB progress data.	
07/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
07/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
07/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
07/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
07/06/14	Waste created	Refreshed ORB progress data.	
06/06/14	Waste created	Refreshed ORB progress data.	
06/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
06/06/14	Waste created	Refreshed ORB progress data.	
06/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
06/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
06/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
06/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
05/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
05/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
05/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
05/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
05/06/14	Waste created	Refreshed ORB progress data.	
05/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
05/06/14	Waste created	Refreshed ORB progress data.	
04/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
04/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
04/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
04/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
04/06/14	Waste created	Refreshed ORB progress data.	
04/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
04/06/14	Waste created	Refreshed ORB progress data.	
02/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
02/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
02/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
02/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
02/06/14	Waste created	Refreshed ORB progress data.	
02/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
02/06/14	Waste created	Refreshed ORB progress data.	
02/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
02/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
02/06/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
02/06/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
02/06/14	Waste created	Refreshed ORB progress data.	
02/06/14	Build Phase details	Refreshed list of Reconomy contractors.	
02/06/14	Waste created	Refreshed ORB progress data.	
31/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
31/05/14	Waste created	Refreshed ORB progress data.	
31/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
31/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
31/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
31/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
31/05/14	Waste created	Refreshed ORB progress data.	
30/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
30/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
30/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
30/05/14	Waste created	Refreshed ORB progress data.	
30/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
30/05/14	Waste created	Refreshed ORB progress data.	
30/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
29/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
29/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
29/05/14	Waste created	Refreshed ORB progress data.	
29/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
29/05/14	Waste created	Refreshed ORB progress data.	
29/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
29/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
28/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
28/05/14	Waste created	Refreshed ORB progress data.	
28/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
28/05/14	Waste created	Refreshed ORB progress data.	
28/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
28/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
28/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
27/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
27/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
27/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
27/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
27/05/14	Waste created	Refreshed ORB progress data.	
27/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
27/05/14	Waste created	Refreshed ORB progress data.	
26/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
26/05/14	Waste created	Refreshed ORB progress data.	
26/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
26/05/14	Waste created	Refreshed ORB progress data.	
26/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
26/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
26/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
25/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
25/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
25/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
25/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
25/05/14	Waste created	Refreshed ORB progress data.	
25/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
25/05/14	Waste created	Refreshed ORB progress data.	
24/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
24/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
24/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
24/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
24/05/14	Waste created	Refreshed ORB progress data.	
24/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
24/05/14	Waste created	Refreshed ORB progress data.	
23/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
23/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
23/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
23/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
23/05/14	Waste created	Refreshed ORB progress data.	
23/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
23/05/14	Waste created	Refreshed ORB progress data.	
22/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
22/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
22/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
22/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
22/05/14	Waste created	Refreshed ORB progress data.	
22/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
22/05/14	Waste created	Refreshed ORB progress data.	
21/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
21/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
21/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
21/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
21/05/14	Waste created	Refreshed ORB progress data.	
21/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
21/05/14	Waste created	Refreshed ORB progress data.	
20/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
20/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
20/05/14	Waste created	Refreshed ORB progress data.	

Date	Section	Description	User
20/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
20/05/14	Waste created	Refreshed ORB progress data.	
20/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
20/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
19/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
19/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
19/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
19/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
19/05/14	Waste created	Refreshed ORB progress data.	
19/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
19/05/14	Waste created	Refreshed ORB progress data.	
18/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
18/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
18/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
18/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
18/05/14	Waste created	Refreshed ORB progress data.	
18/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
18/05/14	Waste created	Refreshed ORB progress data.	
17/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
17/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
17/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
17/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
17/05/14	Waste created	Refreshed ORB progress data.	
17/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
17/05/14	Waste created	Refreshed ORB progress data.	
16/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
16/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
16/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
16/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
16/05/14	Waste created	Refreshed ORB progress data.	
16/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
16/05/14	Waste created	Refreshed ORB progress data.	
15/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
15/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
15/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
15/05/14	Waste created	Refreshed ORB progress data.	
15/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
15/05/14	Waste created	Refreshed ORB progress data.	
15/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
14/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
14/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
14/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
14/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
14/05/14	Waste created	Refreshed ORB progress data.	
14/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
14/05/14	Waste created	Refreshed ORB progress data.	
13/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
13/05/14	Waste created	Refreshed ORB progress data.	
13/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
13/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
13/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
13/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
13/05/14	Waste created	Refreshed ORB progress data.	
12/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
12/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
12/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
12/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
12/05/14	Waste created	Refreshed ORB progress data.	
12/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
12/05/14	Waste created	Refreshed ORB progress data.	
11/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
11/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
11/05/14	Waste created	Refreshed ORB progress data.	
11/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
11/05/14	Waste created	Refreshed ORB progress data.	
11/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
11/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
10/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
10/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
10/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
10/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
10/05/14	Waste created	Refreshed ORB progress data.	
10/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
10/05/14	Waste created	Refreshed ORB progress data.	
09/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
09/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
09/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
09/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
09/05/14	Waste created	Refreshed ORB progress data.	
09/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
09/05/14	Waste created	Refreshed ORB progress data.	
08/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
08/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
08/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
08/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
08/05/14	Waste created	Refreshed ORB progress data.	
08/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
08/05/14	Waste created	Refreshed ORB progress data.	
07/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
07/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
07/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
07/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
07/05/14	Waste created	Refreshed ORB progress data.	
07/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
07/05/14	Waste created	Refreshed ORB progress data.	
06/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
06/05/14	Waste created	Refreshed ORB progress data.	
06/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
06/05/14	Waste created	Refreshed ORB progress data.	
06/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
06/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
06/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
05/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
05/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
05/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
05/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
05/05/14	Waste created	Refreshed ORB progress data.	
05/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
05/05/14	Waste created	Refreshed ORB progress data.	
04/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
04/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
04/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
04/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
04/05/14	Waste created	Refreshed ORB progress data.	
04/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
04/05/14	Waste created	Refreshed ORB progress data.	
03/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
03/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
03/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
03/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
03/05/14	Waste created	Refreshed ORB progress data.	
03/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
03/05/14	Waste created	Refreshed ORB progress data.	
02/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
02/05/14	Waste created	Refreshed ORB progress data.	
02/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
02/05/14	Waste created	Refreshed ORB progress data.	
02/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
02/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
02/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
01/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
01/05/14	Waste created	Refreshed ORB progress data.	
01/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
01/05/14	Build Phase details	Refreshed list of Reconomy contractors.	
01/05/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
01/05/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
01/05/14	Waste created	Refreshed ORB progress data.	
30/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
30/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
30/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
30/04/14	Waste created	Refreshed ORB progress data.	
30/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
30/04/14	Waste created	Refreshed ORB progress data.	
30/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
29/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
29/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
29/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
29/04/14	Waste created	Refreshed ORB progress data.	
29/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
29/04/14	Waste created	Refreshed ORB progress data.	
29/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
28/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
28/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
28/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
28/04/14	Waste created	Refreshed ORB progress data.	
28/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
28/04/14	Waste created	Refreshed ORB progress data.	
28/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
27/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
27/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
27/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
27/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
27/04/14	Waste created	Refreshed ORB progress data.	
27/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
27/04/14	Waste created	Refreshed ORB progress data.	
26/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
26/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
26/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
26/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
26/04/14	Waste created	Refreshed ORB progress data.	
26/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
26/04/14	Waste created	Refreshed ORB progress data.	
25/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
25/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
25/04/14	Waste created	Refreshed ORB progress data.	

Date	Section	Description	User
25/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
25/04/14	Waste created	Refreshed ORB progress data.	
25/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
25/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
24/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
24/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
24/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
24/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
24/04/14	Waste created	Refreshed ORB progress data.	
24/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
24/04/14	Waste created	Refreshed ORB progress data.	
23/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
23/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
23/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
23/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
23/04/14	Waste created	Refreshed ORB progress data.	
23/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
23/04/14	Waste created	Refreshed ORB progress data.	
22/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
22/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
22/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
22/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
22/04/14	Waste created	Refreshed ORB progress data.	
22/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
22/04/14	Waste created	Refreshed ORB progress data.	
21/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
21/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
21/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
21/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
21/04/14	Waste created	Refreshed ORB progress data.	
21/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
21/04/14	Waste created	Refreshed ORB progress data.	
20/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
20/04/14	Waste created	Refreshed ORB progress data.	
20/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
20/04/14	Waste created	Refreshed ORB progress data.	

Date	Section	Description	User
20/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
20/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
20/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
19/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
19/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
19/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
19/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
19/04/14	Waste created	Refreshed ORB progress data.	
19/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
19/04/14	Waste created	Refreshed ORB progress data.	
18/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
18/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
18/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
18/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
18/04/14	Waste created	Refreshed ORB progress data.	
18/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
18/04/14	Waste created	Refreshed ORB progress data.	
17/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
17/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
17/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
17/04/14	Waste created	Refreshed ORB progress data.	
17/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
17/04/14	Waste created	Refreshed ORB progress data.	
17/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
16/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
16/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
16/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
16/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
16/04/14	Waste created	Refreshed ORB progress data.	
16/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
16/04/14	Waste created	Refreshed ORB progress data.	
15/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
15/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
15/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
15/04/14		Refreshed list of Reconomy contractors.	

Date	Section	Description	User
	Groundworks Phase details		
15/04/14	Waste created	Refreshed ORB progress data.	
15/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
15/04/14	Waste created	Refreshed ORB progress data.	
14/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
14/04/14	Waste created	Refreshed ORB progress data.	
14/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
14/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
14/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
14/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
14/04/14	Waste created	Refreshed ORB progress data.	
13/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
13/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
13/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
13/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
13/04/14	Waste created	Refreshed ORB progress data.	
13/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
13/04/14	Waste created	Refreshed ORB progress data.	
12/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
12/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
12/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
12/04/14	Waste created	Refreshed ORB progress data.	
12/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
12/04/14	Waste created	Refreshed ORB progress data.	
12/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
11/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
11/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
11/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
11/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
11/04/14	Waste created	Refreshed ORB progress data.	
11/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
11/04/14	Waste created	Refreshed ORB progress data.	
10/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
10/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
10/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
10/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
10/04/14	Waste created	Refreshed ORB progress data.	
10/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
10/04/14	Waste created	Refreshed ORB progress data.	
09/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
09/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
09/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
09/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
09/04/14	Waste created	Refreshed ORB progress data.	
09/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
09/04/14	Waste created	Refreshed ORB progress data.	
08/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
08/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
08/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
08/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
08/04/14	Waste created	Refreshed ORB progress data.	
08/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
08/04/14	Waste created	Refreshed ORB progress data.	
07/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
07/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
07/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
07/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
07/04/14	Waste created	Refreshed ORB progress data.	
07/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
07/04/14	Waste created	Refreshed ORB progress data.	
06/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
06/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
06/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
06/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
06/04/14	Waste created	Refreshed ORB progress data.	
06/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
06/04/14	Waste created	Refreshed ORB progress data.	
05/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
05/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
05/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
05/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
05/04/14	Waste created	Refreshed ORB progress data.	
05/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
05/04/14	Waste created	Refreshed ORB progress data.	
04/04/14	Waste created	Refreshed ORB progress data.	
04/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
04/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
04/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
04/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
04/04/14	Waste created	Refreshed ORB progress data.	
04/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
03/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
03/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
03/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
03/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
03/04/14	Waste created	Refreshed ORB progress data.	
03/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
03/04/14	Waste created	Refreshed ORB progress data.	
02/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
02/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
02/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
02/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
02/04/14	Waste created	Refreshed ORB progress data.	
02/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
02/04/14	Waste created	Refreshed ORB progress data.	
01/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
01/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
01/04/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
01/04/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
01/04/14	Waste created	Refreshed ORB progress data.	
01/04/14	Build Phase details	Refreshed list of Reconomy contractors.	
01/04/14	Waste created	Refreshed ORB progress data.	
31/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
31/03/14	Waste created	Refreshed ORB progress data.	
31/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
31/03/14	Build Phase details	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
31/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
31/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
31/03/14	Waste created	Refreshed ORB progress data.	
30/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
30/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
30/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
30/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
30/03/14	Waste created	Refreshed ORB progress data.	
30/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
30/03/14	Waste created	Refreshed ORB progress data.	
29/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
29/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
29/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
29/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
29/03/14	Waste created	Refreshed ORB progress data.	
29/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
29/03/14	Waste created	Refreshed ORB progress data.	
28/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
28/03/14	Waste created	Refreshed ORB progress data.	
28/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
28/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
28/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
28/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
28/03/14	Waste created	Refreshed ORB progress data.	
27/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
27/03/14	Waste created	Refreshed ORB progress data.	
27/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
27/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
27/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
27/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
27/03/14	Waste created	Refreshed ORB progress data.	
26/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
26/03/14	Waste created	Refreshed ORB progress data.	
26/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
26/03/14	Build Phase details	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
26/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
26/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
26/03/14	Waste created	Refreshed ORB progress data.	
25/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
25/03/14	Waste created	Refreshed ORB progress data.	
25/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
25/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
25/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
25/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
25/03/14	Waste created	Refreshed ORB progress data.	
24/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
24/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
24/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
24/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
24/03/14	Waste created	Refreshed ORB progress data.	
24/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
24/03/14	Waste created	Refreshed ORB progress data.	
23/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
23/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
23/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
23/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
23/03/14	Waste created	Refreshed ORB progress data.	
23/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
23/03/14	Waste created	Refreshed ORB progress data.	
22/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
22/03/14	Waste created	Refreshed ORB progress data.	
22/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
22/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
22/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
22/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
22/03/14	Waste created	Refreshed ORB progress data.	
21/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
21/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
21/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
21/03/14		Refreshed list of Reconomy contractors.	

Date	Section	Description	User
	Groundworks Phase details		
21/03/14	Waste created	Refreshed ORB progress data.	
21/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
21/03/14	Waste created	Refreshed ORB progress data.	
20/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
20/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
20/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
20/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
20/03/14	Waste created	Refreshed ORB progress data.	
20/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
20/03/14	Waste created	Refreshed ORB progress data.	
19/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
19/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
19/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
19/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
19/03/14	Waste created	Refreshed ORB progress data.	
19/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
19/03/14	Waste created	Refreshed ORB progress data.	
18/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
18/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
18/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
18/03/14	Waste created	Refreshed ORB progress data.	
18/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
18/03/14	Waste created	Refreshed ORB progress data.	
18/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
17/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
17/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
17/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
17/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
17/03/14	Waste created	Refreshed ORB progress data.	
17/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
17/03/14	Waste created	Refreshed ORB progress data.	
16/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
16/03/14	Waste created	Refreshed ORB progress data.	
16/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
16/03/14	Waste created	Refreshed ORB progress data.	

Date	Section	Description	User
16/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
16/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
16/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
15/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
15/03/14	Waste created	Refreshed ORB progress data.	
15/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
15/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
15/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
15/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
15/03/14	Waste created	Refreshed ORB progress data.	
14/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
14/03/14	Waste created	Refreshed ORB progress data.	
14/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
14/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
14/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
14/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
14/03/14	Waste created	Refreshed ORB progress data.	
13/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
13/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
13/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
13/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
13/03/14	Waste created	Refreshed ORB progress data.	
13/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
13/03/14	Waste created	Refreshed ORB progress data.	
12/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
12/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
12/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
12/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
12/03/14	Waste created	Refreshed ORB progress data.	
12/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
12/03/14	Waste created	Refreshed ORB progress data.	
11/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
11/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
11/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
11/03/14		Refreshed list of Reconomy contractors.	

Date	Section	Description	User
	Groundworks Phase details		
11/03/14	Waste created	Refreshed ORB progress data.	
11/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
11/03/14	Waste created	Refreshed ORB progress data.	
10/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
10/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
10/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
10/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
10/03/14	Waste created	Refreshed ORB progress data.	
10/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
10/03/14	Waste created	Refreshed ORB progress data.	
09/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
09/03/14	Waste created	Refreshed ORB progress data.	
09/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
09/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
09/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
09/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
09/03/14	Waste created	Refreshed ORB progress data.	
08/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
08/03/14	Waste created	Refreshed ORB progress data.	
08/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
08/03/14	Waste created	Refreshed ORB progress data.	
08/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
08/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
08/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
07/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
07/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
07/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
07/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
07/03/14	Waste created	Refreshed ORB progress data.	
07/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
07/03/14	Waste created	Refreshed ORB progress data.	
06/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
06/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
06/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
06/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
06/03/14	Waste created	Refreshed ORB progress data.	
06/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
06/03/14	Waste created	Refreshed ORB progress data.	
05/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
05/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
05/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
05/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
05/03/14	Waste created	Refreshed ORB progress data.	
05/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
05/03/14	Waste created	Refreshed ORB progress data.	
04/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
04/03/14	Waste created	Refreshed ORB progress data.	
04/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
04/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
04/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
04/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
04/03/14	Waste created	Refreshed ORB progress data.	
03/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
03/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
03/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
03/03/14	Waste created	Refreshed ORB progress data.	
03/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
03/03/14	Waste created	Refreshed ORB progress data.	
03/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
02/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
02/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
02/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
02/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
02/03/14	Waste created	Refreshed ORB progress data.	
02/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
02/03/14	Waste created	Refreshed ORB progress data.	
01/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
01/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
01/03/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
01/03/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
01/03/14	Waste created	Refreshed ORB progress data.	
01/03/14	Build Phase details	Refreshed list of Reconomy contractors.	
01/03/14	Waste created	Refreshed ORB progress data.	
28/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
28/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
28/02/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
28/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
28/02/14	Waste created	Refreshed ORB progress data.	
28/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
28/02/14	Waste created	Refreshed ORB progress data.	
27/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
27/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
27/02/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
27/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
27/02/14	Waste created	Refreshed ORB progress data.	
27/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
27/02/14	Waste created	Refreshed ORB progress data.	
26/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
26/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
26/02/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
26/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
26/02/14	Waste created	Refreshed ORB progress data.	
26/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
26/02/14	Waste created	Refreshed ORB progress data.	
25/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
25/02/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
25/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
25/02/14	Waste created	Refreshed ORB progress data.	
25/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
25/02/14	Waste created	Refreshed ORB progress data.	
25/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
24/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
24/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
24/02/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
24/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
24/02/14	Waste created	Refreshed ORB progress data.	
24/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
24/02/14	Waste created	Refreshed ORB progress data.	
23/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
23/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
23/02/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
23/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
23/02/14	Waste created	Refreshed ORB progress data.	
23/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
23/02/14	Waste created	Refreshed ORB progress data.	
22/02/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
22/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
22/02/14	Waste created	Refreshed ORB progress data.	
22/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
22/02/14	Waste created	Refreshed ORB progress data.	
22/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
22/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
21/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
21/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
21/02/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
21/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
21/02/14	Waste created	Refreshed ORB progress data.	
21/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
21/02/14	Waste created	Refreshed ORB progress data.	
20/02/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
20/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
20/02/14	Waste created	Refreshed ORB progress data.	
20/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
20/02/14	Waste created	Refreshed ORB progress data.	
20/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
20/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
19/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
19/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
19/02/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
19/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
19/02/14	Waste created	Refreshed ORB progress data.	
19/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
19/02/14	Waste created	Refreshed ORB progress data.	
18/02/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
18/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
18/02/14	Waste created	Refreshed ORB progress data.	
18/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
18/02/14	Waste created	Refreshed ORB progress data.	
18/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
18/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
17/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
17/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
17/02/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
17/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
17/02/14	Waste created	Refreshed ORB progress data.	
17/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
17/02/14	Waste created	Refreshed ORB progress data.	
16/02/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
16/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
16/02/14	Waste created	Refreshed ORB progress data.	
16/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
16/02/14	Waste created	Refreshed ORB progress data.	
16/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
16/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
15/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
15/02/14	Waste created	Refreshed ORB progress data.	
15/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
15/02/14	Waste created	Refreshed ORB progress data.	
15/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
15/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
15/02/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	
14/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
14/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
14/02/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	

Date	Section	Description	User
14/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	
14/02/14	Waste created	Refreshed ORB progress data.	
14/02/14	Build Phase details	Refreshed list of Reconomy contractors.	
14/02/14	Waste created	Refreshed ORB progress data.	
14/02/14	Build Phase details	Refreshed list of Reconomy contractors.	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Build Phase details	Set contract numbers	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Build Phase details	Checked for latest records of Reconomy contractors	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste Management Matrix	Refreshed list of Reconomy contractors.	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste created	Refreshed ORB progress data.	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Build Phase details	Refreshed list of Reconomy contractors.	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste created	Refreshed ORB progress data.	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Groundworks Phase details	Refreshed list of Reconomy contractors.	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Build Phase details	Refreshed list of Reconomy contractors.	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Post Phase Completion Review	Unchecked: During the review the following differences between the plan and actual performance were identified (e.g.Additional units have been added or changes to floor area that have affected the volume of waste produced)	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Post Phase Completion Review	Unchecked: Date Form Completed	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Post Phase Completion Review	Unchecked: Phase Completed (Date)	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Post Phase Completion Review	Unchecked: Person Reviewing the Plan	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Post Phase Completion Review	Unchecked: Title	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Post Phase Completion Review	Unchecked: Taylor Wimpey confirm that the phase is now completed and that a review of the SWMP has been made.	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Post Phase Completion Review	Unchecked: Taylor Wimpey confirm that the SWMP has been reviewed and monitored on a regular basis to ensure that work progressed according to the plan, and that the plan was updated accordingly.	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Quarterly Review Form	Unchecked: Date	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Quarterly Review Form	Unchecked: Person Reviewing the Plan (Name And Job Title)	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Quarterly Review Form	Unchecked: Title	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Quarterly Review Form	Unchecked: Has the site layout or design changed significantly since the SWMP was produced / last reviewed? Does the SWMP need to be updated to reflect these changes? (e.g.Additional units have been added or changes to floor area that have affected the v	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Quarterly Review Form	Unchecked: Have additional waste streams been identified on site? If yes, detail type and reason and update the forecast sheets and monitoring tool. (e.g.Unexpected contamination such as soils hot spots, Japanese knotweed, etc have been identified on sit	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Quarterly Review Form	Unchecked: Are any waste streams being managed in a different way to that identified in the SWMP? If yes, why and how are they being managed? (e.g.Wastes that were to be recycled now being sent to landfill)	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Build Phase details	Set phase description	<i>Philippe Rubrecht (Reconomy)</i>

Date	Section	Description	User
14/02/14	Build Phase details	Set persons in charge	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Build Phase details	Set waste metric to Tonnes	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Build Phase details	Set phase description	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Build Phase details	Set waste metric to Tonnes	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste Diverted From Landfill	Checked as 'yes': Plasterboard: All plasterboard waste will be segregated on site and returned for recycling. (e.g. British Gypsum)	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste Diverted From Landfill	Checked as 'yes': Soils: The site has been designed to retain as much soil on site as possible whilst maintaining protection of human health and the environment	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste Diverted From Landfill	Checked as 'yes': Timber: All timber is to be segregated on site and sent to a local charity/similar for recycling (details provided in the Waste Management Matrix).	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste Diverted From Landfill	Checked as 'yes': Metal: All metal is to be segregated on site and sent for recycling (see waste management matrix for details).	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste Diverted From Landfill	Checked as 'yes': Inert waste (e.g. bricks, blocks, concrete): All inert waste will be segregated on site and used under roads, drives etc as appropriate.	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste Diverted From Landfill	Unchecked: Other	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste Minimisation Statements	Checked as 'yes': Consideration of build dimensions to reduce waste e.g. cut bricks, etc.	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste Minimisation Statements	Checked as 'yes': Mass balance exercise has been undertaken to retain as much material on site as possible, therefore minimising waste to landfill	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste Minimisation Statements	Checked as 'yes': Site layout / programme review in order to maximise the reuse of site won materials.	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste Minimisation Statements	Checked as 'yes': Materials specifications have been reviewed to reduce wastage.	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste Minimisation Statements	Checked as 'yes': Review of materials schedule to ensure reduced over ordering of materials and have introduction of 'just in time' deliveries when appropriate.	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste Minimisation Statements	Unchecked: Other :	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste Minimisation Statements	Checked as 'yes': The return of unused or damaged goods	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste Minimisation Statements	Checked as 'yes': The removal of all off cuts by our carpet fitters	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste Minimisation Statements	Checked as 'yes': The removal of packaging associated with white goods by our suppliers	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste Minimisation Statements	Unchecked: Other :	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste Minimisation Statements	Unchecked: Other :	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Waste Minimisation Statements	Unchecked: Other :	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Roles and Responsibilities	Checked as 'yes': Site Manager Name	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Roles and Responsibilities	Checked as 'no': Forklift Truck Driver and/or Material Controllers Name	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Roles and Responsibilities	Checked as 'yes': Principle Contractor Representative/s Name/s	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Roles and Responsibilities	Checked as 'yes': Site Waste Management Plan discussed as part of Induction process with all trades	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Roles and Responsibilities	Checked as 'yes': Tool Box Talks completed discussing Site Waste Management Plan and Waste Management on site	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Roles and Responsibilities	Checked as 'yes': All Waste Management Issues to be highlighted with Reconomy as part of Site Waste Management Plan review process	<i>Philippe Rubrecht (Reconomy)</i>
14/02/14	Roles and Responsibilities	Checked as 'yes': All afore mentioned members of site team to be present and take part in Site Waste Management Plan review meetings. Any amendments to the plan to be discussed.	<i>Philippe Rubrecht (Reconomy)</i>

Date	Section	Description	User
------	---------	-------------	------
