



L.E.V THOROUGH EXAMINATION AND TEST IN ACCORDANCE TO HSG 258							
Customer Name & Address		Date of Test		11 July 2018			
Bimeda Telsol Ltd		Order Number		Commissioning			
23-24 Colomendy Ind Est		Contact Name		Ian Hardy			
Rhyl Road		Telephone					
Denbigh		Mobile					
LL16 5TA		Fax					
		Email					
The LEV System is Classified as				PASSED			
LEV Number	FFDT110718-1	LEV Type		Extraction Canopy			
Serial No	FF LEV3	LEV Location		Rear of Kiln			
Description		Part Detail		Passed	Comments		
Extraction Fan/Unit		Fan Engineering-FE47307		PASSED	420BL100 - 5.5Kw		
Mainline Ductwork		300mm 400mm		PASSED			
Drop Ductwork		N/A					
System Couplings		N/A					
System Hose		N/A					
System Funnels		N/A					
System Filters		HEPA 13			H7 Prefilters		
Specials (If Any)		Filter box mounted o/s, canopy i/s			Flame retardent Clear curtain.		
Fan Rotation		correct					
Type of Airborne Contaminant	Duct Size	Velocity Pressure at Inlet	Static Pressure at Inlet	Static Pressure at Outlet	Volume Flow at Inlet		
Fume/ Dust	400	195	1205	1205	2.26	m ³ /s	
Results at the time of the Test		2		Points in Use out of			2
Test Point	Size of Hood or Enclosure	Face Velocity (m/s)	Hood/Duct Static Pressure (Pa)	Duct Dimensions	Volume Flow Rate (m ³ /s)	Recommended Minimum Transport Velocity (m/s)	Recorded Transport Velocity (m/s)
TP1	2.6 x 0.22	0.65	n/a	Front face	0.37	0.3	0.65
TP2	300	15.1	n/a	300	1.06	10	15.1
TP3	300	15.1	n/a	300	1.06	10	15.1
TP4	400	18	1205	400	2.26	15	Total
TP5							
TP6							
TP7							
TP8							
TP9							
TP10							
Test Information Carried onto the Next Page		FFDT110718-1	Rear of Kiln		Extraction Canopy		



Examiners Statement and Supporting Evidence

LEV Report

Objectives

- 1) To assess performance of the local exhaust ventilation (LEV) and suitability for purpose.
- 2) To evaluate overall control of contaminates.

The data obtained will enable the user to assess compliance with section 9 of the COSHH regulations..

All test results and relevant site observations were recorded in order to compile an interpretive report, highlighting any areas where remedial actions may be required.

The monitoring programme was undertaken on the **11th July 2018**, under the overall supervision of David Taylor (Flamefast P601/602 Accredited Engineer)

Fume Extraction System-Kiln Room

LEV system technical performance

A thorough examination and test of the extraction system was carried out in accordance with the Control of Substances Hazardous to Health (COSHH) Regulation 2002 (as amended) during this visit

The system was visually examined and a simple line drawing of the system can be found within this LEV record file.

The minimum duct velocity of **15.1m/s** (TP1) exceeds the minimum **10m/s** transport velocity for fume & smoke as stated within HSG258 second edition.

Control Effectiveness

Qualitative assessments were carried out at the face of the hood spigots and directly inside the duct using a hot wire anemometer. All tests demonstrated effective airflow movement for the effective capture of contaminant clouds.

Report on Findings


- 1) Refer to this LEV exam and test report
- 2) The system was tested with the extraction points fully open, therefore 100% useage.


This system has **PASSED**

Remedial Works Quotation-If Applicable

Description	No Req'd	Price Each	Total Price
	0	£0.00	£0.00
	0	£0.00	£0.00
	0	£0.00	£0.00
	0	£0.00	£0.00
	0	£0.00	£0.00
	0	£0.00	£0.00
	0	£0.00	£0.00
	0	£0.00	£0.00
	0	£0.00	£0.00
	0	£0.00	£0.00
	0	£0.00	£0.00
Quotation Total (Not Inc Vat & Delivery)			£0.00
Test Information Carried onto the Next Page	FFDT110718-1	Rear of Kiln	Extraction Canopy

SCHEMATIC PLAN OF LEV



Method of Test	Serial Number	Calibration Due Date
Hot Wire Anemometer	TA4301146008	17th November 2018
Pitot Tube	3898985/201	17th November 2018
 Authorised Signature	Tested During COSHH Engineer	July 2018 Dave Taylor