

ST321903

MONITOR CONTRACT ORDER

Contractor	Contract Ref:	Area:	Engineers Ref:	Risk Score:	Monitor Ref:
AMC	WAL/AMC/9514	Wye	2091136	12	1958_WAL_AMS

Location Details

ELR	Structure Type	Structure No	Mileage	OS Ref	Local name
HNL1	Underbridge	40 48	40.1056		ST.JULIANS RIVER BR. - 8 spans

Order Details

Date Issued	Response Time	Project No / Task No	Payment In Installments	Lump Sum (if applicable)
21/02/2024 10:46:20	28 Day	161391 - 6.2.1	No	Not Applicable
Payment Periods	Liquidated Damages	Liquidated Damages Amount	Commencement	Period for completion of works
As per 13 Railway Periods	Not Applicable	Not Applicable	21/02/2024 10:46:20	20/03/2024 10:46:20

Other Details / Requirements

Scheme Drawing	No	Form 3	No	Design Only	No	Hand Over	No
Work Package Plans and Task Briefings	No	Form 4	No	As Built Drawing	No	Hand Back	No
Physical Works Estimate Required	Yes	Form 5	No	PCIP Required	No	Report Required	No
Form 1	No	Form 6	No	Site Manager	Simon McDarren		
Form 2	No	Form 7	No	Works Delivery Manager	mcdarren		

Work Remit:

Work Location On Structure

Work Defect

Work Details

Missing bolt to rail bearer connection, replace missing bolt and explore potential to replace bolts that have become sheared at failed connection. investigate surrounding rail bearer connections for further signs of failure and replace bolted connections as appropriate. *** Additional text By mcdarrens on 21/02/2024 10:54:43 - Location: 5th (from LM) Cross Girder/ Rail Bearer Connection Within Span 5.

Work Quantification

Possession Requirements

Contractor to arrange where required

Notes



STEP - 07535 #7343.



