

COMMITTED

MONITOR CONTRACT ORDER

Contractor	Contract Ref:	Area:	Engineers Ref:	Risk Score:	Monitor Ref:
DAB	WAL/DAB/9513	Towy	2056366, 2056368	9	2648_WAL_DAB

Location Details

ELR	Structure Type	Structure No	Mileage	OS Ref	Local name
SWM2	Underbridge	233 46.5	233.1023	SN409056	R.GWENDRAETH FAWR - aka Pont-y-Rhydd.

Order Details

Date Issued	Response Time	Project No / Task No	Payment In Installments	Lump Sum (if applicable)
21/09/2023 10:17:56	28 Day	183627 - 6.2.3	No	Not Applicable
Payment Periods	Liquidated Damages	Liquidated Damages Amount	Commencement	Period for completion of works
As per 13 Railway Periods	Not Applicable	Not Applicable	21/09/2023 10:17:56	19/10/2023 10:17:56

Other Details / Requirements

Scheme Drawing	No	Form 3	No	Design Only	No	Hand Over	No
Work Package Plans and Task Briefings	No	Form 4	No	As Built Drawing	No	Hand Back	No
Physical Works Estimate Required	No	Form 5	No	PCIP Required	No	Report Required	No
Form 1	No	Form 6	No	Site Manager	TBC		
Form 2	No	Form 7	No	Works Delivery Manager			

Work Remit:

Work Location On Structure

(1) Abutments and wing walls (2) Downstream high mileage

Work Defect

(1) Hand Pointing (2) Scour

Work Details

(1) Rake out and repoint open joints (2) Reinstate missing invert -Infill missing blocks with concrete grout bags -Bags not to be over-filled to allow filling of void without protruding above level of existing invert - Bags to be pinned with L-shaped stainless steel rebar (or similar)

Work Quantification

(1) 1.0 unit (2) 6.0 m2

Possession Requirements

Contractor to arrange where required

Notes

D2D Items: (1) 10 (2) 11 CARRS Id: (1) 2056366 (2) 2056368 Design Requirements: (1) No (2) No *** Additional text by harrowr on 19/10/2023 12:08:39 - Following site visit the works cannot be delivered within the 28 day

response time. Discussed with AE and EOT required to be submitted. *** Additional text by harrowr on 19/10/2023 13:12:08 - Works deferred to CP7 Y1. Please try to carry out works as early as possible in the new financial year. *** Additional text by harrowr on 14/12/2023 15:46:58 - Approved at 0.00 to allow EOT to be submitted. Discussed with AE.

Please note the requirements of the contract that a Risk Assessment must be carried out and a Work Package Plan with Task Briefings produced and approved/accepted in accordance with Network Rail company standards, prior to the commencement of work

Contractor to assess the impact on track stability of the works and carry out appropriate dilapidation survey and monitoring regime where applicable

CDM Regulations: The Contractor must advise the Network Rail project manager if the works are deemed to be notifiable.

(Last updated 09/09/2015)