

MONITOR CONTRACT ORDER

Contractor	Contract Ref:	Area:	Engineers Ref:	Risk Score:	Monitor Ref:
DAB	WAL/DAB/9513	Dovey	2119966, 2119965	8	2820_WAL_DAB

Location Details

ELR	Structure Type	Structure No	Mileage	OS Ref	Local name
DJP	Underbridge	80 62	80.1364	SN676977	GOGARTH - 1364y. No.3 - also flood opening

Order Details

Date Issued	Response Time	Project No / Task No	Payment In Installments	Lump Sum (if applicable)
29/07/2024 14:46:14	26 Week	183627 - 6.2.3	No	Not Applicable
Payment Periods	Liquidated Damages	Liquidated Damages Amount	Commencement	Period for completion of works
As per 13 Railway Periods	Not Applicable	Not Applicable	29/07/2024 14:46:14	27/01/2025 14:46:14

Other Details / Requirements

Scheme Drawing	No	Form 3	No	Design Only	No	Hand Over	No
Work Package Plans and Task Briefings	No	Form 4	No	As Built Drawing	No	Hand Back	No
Physical Works Estimate Required	No	Form 5	No	PCIP Required	No	Report Required	No
Form 1	No	Form 6	No	Site Manager	Stephanie Dyson		
Form 2	No	Form 7	No	Works Delivery Manager			

Work Remit:

Work Location On Structure

(1) US HM fence (2) Arch intrados

Work Defect

(1) Fencing Repair/Renewal (2) Pin and Grout

Work Details

(1) Repair boundary fence, sheep roaming nearby, report to control from site(Previous recommendation) (2) Pin and grout transverse fracture to arch intrados in accordance with NR SDD.(Previous recommendation)

Work Quantification

(1) 3.0 m (2) 5.0 m

Possession Requirements

Contractor to arrange where required

Notes

D2D Items: (1) 15 (2) 16 CARRS Id: (1) 2119966 (2) 2119965 Design Requirements: (1) No (2) No

Please note the requirements of the contract that a Risk Assessment must be carried out and a Work Package Plan with Task Briefings produced and approved/accepted in accordance with Network Rail company standards, prior to the commencement of work

Contractor to assess the impact on track stability of the works and carry out appropriate dilapidation survey and monitoring regime where applicable

CDM Regulations: The Contractor must advise the Network Rail project manager if the works are deemed to be notifiable.

(Last updated 09/09/2015)