


Schedule 6 - Notification

Part B - to be submitted as soon as practicable

Permit Number	BR9383ID	Notification Reference	EP_EX_230
Name of operator	Knauf Insulation Ltd		
Location of Facility	Chemistry Lane, Queensferry, Deeside, Flintshire, CH5 2DA		
Time and date of the detection	Lime dosing blockage 07:00 8 th July 2019		

Any more accurate information on the matters for notification under Part A.	EP_EX_230 lime dosing pipe for emission point A (Cupola Stack after Oxidizer) blocked in a location requiring a shutdown to clear
Measures taken, or intended to be taken, to prevent a recurrence of the incident	The lime dosing pipework was unblocked during the shutdown on 17/7/19. Internal arrangements were inspected and a modification is due to take place on the next shut down (due August). Suppliers have proposed a different design of feed pipe to reduce powder build up. Sourcing the pipe is in progress. Changes to the set-up of the powder feed vibrators are being considered to help prevent blockages and maintain a consistent powder feed
Measures taken, or intended to be taken, to rectify, limit or prevent any pollution of the environment which has been or may be caused by the emission	We believe that no permanent harm will result from the incident. Lime dosing is new to the site and we are working through issues as they arise to achieve consistent HCl abatement
The dates of any unauthorised emissions from the facility in the preceding 24 months.	14-15/08/17, 06/09/17, 14/09/17, 16-20/09/17, 26/09/17, 1-3/10/17, 9-11/10/17, 21/10/17, 23/10/17, 31/10/17, 08/12/17, 29/12/17, 09-11/01/18, 24/01/18, 26/03/18, 30/03/18, 17/04/18, 21/04/18, 26-27/04/18, 16/05/18, 11/7/18, 3-4/9/18, 5/9/18, 7/9/18, 9/9/18, 10/9/18, 16/9/18, 15/10/18, 16/10/18, 17/10/18, 19/10/18, 22/10/18, 6/11/18, 13/11/18, 2/1/19, 8/1/19, 9/1/19, 7/2/19, 20/2/19, 12/4/19, 19/4/19, 8/05/19, 18/06-17/07/19, 3/07/19, 8/07-17/07/19, 16/07/19

Name*	Graham Jones
Post	Process and Energy Manager
Signature	
Date	23/07/19

* authorised to sign on behalf of Knauf Insulation Ltd