

Site visit - Meadowbank

9/11/09.

- new tank installed,
collect drainage from sheds + 2
new concrete in yard areas in front of
shed, gridded collection chamber leading
to tank.
- concrete in yard area in front of 3+6
has been redone + drainage for dirty
water now collects there.
similar for 4 & 5.
future plan is for central area between
4 sheds to be concreted
↳ advice given on kerbing/lip to
prevent runoff onto un concreted area.
- All discharge to lagoon of city water
stopped.
Again asked for some extra
kerbing/lip around concrete area
in front of 5+6 to ensure no
dirty water escapes onto ~~unconcreted~~ un concreted