


Schedule 6 - Notification

Part B - to be submitted as soon as practicable

Permit Number	BR9383ID	Notification Reference	EP_EX_160
Name of operator	Knauf Insulation Ltd		
Location of Facility	Chemistry Lane, Queensferry, Deeside, Flintshire, CH5 2DA		
Time and date of the detection	EP_EX_160: Day of 10 th July 2016		

Any more accurate information on the matters for notification under Part A.	On 10 th July during the period of 00:38 hours and 01:59 hours, the T116 Thermocouple, that protects the filter bags on the Flue Gas Abatement System, was operating outside of its safe operational temperature, which resulted in the control system operating the emergency stack during the periods of over temperature. Control was regained at 01:59 hours.
Measures taken, or intended to be taken, to prevent a recurrence of the incident	<p>Following investigation during a planned shutdown on 11th July, it was identified that the K17 damper, which cools the gases, was unable to open more than 15%. The damper was subsequently stripped down, lubricated and reinstated during the shutdown.</p> <p>A planned maintenance routine is to be set up by the Engineering Department for six monthly inspections and testing of specific dampers, including K17, to prevent reoccurrence.</p>
Measures taken, or intended to be taken, to rectify, limit or prevent any pollution of the environment which has been or may be caused by the emission	It is believe that no permanent harm will result from the incident.
The dates of any unauthorised emissions from the facility in the preceding 24 months.	11/07/14, 19/07/14, 20/07/14, 21/07/14, 8-9/10/14, 15/10/14, 11/01/15, 19/03/15, 20/04/15, 19/06/15, 23/07/15, 17/08/15, 29/08/15, 11/09/15, 5-6/10/15, 6-7/10/15, 27/10/15, 02/02/16, 23/02/16, 01-15/06/16, 10/07/16.

Name*	C. Keouski
Post	HSE Manager
Signature	
Date	28 th July 2016

* authorised to sign on behalf of Knauf Insulation Ltd