


## Schedule 6 - Notification

### Part B - to be submitted as soon as practicable

Permit Number	BR9383ID	Notification Reference	EP_EX_177 EP_EX_178 EP_EX_179 EP_EX_180 EP_EX_181 EP_EX_182
Name of operator	Knauf Insulation Ltd		
Location of Facility	Chemistry Lane, Queensferry, Deeside, Flintshire, CH5 2DA		
Time and date of the detection	EP_EX_177: Day of 18 <sup>th</sup> September 2017 EP_EX_178: Day of 18 <sup>th</sup> September 2017 EP_EX_179: Day of 18 <sup>th</sup> September 2017 EP_EX_180: Day of 19 <sup>th</sup> September 2017 EP_EX_181: Day of 20 <sup>th</sup> September 2017 EP_EX_182: Day of 21 <sup>th</sup> September 2017		

Any more accurate information on the matters for notification under Part A.	The validated Daily Averages were as follows: EP_EX_177: Daily Average CO emission of 98.98mg/Nm3 EP_EX_178: Daily Average CO emission of 114.78mg/Nm3 EP_EX_179: Daily Average CO emission of 189.03mg/Nm3 EP_EX_180: Daily Average CO emission of 130.26mg/Nm3 EP_EX_181: Daily Average CO emission of 140.84mg/Nm3 EP_EX_182: Daily Average CO emission of 211.42mg/Nm3
Measures taken, or intended to be taken, to prevent a recurrence of the incident	This was an optimisation period where Engineering personnel were monitoring the burner chamber operation and making controlled step changes to address the high CO following the replacement of the burner head during a maintenance shutdown period.
Measures taken, or intended to be taken, to rectify, limit or prevent any pollution of the environment which has been or may be caused by the emission	It is believed that no permanent harm will result from the incident.
The dates of any unauthorised emissions from the facility in the preceding 24 months.	5-7/10/15, 27/10/15, 02/02/16, 23/02/16, 15/06/16, 27/06/16, 28/06/16, 10/07/16, 15/08/16, 16/08/16, 13/09/16, 14/09/16, 25/04/2017, 24/05/17, 07/07/17, 04/08/17, 14/08/17, 15/08/17, 06/09/17

Name*	C. Keouski
Post	HSE Manager
Signature	
Date	29 <sup>th</sup> November 2017

\* authorised to sign on behalf of Knauf Insulation Ltd