

The Paddocks Upgrade program

During the month of August 2018 a refurbishment program was started on H1 H2 H3

House 1 had Aluminium roof sheets removed and replaced with new box profile metal green roof sheets

100 mm fibre glass was added to all roof space before placing new sheeting

New fibreglass ridge roof chimneys were added

New Ziehl 780mm roof fans replaced the old 640mm fans

All old electric wiring was removed and the house was completely rewired by Securcom

New LED fluorescent light tubing was added by Securcom Electricians with new dimmable controllers

H2 had all of the above except 3 lanes of new LED waterproof IUL light bulb and fitting were used at 10ft spacings from Climatec Systems of Ledbury with new dimmable controller

H3 had the same lights and controller as H2 but no further work was carried out due to the time element.

H3 had 20ft of wall replaced with new concrete blocks due to cracking on near end RH wall.

01/09/2018 J. Whistance

H1/H2 NEW POSTS FITTED EVERY 20FT WITH NEW GIRDER STEEL FITTED BETWEEN TO HOLD MISSING 10 FT POST. ROOF TRUSS.

The Paddocks New Poultry Growout Venture

On September 7th 2018 The Paddocks Site under D J Poultry Ltd control started a new poultry venture growing day old JA87 Hubbard chicks to 28 days of age. *Stocking density eventually 21 birds/sqm. Max weight 1kg ex. 850 grams PX.*

These chicks are supplied from Annyalla Hatchery of Wrexham under Organic rules and regulations and delivered to

Capestone Organic Poultry Ltd of

Walwyns Castle

Haverfordwest

Pembrokeshire SA62 3DY

These poults must stay under Organic management conditions until the birds reach a minimum age of 10 weeks