

lined pump



Tecnidro S.r.l. Via
G. Gastaldi 26/F
16163 Genova

Test certificate



CLIENTE	WD METERS LTD	
CUSTOMER		
RIF. ORDINE ORDER N°	PO-0210	DEL DATE 06/03/2018
BOLLA N° DOCUMENT OF TRANSPORT		DEL DATE (SALE) 19.11.2018
ARTICOLO ITEM	TW-P WATER METER DN 150	

	DN	Qn	Flow rate	Measured V	Dial Volume	Difference	Error
Serial n°	[mm]	[m³/h]	[m³/h]	[l]	[l]	[l]	[%]
R1615501	150	150	141,4	2651,8	2624	-27,8	-1,00%

ESITO: X **CONFORME** **NON CONFORME**
 Result In conformity Not in conformity
 Limite di accettabilità intervallo Q_n / Accuracy tolerance Q_n : $\Delta = \pm 2\%$
 Limite di accettabilità intervallo Q_t / Accuracy tolerance Q_t : $\Delta = \pm 5\%$
 Limite di accettabilità intervallo Q_{min} / Accuracy tolerance Q_{min} : $\Delta = \pm 5\%$

Procedura di controllo ed accettazione Procedura Tecnidro n° 05, rev.5 dtd. 03/04/2017
 Istruzione di controllo Tecnidro n° rev.
 Altro

FIRMA DEL COLLAUDATORE
 OPERATOR SIGNATURE



Data 13/04/18