


Schedule 6 - Notification

Part B - to be submitted as soon as practicable

Permit Number	BR9383ID	Notification Reference	EP_EX_229
Name of operator	Knauf Insulation Ltd		
Location of Facility	Chemistry Lane, Queensferry, Deeside, Flintshire, CH5 2DA		
Time and date of the detection	07:00 4 th July 2019		

Any more accurate information on the matters for notification under Part A.	Oven abatement oxidizer gas control valve linkage bolt sheared resulting in constant gas flow to the oxidizer, emission point F mainline curing oven
Measures taken, or intended to be taken, to prevent a recurrence of the incident	A bolt connecting sections of the valve control linkage had failed at about 18:15 on 3 rd July. This was replaced and normal operation restored on 4 th July Checking the condition of the valve link arms has been added to the Preventive Maintenance routine for the oxidizer burner to prevent reoccurrence
Measures taken, or intended to be taken, to rectify, limit or prevent any pollution of the environment which has been or may be caused by the emission	No corrective action is required in regard to this emission. The fixed gas flow was sufficient to maintain the temperature required for effective oxidization of emissions from the oven.
The dates of any unauthorised emissions from the facility in the preceding 24 months.	14-15/08/17, 06/09/17, 14/09/17, 16-20/09/17, 26/09/17, 1-3/10/17, 9-11/10/17, 21/10/17, 23/10/17, 31/10/17, 08/12/17, 29/12/17, 09-11/01/18, 24/01/18, 26/03/18, 30/03/18, 17/04/18, 21/04/18, 26-27/04/18, 16/05/18, 11/7/18, 3-4/9/18, 5/9/18, 7/9/18, 9/9/18, 10/9/18, 16/9/18, 15/10/18, 16/10/18, 17/10/18, 19/10/18, 22/10/18, 6/11/18, 13/11/18, 2/1/19, 8/1/19, 9/1/19, 7/2/19, 20/2/19, 12/4/19, 19/4/19, 8/05/19, 12/06/19, 18/06-17/07/19, 3/07/19, 8/07-17/07/19, 16/07/19

Name*	Graham Jones
Post	Process and Energy Manager
Signature	
Date	23/07/2019

* authorised to sign on behalf of Knauf Insulation Ltd