


# Schedule 6 - Notification

## Part B - to be submitted as soon as practicable

Permit Number	BR9383ID	Notification Reference	EP_EX_257
Name of operator	Knauf Insulation Ltd		
Location of Facility	Chemistry Lane, Queensferry, Deeside, Flintshire, CH5 2DA		
Time and date of the detection	22/02/2021 08:00		

Any more accurate information on the matters for notification under Part A.	Temperature measurement from Durag probe failed. The spare probe was fitted on 25/2/2021. Other measurements from the probe were unaffected. The probe measures emissions from stack A cupola after oxidizer, specifically dust, pressure, flow and temperature. Temperature is used in correction calculations for the emissions with ELVs
Measures taken, or intended to be taken, to prevent a recurrence of the incident	The probe that was removed has been sent for repair. Having a working spare to fit is the site measure in the event of a probe failure. The replacement probe has been working satisfactorily since plant start up on 26/2/2021
Measures taken, or intended to be taken, to rectify, limit or prevent any pollution of the environment which has been or may be caused by the emission	The site continued to operate with emissions within ELVs when corrected to a temperature of 285C which is a typical average operating temperature. No emissions in excess of ELVs are believed to have been discharged to atmosphere
The dates of any unauthorised emissions from the facility in the preceding 24 months.	12/04/19, 19/04/19, 08/05/19, 12/06/19, 13/06/19, 18/06/19, 04/07/19, 08/07/19, 16/07/19, 06/08/19, 08/08/19, 16/08/19, 07-09/09/19, 16/09/19, 19/09/19, 02/10/19, 03/10/19, 25-27/10/19, 31/10/19, 24/11/19, 25/2/20, 12-14/5/20, 22-26/5/20, 22/6-2/7/20, 8/7/20, 16/8/20, 15/9/20, 6/10/20, 7/10/20

<b>Name*</b>	Graham Jones
<b>Post</b>	Process and Energy Manager
<b>Signature</b>	
<b>Date</b>	2/03/2021

\* authorised to sign on behalf of Knauf Insulation Ltd