


Schedule 6 - Notification

Part B - to be submitted as soon as practicable

Permit Number	BR9383ID	Notification Reference	EP_EX_261
Name of operator	Knauf Insulation Ltd		
Location of Facility	Chemistry Lane, Queensferry, Deeside, Flintshire, CH5 2DA		
Time and date of the detection	17/03/2021 13:00		

Any more accurate information on the matters for notification under Part A.	The dust reading was affected from 16/3/21 to 28/3/21 when the plant shutdown commenced. The Enviro Technology engineer attended site on 31 st March and confirmed the diagnosis previously made remotely ie obstruction of the ceramic collar by a build up of material. The probe was cleaned. Dust readings were good from start up on 6 th April. The spare probe that had been away for repair is back on site as a working spare.
Measures taken, or intended to be taken, to prevent a recurrence of the incident	Investigation found an area of wear in the dust extraction system that had allowed additional dust to accumulate then dislodge on start up. This reached the Durag on start up after the pre start checks had been completed and the probe cleaned. Repairs to the dust bag filter system were effected during a shutdown on 30/4-1/5/21.
Measures taken, or intended to be taken, to rectify, limit or prevent any pollution of the environment which has been or may be caused by the emission	
The dates of any unauthorised emissions from the facility in the preceding 24 months.	12/04/19, 19/04/19, 08/05/19, 12/06/19, 13/06/19, 18/06/19, 04/07/19, 08/07/19, 16/07/19, 06/08/19, 08/08/19, 16/08/19, 07-09/09/19, 16/09/19, 19/09/19, 02/10/19, 03/10/19, 25-27/10/19, 31/10/19, 24/11/19, 25/2/20, 12-14/5/20, 22-26/5/20, 22/6-2/7/20, 8/7/20, 16/8/20, 15/9/20, 6/10/20, 7/10/20, 22/2/21 27/2-3/3/21, 9/3/21, 17/3/21

Name*	Graham Jones
Post	Process and Energy Manager
Signature	
Date	8/07/2021

* authorised to sign on behalf of Knauf Insulation Ltd