

July 2021

Day	Downtime	Rationale
1	0	
2	0	
3	0	
4	0	
5	0	
6	0	
7	0	
8	0	
9	19.5	Wet Ash Conveyor chain derailed due to distorted casing. Structural supports
10	3.5	made and jacked straight. Plant restarted
11	0	
12	24	Boiler Superheater 2 Tube failure to column 3 row 3. Removed failed tube and
13	24	replaced with new repairing damaged tube supports. NDT'd , pressure tested and
14	23	plant restarted.
15	0	
16	0	
17	0	
18	0	
19	0	
20	0	
21	0	
22	0	
23	0	
24	0	
25	0	
26	19	Plant initially taken offline due to wet ash conveyor jammed. Paddles replaced and
27	24	reinstated. Cbiss unit stopped measuring at the same time.
28	24	New Air controller diagnosed and fitted to Cbiss, unit returned to operation
29	3	down. Burner FCV feedback pin delayed startup whilst repaired and recommissioned.
30	0	Plant warming up.
31	0	
Month	164	