

Sep 21

Day	Downtime	Rationale
1	0	
2	0	
3	0	
4	0	
5	2.5	Boiler PLC CPU tripped, restarted and plant resynched.
6	0	
7	0	
8	0	
9	0	
10	0	
11	11.5	Plant tripped on Superheater Steam temperature, plant taken offline and cooled. Upon inspection found Tube failure in Superheater number 1. Failed tubes replaced and tube hangers repaired. Inspected, pressure tested and restarted ok.
12	24	
13	24	
14	5	
15	0	
16	0	
17	0	
18	0	
19	0	
20	0	
21	0	
22	0	
23	0	
24	0	
25	0	
26	0	
27	19	Plant trip due to primary failure on WPD feeder. Turbine barred using standby generator and successfully restarted once grid connection restored by WPD.
28	3.5	
29	0	
30	0	
Month	89.5	