

Nov 2021

Day	Downtime	Availability	Daily Mwh	Rationale
1	24	0.00%	0	Chain Conveyor 2 derailment due to TE bearing collapse & sprocket failure. Buffer silo Rotor gearbox failed - replaced motor and gearbox with spare unit / Rotor arms drive chains failed, replaced . Superheater Ash screw cooling manifold failed and required replacement. New MSV drain valve installed and commissioned. Plant start up delayed due to wet fuel and vacuum issues- resolved and restarted awaiting water chemistry.
2	24	0.00%	0	
3	24	0.00%	0	
4	24	0.00%	0	
5	15	37.50%	108	
6	0	100.00%	328	
7	0	100.00%	329	
8	0	100.00%	329	
9	5.5	77.08%	241	Boiler PLC tripped taking plant down, permissive to start absent delayed plant restart.
10	0	100.00%	329	
11	0	100.00%	330	
12	0	100.00%	327	
13	0	100.00%	330	
14	0	100.00%	331	
15	0	100.00%	332	
16	0	100.00%	331	
17	0	100.00%	285	Deloaded for approx 7 hours whilst on Em Dos repairing CC2 snapped links
18	0	100.00%	328	
19	0	100.00%	329	
20	0	100.00%	330	
21	0	100.00%	333	
22	0	100.00%	333	
23	0	100.00%	334	
24	0	100.00%	333	
25	0	100.00%	333	
26	0	100.00%	330	
27	0	100.00%	333	
28	0	100.00%	319	
29	0	100.00%	332	
30	0	100.00%	322	
Month	116.5	83.82%	8220	