

Jan 2022

Day	Downtime	Availability	Daily Mwh	Rationale
1	0	100.00%	281	
2	0	100.00%	315	
3	0	100.00%	329	
4	0	100.00%	328	
5	0	100.00%	330	
6	5	79.17%	260	Superheater #2 Tube failure Nest 13, 3 rows down, followed by 3 Tube leaks in Superheter #4 (4 nests in from east side 5 up & 5 nests in 6 up)
7	24	0.00%	0	
8	24	0.00%	0	
9	24	0.00%	0	
10	24	0.00%	0	
11	24	0.00%	0	
12	24	0.00%	0	FGR Expansion joint Bellows blown out. New inner and outer sleeves fabricated, installed
13	3	87.50%	283	
14	0	100.00%	333	
15	0	100.00%	333	
16	0	100.00%	332	
17	0	100.00%	334	
18	0	100.00%	333	
19	0	100.00%	331	
20	0	100.00%	333	
21	0	100.00%	334	
22	0	100.00%	333	
23	0	100.00%	333	
24	0	100.00%	332	
25	0	100.00%	333	
26	0	100.00%	320	
27	0	100.00%	323	
28	0	100.00%	321	
29	0	100.00%	321	
30	0	100.00%	317	
31	0	100.00%	322	
Month	152	79.57%	8042	