


Part B - to be submitted as soon as practicable

Any more accurate information on the matters for notification under Part A.	None
Measures taken, or intended to be taken, to prevent a recurrence of the incident	The Purchase order to complete a full drainage survey on the foul and surface water has been raised and approved. The survey will be completed by the 10 Feb 2017. No surface water is currently leaving site. A pump has been installed to pump any water from the drain into foul. Long term – After the drainage survey has been completed. The layout of the drains will be altered to ensure that no contamination from the factory or foul drain enters the site surface water drain.
Measures taken, or intended to be taken, to rectify, limit or prevent any pollution of the environment which has been or may be caused by the emission	No contaminated site surface water is leaving site. Site surface drain capped and any water is being pumped into the foul drain.
The dates of any unauthorised emissions from the facility in the preceding 24 months.	No additional emissions.

Name*	RICHARD DAVIES
Post	HSE CO-ORDINATOR
Signature	
Date	06 Feb 2017.

* authorised to sign on behalf of the operator