

APPLICATION FOR A MARINE LICENCE FOR MARINE WORKS

Marine Works include, but are not limited to, coast defences, beneficial uses of dredged materials, subsea cables, pontoons, jetties, land reclamation, grab samples and outfall pipes under the Marine and Coastal Access Act 2009

Please read the notes carefully before completing the form.

- The Marine Licensing Team (MLT) administers Part 4 of the Marine and Coastal Access Act 2009 on behalf of the Licensing Authority, the Welsh Ministers.
- The completed application form must be accompanied by a location plan and, where appropriate, descriptive drawing(s) and any supporting environmental assessments.
- Please submit applications to the **Permit Receipt Centre** via the details at the top of this form. For applications larger than 20MB, we would advise that you contact us to determine the most appropriate method for submitting your application.
- Please submit marine licence applications, including this form and all supporting documents, **at least 4 months before the licence is required.**

Some projects may raise matters that require a significantly longer time for consideration. These are most likely to be:

- Projects that fall **within** The Marine Works (Environmental Impact Assessment) Regulations 2007 – as amended requiring an Environmental Statement
- Large scale projects with substantial volumes of material being deposited or excavated
- Works requiring an Appropriate Assessment to be conducted under The Conservation of Habitats and Species Regulations 2017.
- Information should be provided about the anticipated **duration of the entire project** in respect of works below/seaward of Mean High Water Spring (MHWS). Where appropriate, planned phasing of the work for which consent is sought must be detailed. For projects lasting more than one calendar year, planned phasing details must be given for each 12 month period.

A licence fee is payable in respect of an application. Details of fees can be found on our web pages.

Please note applications will not be processed without the correct relevant fee or invoicing details.

- Payments can be made via Cheque, BACS or credit/debit card.
 - Cheques should be crossed and made payable to **Natural Resources Wales.**
 - For BACS payments ensure you provide the reference number (not remittance number)
 - For credit/debit card payments please complete the CC1 form and submit with the application. The CC1 form can be found on our web pages

Further information on payment methods can be found on our web pages

- All activities need to comply with the Water Framework Directive (WFD). The framework and guidance can be found on the Natural Resources Wales website, <http://naturalresources.wales>. The results of your WFD assessment must be attached to your marine licence application.
- Please answer all questions. If any information is not available at the time of application please indicate in the relevant section, giving reasoning in a covering letter. Outstanding details must be submitted as soon as possible. Any delay in forwarding details is likely to result in delays in determining your application.

Your application may not be considered complete and therefore not processed until key information has been submitted. Your application may be returned if you fail to submit outstanding information within given timescales.

- Please note any licence may have conditions that must be discharged before works can commence. This will take additional time.
- If you have any queries with regards to completing this application please contact the MLT: marinelicensing@naturalresourceswales.gov.uk

How your application will be processed by the MLT:

- Submit all application to the **Permit Receipt Centre** via the details at the top of this form.
- Checked and acknowledged by the MLT within 21 days of receipt of application and payment
- If the application is complete and no further information is needed at this time, your application will be placed in a work queue to be assigned a permitting officer
- If the application is not complete, further information will be request and need to be provided before the application can be considered as complete
- Our **4 months** service level for determining non-EIA applications will begin from the date the **completed** application is received (*Please note some projects may take significantly longer than 4 months to determine due to their nature*)
- EIA projects may take significantly longer due to their scale and complexity. Therefore we encourage early engagement with the MLT
- Your application and supporting documents will be sent to for an initial consultation period of 28 days (*42 days for EIA projects*)
- For the majority of projects, a public notice must be advertised. Public consultation will be 28 days (*49 days for EIA projects*). For EIA projects a second public notice will be required. The MLT will advise on how this should be done.
- Responses to consultation will be considered and additional information requested at this time, if necessary.
- A decision on your Marine Licence Application will be made

All information submitted may be referred to within a licence, therefore all works must be in accordance with this information, unless otherwise agreed with NRW acting on behalf of the Licensing Authority during the determination process.

It is the responsibility of the applicant to obtain any other consents/authorisations that may be required.

Application Form Structure

1. Project Description and Cost
2. Applicant Details
3. Details of Agent, Contractor, Vehicles and/or Vessels used to carry out works
4. Environmental Impact Assessment (EIA)
5. Licensable Period
6. Project Description
7. Methods Statement
8. Materials of Project
9. Beach Replenishment, Land Reclamation or Salt Marsh Feeding
10. Temporary Works
11. Dredge and Disposal of Dredge Material
12. Protected Sites
13. Other Consents
14. Statutory Powers
15. Public Register
16. Application Fee
17. Declaration

Check List

Please ensure that you have included all the necessary information before you submit your application. **If any of the below are not completed in the application form, the application is likely to be considered incomplete and may be returned to you**

Item	Yes (✓)
The applicant is a legal entity?	✓
The declaration is signed by the applicant?	✓
Is the application fee correct?	✓
Are the grid references/coordinates correct?	✓
Do the coordinates match map locations?	✓
Have all the relevant supporting documents been submitted?	✓
Has a clear methodology been provided in the application form?	✓
Has Protected sites information been included?	✓
Has a Water Framework Directive (WFD) assessment been submitted?	✓
Are all the continuation sheets for application questions appended with correct corresponding numbers?	N/A

Should you have any queries regarding your application please contact the MLT via marinelicensing@naturalresourceswales.gov.uk

1. Project Description and Cost

1(a). Project Name

Southgate final effluent pipe repair

1(b). Please provide a brief description of the proposed project, including location

Dŵr Cymru Welsh Water's (DCWW's) existing 6" AC pipe which transports treated effluent prior to discharging in the subtidal zone, has experienced multiple leaks along the pipe and shoreline, which breaks the discharge consent, and is causing pollution. These leaks are to be repaired, along with some required and optional concreting along the pipeline. The pipework is located along the shoreline underneath the cliffs at Southgate, Swansea.

1(c). Please provide an estimated gross cost of the project (Inc. materials and labour) for works that fall below/seaward of Mean High Water Springs (MHWS)

< £200,000

2. Applicant Details

To whom the licence will be issued. *This must be a legal entity such as an individual, registered company/ charity or public body.*

Title

Full Name

Gareth Lippiett

Company or Trading Name

Kaymac Marine and Civil Engineering Ltd

Company Registration Number (if applicable)

02975450

Name of Contact or individual (if different)

Gareth Lippiett

Position in Company

Project Manager

Address inc. postcode (provide registered Company address if applicable)

Unit 1, Osprey Business Park, Byng Street Landore, Swansea, West Glamorgan, SA1 2NR

Telephone Number

01792 301 818

Email Address

gareth.lippiett@kaymacLtd.co.uk

3. Details of Agent, Contractor, Vehicles and/or Vessels used to carry out works

3(a). Agent Details

This is who we will correspond with unless otherwise informed. If no agent we will contact the applicant.

Title		Full Name	Kelly Greener
Company or Trading Name	APEM Limited		
Company Registration Number (if applicable)	2530851		
Name of Contact or individual (if different)			
Position in Company	Senior Consultant		
Address (Inc. postcode)	Riverview A 17 Embankment Business Park Heaton Mersey, Stockport SK4 3GN		
Telephone Number	+447393002754		
Email Address	k.greener@apemltd.co.uk		

3(b). Does the Applicant wish to be included in all correspondence? Yes ☒ No ☐

3(c). Contractor Details

In order for contractors to benefit from the licence permission, details must be provided. Any details not provided with application must be confirmed before operations commence.

Contractor Company or Trading Name	Address
Kaymac Marine and Civil Engineering Ltd	Unit 1, Osprey Business park, Byng St, Plasmarl, Swansea SA1 2NR
DrainForce	Unit 2, Heol Ffaldau, Brackla Industrial Estate, Bridgend CF31 2AJ
Bond Demolition Ltd	Unit 3B Ocean Park, Pant Glas Industrial Estate, Caerphilly CF83 8DR

3(d). Will the works require the use of vessels?

Yes ☒

No

☐

3(d) (i). Vessel Details (if applicable and available)

In order for contractors to benefit from the licence permission, details must be provided.

Any details not provided with application must be confirmed before operations commence.

Operator	Name of Vessel	Type of Vessel	Vessel Registration Number	Country of Registration
Kraken Marine Services Ltd	KMS Terramare	Landing craft	904285	United Kingdom

3(e). Will the works require the use of vehicle?

Yes ☒

No

☒

3(e) (i). Vehicle Details (if applicable and available) to be used below MHWS

In order for contractors to benefit from the licence permission, details must be provided.

Any details not provided with application must be confirmed before operations commence.

Operator	Type/Description of Vehicle
Kaymac Marine and Civil Engineering Ltd	14T Tracked Excavator
Kaymac Marine and Civil Engineering Ltd	6T Wheeled Forward Tipping Dumper

3(f). If the contractor or vessels or vehicles are not known at the application stage, when do you expect to provide these details?

These details will need to be confirmed prior to the licence and operations commencement

N/A

4. Environmental Impact Assessment (EIA)

Certain projects, due to their scale, location and/or nature, may require an EIA under the Environmental Impact Assessment Directive (Directive 85/337/EEC – as amended). If a

project qualifies under EIA, an Environmental Statement (ES) must be prepared and submitted with the application.

Projects that fall within Annex I of the Directive automatically require an EIA. Projects that fall within Annex II of the Directive are assessed on a case-by-case basis for the requirement for an EIA to be undertaken.

4(a). Do you consider the works to be under the Environmental Impact Assessment Directive (Directive 85/337/EEC – as amended)? Yes ☐ No ☒

4(a) (i) If Yes, which Annex does the proposal fall under? Annex I ☐ Annex II ☐

4(a) (ii) Which number(s) within the Annex does the proposal relate to?

4(b). Have you applied for a screening or scoping opinion from the MLT under the Marine Works (Environmental Impact Assessment) Regulations 2007 (as amended)? Yes ☐ No ☒

4(b) (i). If Yes, please provide the reference number

4(c). Has an Environmental Impact Assessment been undertaken? Yes ☐ No ☒

4(c)(i). If Yes, has an Environmental Statement been submitted to support this Marine Licence application? Yes ☐ No ☒

4(d). If an Environmental Impact Assessment has been undertaken, but an ES has not been submitted, please provide an explanation

Please continue on a separate sheet if necessary. Please tick if you have done this ☐

5. Licensable Period

Determination of applications will be based on the works taking place during these dates. Please ensure you have included an adequate contingency period. If works are not completed by the Requested Licence Expiry Date you may be required to submit a new application. *Including a contingency period within your original application does not impact on Licence Fee*

Start Date 01/02/2025

Requested Licence Expiry Date 01/07/2025

*Please ensure you submit your application for a Marine Licence **at least 4 months** prior to the intended start date. Some projects, such as EIA projects, will take significantly longer to determine.*

6. Project Description

6(a). Please give a description of the proposed project.

This should include the purpose of the project, estimated timescales of construction and operation, and broken down by the phases of works, if applicable.

Details should include, but not be limited to, dimensions of project, quantity of material being deposited and removed.

The purpose of these remediation works are to repair a treated effluent pipe that discharges out into the subtidal zone of the Bristol Channel, near Southgate, South Wales. The pipe is broken a several sections, leaking and causing pollution.

The works will involve a landing craft (KMS Terramare) that will transport both personnel and equipment, landing on the beach during a falling tide.

Bond Demolition Ltd will work to cut out sections of the existing pipe at 100m intervals or bends in the pipe, to allow the re-lining works to be carried out. The section of asbestos concrete pipe that is cut out will be removed from site and transported back to Swansea Marina on the landing craft and will be disposed of at a licenced facility by the Bond Demolition Ltd. This process will be carried out at a minimum of four locations along the length of the pipe.

DrainForce will then undertake CCTV survey to check for blockages and obstructions, jet the pipe and input a Saetex 'S' plus liner from the outfall location up to the further point of damage. The liner will then be tied off and the Ultra Violet (UV) lining equipment will be placed inside to cure the newly inserted liner. The liner will be cured using a UV rig.

Following the relining works, concrete protection will be placed around the pipe to offer protection from tidal and wave action.

Please continue on a separate sheet if necessary. Please tick if you have done this ☐

6(b). Please detail the location of the proposed construction project.

This should be either Ordnance Survey National Grid Reference (i.e. AB 12345 67890) or Latitude and Longitude in decimal degrees to 4 decimal places (i.e. Lat 52.1234 Long - 4.1234), defining the extent of the project. **Please specify which coordinate system has been used.**

Approximate boundary points (Lat and Long used):

51.5644	-4.0882
51.5644	-4.0881
51.5639	-4.0882
51.5635	-4.0879
51.5630	-4.0879
51.5622	-4.0879
51.5622	-4.0880
51.5632	-4.0890
51.5637	-4.0890
51.5642	-4.0886
51.5644	-4.0882

Pipe repair locations (Lat and Long used): 51.5643, -4.0881, 51.5642, -4.0884, 51.5639, -4.0884, 51.5635, -4.0881, 51.5627, -4.0882, 51.5631, -4.0879, 51.5628, -4.0881

Please continue on a separate sheet if necessary. Please tick if you have done this ☐
6(c). The following must be provided with the completed application form:

- (i) a suitably scaled extract of an Ordnance Survey Map or Admiralty Chart with location of project, complete with **North Arrow** and **Scale**
- (ii) construction plans and sectional drawings showing those proposed works below/seaward of MHWS, which should give details of the materials to be used (for beach replenishment the quantity, particle size and source of material to be deposited and deposit location is also required).
- (iii) a descriptive schematic drawing and suitably scaled location plan which show the full extent of the project clearly in relation to the surrounding area and features.

Please list below **all supporting documents** that have been submitted with this application, including suitable documents/maps/drawing titles and reference numbers

Assessment Document:

P16059_Southgate_WFD_Final
P16059_Southgate_MPPA_D2

Drawings and Plans:

DCWW - Southgate Outfall Repairs 2024 - RAMS - 18.11.2024
KM_DCWW_SOUTHGATE_PIPELAYOUT
Q50876-121316-13-BG-DR-CA-CI1001-A1-C1.0-GeneralArrangement

Please continue on a separate sheet if necessary. Please tick if you have done this ☐

The applicant should note that these drawings/plans may be copied to others as part of the MLT's consultation procedures. If they are subject to copyright, it is the **responsibility of the applicant to obtain the necessary approvals to reproduce the documents and to submit up to 16 copies with the application.**

7. Methods Statement

7(a). Please provide a detailed method statement for the works

This must include methods for all works including temporary structures or deposits such as jetties, cofferdams, moorings or landing stages to be constructed seaward of MHWS

The remediation of Southgate outfall pipe, which discharges into the subtidal zone of the Bristol Channel, at Foxhole Cove Beach, Southgate, South Wales is needed as there are multiple breaches and leaks in the pipe. Kaymac Marine & Civil Engineering Ltd have been commissioned by Dŵr Cymru Welsh Water to perform the remediation and protection work, involving breaking out sections of the pipe at bends, or at 100 m intervals due to the pipe being currently effaced with asbestos cement, introducing a CIPP lining of the existing pipe and then protecting the newly installed pipe using concrete.

The works are scheduled to take place in March 2025 and are expected to take approximately three weeks to complete, two weeks for Kaymac's concrete repair work and one week to insert a liner into the pipe. All materials and plant will be transported to site using landing craft, which will be loaded up at Swansea Marina and transit to site from there.

The works can be broken down into the following phases:

Mobilisation

The first stage of the works will involve mobilising to site using a landing craft, transporting both personnel and equipment. The proposed vessel is the Kraken Marine Towed Services (KMS) Terramare, a 26 m long multipurpose landing craft, that will travel back and forth from Swansea Marina to site. Works will be planned around the tide, with the aim of landing on the beach during a falling tide, allowing the longest working window possible. Spud legs will be used to stabilise the vessel during the falling tide.

Breakout of Existing Pipe

Bond Demolition Ltd will break and/or cut out the pipe at bend or at 100m intervals in order for the re-lining works to be carried out. The section of asbestos concrete pipe that is cut out will be removed from site and transported back to Swansea Marina on the landing craft and will be disposed of at a licenced facility by the Bond Demolition Ltd. This process will be carried out at a minimum of four locations along the length of the pipe.

Relining Works

Once DrainForce have access to the pipe, they will undertake a CCTV survey of the pipe to check for blockages/obstructions which may affect the relining operations. Once the pipe has been confirmed to be free of obstructions, DrainForce will then jet this section of pipe using a 'recycler'. Upon completion of the survey and jetting, DrainForce will begin the relining operation with a Saetex 'S' plus liner from the outfall location up to the furthest point of damaged pipe.

Concrete Works

Following the relining works, concrete protection will be placed around the pipe to offer protection from tidal and wave action.

Please continue on a separate sheet if necessary. Please tick if you have done this ☐

7(b). Do you intend to undertake activities that could generate underwater noise?

This include piling, use of explosives, geophysical, acoustic deterrent devices and multibeam echosounders.

Yes ☐ No ☒

7(b) (i). If Yes, what type(s) of activities will be undertaken?

N/A

7(b) (ii). If Yes, approximately how many days will the activity be undertaken for?

N/A

If Yes, you will be required to complete an additional form that will be provided.

7(c). Please state the measures to be taken to:

(i) Minimise risk to the marine environment

- All equipment and vessels/plant will be steam cleaned prior to mobilisation to site.
- 'Check, clean, dry' procedures will be in place for smaller plant, materials and equipment arriving on site as well as PPE.
- No refuelling will take place within 10 m of the water course and all fuel/oil will be stored fully bunded which vastly reduces the risk of accidental spills
- No plant that is leaking fuel, lubricating oil or hydraulic fluid will be allowed on site;
- Bio-degradable hydraulic fluid will be used on all plant on site;
- Fluid and oil will be stored fully bunded to 110% of the volume stored. Delivery and vent pipes will be terminated within the bund;
- No refuelling procedures are to be carried out at sea during the works. All refuelling will take place at the satellite compound within the nearby harbour;
- Any spilt fuel, hydraulic fluid or lubricating oil will be immediately contained and removed from site; and
- Any small items of plant (generators, small pumps, etc.) will be placed within plant nappies/drip trays.

(ii) Prevent undue interference to others

- The footpaths will remain open during the works and will be locally managed with signage, diversions etc.
- Kaymac will erect appropriate signage and fencing to ensure all are aware of the construction works and no unauthorised access to the works location

(iii) Maintain navigational safety, including marking and lighting of works

The works do not pose a risk to navigational safety as they will be undertaken in the intertidal zone and would not prevent the safe navigation of other vessels or marine users.

Please continue on a separate sheet if necessary. Please tick if you have done this ☐

8. Materials of Project

8(a). Description of materials to be deposited seaward of MHWS (Please tick all that apply)

Timber	☐	Iron/Steel	☐	Concrete	☒	Biocides/other chemicals	☐
Silt	☐	Stone/Rock	☐	Gravel	☐	Plastic/Synthetics	☐
Sand	☐	Other	☐				

If other, please provide a description of materials.

8(b). Delivery method of materials to site

If sea delivery, please include details of vessels to be used with a chart of proposed route and transshipment area. If vehicle delivery, please provide the proposed access route.

Access is difficult to the site, therefore all plant, personnel, equipment and material will be transported to site via the KMS Terramare landing craft.

8(c) (i). Description of materials to be removed seaward of MHWS (Please tick all that apply)

Timber	☐	Iron/Steel	☐	Concrete	☒	Biocides/other chemicals	☐
Silt	☐	Stone/Rock	☐	Gravel	☐	Plastic/Synthetics	☐
Sand	☐	Other	☐				

8(c) (ii). Description of objects/materials to be removed seaward of MHWS

Including quantities to be removed.

Sections of pipeline below MHWS will be cut out of the top of the pipe to create access. Quantities are unknown at this time, however the site of the access hatches would be approx. 750mm long by 300mm wide each.

9. Beach Replenishment, Land Reclamation or Salt Marsh Feeding

For works involving any of the above, please provide the following information

9(a). Is the material to be deposited like for like to existing material? Yes ☐ No ☒

9(a)(i) If No for Beach Replenishment please provide justification why?

Not relevant to the works.

9(b). Description of material to be deposited

Please provide the grading specification of materials to be used, if using a range of grain sizes please state the percentage by weight passing. *If unsure, please refer to the Wentworth Scale*

Please continue on a separate sheet if necessary. Please tick if you have done this ☐

9(c). Source of the material to be deposited

Including dredged or land based stating the origin of material

9(d). Has the material been chemically analysed?

Yes ☐ No ☒

If material has been analysed, we may request this information to determine the application

9(d) (i) If Yes, is the analysis data been included with the application? Yes ☐ No ☐

10. Temporary Works

10(a). Will there be any temporary deposits below MHWS?

Yes ☐ No ☒

This includes construction materials, removed objects/material, jetties or cofferdams


If **Yes**, please continue with section **10**

10(b). Please provide the location of temporary deposits

Please include a map/chart displaying the location of temporary deposits, if necessary.



10(c). Description of temporary deposits



Please continue on a separate sheet if necessary. Please tick if you have done this ☐

11. Dredge and Disposal of Dredge Material

If you are undertaking Dredge and Disposal activities please also complete the Dredge and Disposal application form and submit together.

11(a). Do you intend to apply for a marine licence to dispose of dredged material to sea as part of the works in this application?

Yes ☐ No ☒

12. Protected Sites

Licensing Authorities have a duty to ensure that projects will **not have significant adverse environmental impact**, particularly on any designated **European Site of Conservation Importance - Special Areas of Conservation (SAC) and Special Protection Areas (SPA)**, listed under the Habitats Directive (**Council Directive 92/42/EEC on the conservation of natural habitats and of wild fauna and flora**). In addition, it is Government Policy that Wetlands of International Importance (Ramsar sites) are also considered as European Sites. There is a duty to take reasonable steps to further the conservation and enhancement of nationally designated sites (Sites of Special Scientific Interest (SSSIs)).

12(a). Have you had pre-application correspondence with NRW, its legacy bodies or Natural England? Yes ☒ No ☐

12(a)(i). If Yes, please provide copies of correspondence with application and state which team(s) you have contacted?

NRW email - **Marine Area Advice and Management Team.**

12(b). Are any part of the works located *within or likely to affect* a designated conservation site? (SAC, SPA, SSSI or Ramsar) Yes ☐ No ☒

12(b)(i). If Yes, which designated site(s) may be affected?

12(c). Please provide a description of all mitigation measures proposed to avoid any impact on designated conservation sites.

Please continue on a separate sheet if necessary. Please tick if you have done this ☐

12(d). If the works are not located *within* or *likely to affect* a designated conservation site, please indicated the approximate distance to the nearest designated conservation site.

The works are less than 2 km (approximately 0.6 km) of the Limestone Coast of South West Wales SAC. A WFD assessment has been undertaken to support this licence application, which concluded there was no potential to impact these sites. The following embedded mitigation measures will ensure there is no impact to designated conservation sites or the surround marine and coastal environment.

- All equipment and vessels/plant will be steam cleaned prior to mobilisation to site.
- Industry best practice will be followed to prevent the introduction and spread of invasive non-native species. The 'Check, Clean, Dry' process will be implemented on smaller equipment and PPE to prevent the spread of invasive non-native species (INNS) and protect the local ecosystem.
- No plant that is leaking fuel, lubricating oil or hydraulic fluid will be allowed on site;
- Bio-degradable hydraulic fluid will be used on all plant on site;
- Fluid and oil will be stored fully bunded to 110% of the volume stored. Delivery and vent pipes will be terminated within the bund;
- No refuelling procedures are to be carried out at sea during the works. All refuelling will take place at the satellite compound within Swansea Marina, at least 10 m away from any watercourse. All fuel/oil will be stored fully bunded which vastly reduces the risk of accidental spills. Spill Kits will be immediately available for all plant and equipment.
- Any spilt fuel, hydraulic fluid or lubricating oil will be immediately contained and removed from site; and
- Any small items of plant (generators, small pumps, etc.) will be placed within plant nappies/drip trays.

Please note that if the proposed works are in or within 2km of a European Site of Conservation Importance you will have to provide suitable mitigation measure to avoid any impact on designated conservation sites.

13. Other Consents

Please detail all consents that you have applied for or received for these works

Type of Consent	Applied for	To be applied for	Reference Number	Date of Issue and Expiry
Planning Permission under Town and County Planning Act 1990 – From Local Planning Authority (LPA)				
Name and Address of LPA for location of works				
Land Owners Consent such as The Crown Estate Consent				
Port Authority or Local Harbour permissions				
Other NRW consents such as Flood Defence or SSSI assent				
Details of NRW consent				
Other consents such as Transport and Works Act Order, Section 36 Electricity Act, grant/loan sanction				
Details of other consents				

14. Statutory Powers

14(a).Does the applicant have statutory powers to consent any aspect of the project?

E.g. coast protection authority, dredging powers, statutory undertakers Yes ☐ No ☒

14(a)(i).If Yes, please give details and state the relevant legislation that gives these powers

Under The Marine Licensing (Register of Licensing Information)(Wales) Regulations 2011 and the Environmental Impact Assessment Directive (Directive 85/337/EEC – as amended) , all information contained within or provided in support of this application will be placed on the Public Register unless NRW approve of the applicant's reasons for withholding all or part.

15. Is there any information contained within or provided in support of this application that you consider should NOT be included on the Public Register on the grounds that its disclosure:

15(a). Would be contrary to the interest of National Security? Yes ☐ No ☒

15(b). Would prejudice to an unreasonable degree you, or some other person's commercial interest of those of a third party? Yes ☐ No ☒

If **Yes** to either (a) or (b), please provide full justification as to why all or part of the information you have provided should be withheld

Please continue on a separate sheet if necessary. Please tick if you have done this ☐

16. Application Fee

16(a). What are the corresponding fee band for this application? Band 2 ☒ Band 3 ☐

16(b) Band 2 Only

Projects are charged at a fixed fee of £1920. The application will not be processed until the correct fee has been provided.

Please provide the method of payment

Method	Yes (✓)	Reference Number
Cheque		
BACS (not remittance no.)	Yes	PRCAPPAPPEML106
World Pay (phone or CC1)		

Please attach **CC1 Form** with application. Can be found on our web pages

16(c) Band 3 Application only

Band 3 applications are charged at on hourly rate of £120 and are invoiced in arrears. Please complete the details below which will be required for invoicing.

Customer Name	
FAO	
Purchase order number	
Address for invoice	
Telephone Number	
Email Address	

17. Declaration

I declare that to the best of my knowledge and belief that the information given in this application form and supporting documentation is true.

WARNING: It is an offence under the Marine and Coastal Access Act 2009, under which this application is made, to fail to disclose information or to provide false or misleading information and can invalidate any licence granted.

Signature  Date 27/11/2024

Name (in capitals) GARETH LIPPIETT

Position in Company PROJECT MANAGER

*Applications cannot be processed unless signed by the **Applicant** (not agent), the applicant must have appropriate level of authority within the company.*

Applications will not be processed unless signed