

Application	Art. Description	Usage kg/T	Where	Weekly Use (kg)	4 wk usage (kg)	Annual usage (T)	Storage type	Secondary Containment Type	Storage	Pathway	Receptor	Storage location	Isolation valve	Inspection	BAT / C736 Compliant	Unit
Condensate treatment	EWS YT 1000 - units	0.02	Boilers	29	115	1.4	IBC	Impermeable Concrete Bund*	2100	Effluent Drainage	Effluent Treatment Plant	Vesta Basement (inside building)	Inside bund	Weekly	Yes	litre
Broke dispersant	CHEM BUSPERSE 59LO	0.16	Dep B	226	905	10.9	IBC	Plastic 1100l IBC Bund	2100	Effluent Drainage	Effluent Treatment Plant	Dep B (Inside building)	Inside bund	Weekly	Yes	litre
Broke fixative	Buflor 5031	0.32	Dep B	454	1816	21.8	IBC	Plastic 1100l IBC Bund	2100	Effluent Drainage	Effluent Treatment Plant	Dep B (Inside building)	Inside bund	Weekly	Yes	litre
Decolouring agent 1	Sodium Bisulfite 38-40%	0.11	Dep B	159	635	7.6	IBC	Plastic 1100l IBC Bund	2100	Effluent Drainage	Effluent Treatment Plant	Dep B (Inside building)	Inside bund	Weekly	Yes	litre
Decolouring agent 2	Kemborino	0.07	Dep B	100	399	4.8	IBC	Plastic 1100l IBC Bund	2100	Effluent Drainage	Effluent Treatment Plant	Dep B (Inside building)	Inside bund	Weekly	Yes	litre
pH control	20% Caustic Soda Soln	2.75	Dep B	3848	15390	184.7	Bulk Tank	Impermeable Concrete Bund*	35000	Effluent Drainage	Effluent Treatment Plant	Dep B	Inside bund	Weekly	Yes	litre
Pulp fixative	BIM CR 9064	0.29	Dep B	403	1612	19.3	IBC	Plastic 1100l IBC Bund	2100	Effluent Drainage	Effluent Treatment Plant	Dep B (Inside building)	Inside bund	Weekly	Yes	litre
Strength enzyme	Lostris ENZ - 110	0.12	Dep B	164	657	7.9	IBC	Plastic 1100l IBC Bund	2100	Effluent Drainage	Effluent Treatment Plant	Dep B (Inside building)	Inside bund	Weekly	Yes	litre
Biocide precursor	Hydrogen Peroxide 49.5%	1.21	Vesta	1697	6787	81.4	IBC	Impermeable Concrete Bund*	2100	Effluent Drainage	Effluent Treatment Plant	Vesta Basement (inside building)	Inside bund	Weekly	Yes	litre
Biocide precursor	FennoSpec 7810	1.31	Vesta	1833	7332	88	IBC	Impermeable Concrete Bund*	2100	Effluent Drainage	Effluent Treatment Plant	Vesta Basement (inside building)	Inside bund	Weekly	Yes	litre
Coating Base	Crepetrol 9212	1.69	Vesta	2364	9454	113.4	IBC	Impermeable Concrete Bund*	2100	Effluent Drainage	Effluent Treatment Plant	Vesta Machine floor (Inside Building)	Inside bund	Weekly	Yes	litre
Coating Modifier	Rezosol M278	0.47	Vesta	653	2613	31.4	IBC	Impermeable Concrete Bund*	2100	Effluent Drainage	Effluent Treatment Plant	Vesta Machine floor (Inside Building)	Inside bund	Weekly	Yes	litre
Coating Release	Rezosol 6250	0.58	Vesta	812	3249	39	IBC	Impermeable Concrete Bund*	2100	Effluent Drainage	Effluent Treatment Plant	Vesta Machine floor (Inside Building)	Inside bund	Weekly	Yes	litre
Defoamer	CHEM BUBREAK 4243	0.42	Vesta	591	2364	28.4	IBC	Impermeable Concrete Bund*	2100	Effluent Drainage	Effluent Treatment Plant	Vesta Basement (inside building)	Inside bund	Weekly	Yes	litre
Fabric cleaner	ODOURLESS KEROSENE	0.36	Vesta	499	1997	24	IBC	Impermeable Concrete Bund*	2100	Effluent Drainage	Effluent Treatment Plant	Vesta Basement (inside building)	Inside bund	Weekly	Yes	litre
Felt cleaner	Renew SC7361	0.04	Vesta	52	209	2.5	IBC	Impermeable Concrete Bund*	2100	Effluent Drainage	Effluent Treatment Plant	Vesta Machine floor (Inside Building)	Inside bund	Weekly	Yes	litre
Pulp pitch dispersant	BIM DC 3896m	0.96	Vesta	1342	5367	64.4	IBC	Impermeable Concrete Bund*	2100	Effluent Drainage	Effluent Treatment Plant	Vesta Basement (inside building)	Inside bund	Weekly	Yes	litre
Reel glue	BIM CP 5072	0.05	Vesta	66	264	3.2	IBC	Impermeable Concrete Bund*	2100	Effluent Drainage	Effluent Treatment Plant	Vesta Machine floor (Inside Building)	Inside bund	Weekly	Yes	litre
Steam treatment	Bulab 9373	0.08	Neptune	107	427	5	IBC	Impermeable Concrete Bund*	2100	Effluent Drainage	Effluent Treatment Plant	Vesta Basement (inside building)	Inside bund	Weekly	Yes	litre
White water coagulant	Praestafix DC5030	0.31	Vesta	429	1716	20.6	IBC	Impermeable Concrete Bund*	2100	Effluent Drainage	Effluent Treatment Plant	Vesta Basement (inside building)	Inside bund	Weekly	Yes	litre
White water flocculant	Perform PA45	0.17	Vesta	232	928	11.1	Bags	Impermeable Concrete Bund*	500	Effluent Drainage	Effluent Treatment Plant	Vesta Basement (inside building)	Inside bund	Weekly	Yes	kg
Yellow dye	Cartasol Yellow Rfn Liquid	0.002	Vesta	2	9	0.1	IBC	Impermeable Concrete Bund*	2100	Effluent Drainage	Effluent Treatment Plant	Vesta Basement (inside building)	Inside bund	Weekly	Yes	litre

An impermeable surface with sealed construction joints and contained drainage designed in accordance with CIRIA C736 (or equivalent approved standard)*